



P.O. Box 2724
 McAllen, Tx. 78502
 (956) 585-3773

4-1290-441-67-115-218-3-740

SIGNATURE J. Hule
 REF 501038
 PO# 885818

Invoice

Date	Invoice #
1/14/2025	30076

Please send remittance with copy of invoice to:

Attn: Mrs. Aisha Gonzalez
 P.O. Box 2724
 McAllen, Tx. 78502

Bill To:

Hidalgo County Precinct #3
 724 Breyfogle Rd.
 Mission, TX 78574

Project Info:

C-24-0247-08-06
 WA#1 - Veterans Memorial Pavilion
 (ARPA-21-123-023)
 PO# 885818
 B2Z JOB #: 3104

Billing Period December 2024

Description	Contract	Previous Applications	Current Completed	Total Completed	% Complete
Construction Material Testing Services (CMT)	\$ 35,050.20	\$ 8,762.55	\$ 1,752.51	\$ 10,515.06	30.0%
Total For This Billing Period					\$1,752.51

Work Authorization ~ Summary

WA No.	WA Amount	Previously Inv.	Percent Complete	Remaining Balance
1	\$35,050.20	\$8,762.55	30%	\$24,535.14

Aisha Gonzalez
 Aisha Gonzalez - President

INVOICE RECEIVED BY
Aisha Gonzalez ON 1-14-2025
 GOODS/SERVICES RECEIVED BY
J. Hule ON 1-14-2025

Mission Office

900 S Stewart Rd, Ste. 2
Mission, TX 78572
Phone: 956-585-3773

Client:

Hidalgo County Precinct No. 3
724 Breyfogle Rd
Mission, TX 78574

Project:

3104
Veterans Memorial Pavilion
300 S. Inspiration Rd.
Mission, TX 78572

Sample Details

Set #:	2	Technician:	Jacob Chavez	Batched:	12:12 CST
Specimen Size:	4 x 8 Cast Cylinder	Cast By:	Jacob Chavez	Sampled:	12:45 CST
Specimens In Set:	5	Date Cast:	12/06/24	Cast:	12:55 CST
Truck / Ticket #:	107 / 99585	Sampled From:	Chute	Truck Empty:	13:10 CST
Contractor:	8A Builders	Placement Method:	Chute	Placement Time:	58 (min)

Location

Placement Location:	Concrete Paving - Sidewalk
Location Details:	300 S Inspiration Rd
Sample Location / Notes:	West side of sidewalk

Batch Log

Supplier:	Transit Ready Mix	Mix Design:	3600 psi	Strength:	3000 (psi)
Plant:	Plant 1				
On-Site Admixtures: None					

Specifications

Field Measurements

Weather:	Over Cast/ Drizzling	Slump (In):	4-3/4	Plastic Unit Weight:	
Air Temperature (F):	65	Concrete Temp (F):	73	Air Content:	
				Load Volume:	9.00 (yd ³)

Standard Cure

Field Cure

Initial Cure Method:	Plastic Cover/Lid/Blanket
Final Cure Method:	Water Storage Tank

Lab Test Results


Testing Lab: B2Z Mission Lab, 900 S. Stewart Rd., Suite 2, Mission, TX, 78572

Specimen Number	Test Age Days	Test Date	Field / Lab Cure Days	Average Cylinder Diameter (in)	Cylinder Area (in ²)	Max Load (lbs)	Strength (psi)	Fracture Type	Break Remark	Capping Method
2-1	7	12/13/24	1 / 6	4.00	12.57	44,899	3,570	2	R3	1
2-2	7	12/13/24	1 / 6	4.00	12.57	46,099	3,670	2	R3	1
2-3	28	01/03/25	1 / 27							
2-4	28	01/03/25	1 / 27							
2-5	56	01/31/25	1 / 55							

Test Age Average Strengths (psi): 7 Day - 3620

Capping Methods

R3: The 7 day test results meets or exceeds the 28 day specified strength.	1: Neoprene Pad
Tested By: Jaykob Quintanilla (1,2)	
Checked In : 12/07/2024 (1,2,3,4,5)	



Respectfully Submitted by B2Z Engineering

Jorge Solis
Jorge Solis, Laboratory Manager

January 14, 2025

Hon. Everardo Villarreal
 Commissioner, Hidalgo County Precinct #3
 724 Breyfogle Rd
 Mission, TX 78574

RE: C-24-0247-08-06
WA#1 - Veterans Memorial Pavilion [ARPA-21-123-023]
B2Z Job # 3104

Dear Mr. Villarreal,

Attached for your review and approval is our invoice for services for the month of December 2024 on the subject referenced project.

The following is attached:

- Invoice No. 30076

The following is a narrative of the progress of this period:

TASK		
Construction Material Testing		30%
<p>The B2Z Laboratory continues to perform concrete strength tests. <i>Report: VMP-2C 7 Day</i></p> <p>B2Z prepares test reports in the field and in our office daily/weekly. The test reports are emailed to clients from our in-house laboratory located in Mission, Texas</p>		

Should you have any questions regarding this submittal please do not hesitate to call me at (956) 585-3773.

Sincerely,

Oliver F. Salgado, P.E.
 Project Manager