




P.O. Box 2724
 McAllen, Tx. 78502
 (956) 585-3773

SIGNATURE 
 R/W 505090
 PO# 889301

Invoice

Date	Invoice #
3/11/2025	30085

Please send remittance with copy of invoice to:

Attn: Mrs. Aisha Gonzalez
 P.O. Box 2724
 McAllen, Tx. 78502

Bill To:
 Hidalgo County Precinct #3
 724 Breyfogle Rd.
 Mission, TX 78574

Project Info:
 C-24-0384-10-29
 WA#1 - FM2221 Stormwater Project
 PO# 889301
 B2Z JOB #: 3106

Billing Period February 2025

Description	Contract	Previous Applications	Current Completed	Total Completed	% Complete
Geotechnical Engineering	\$ 6,513.38	\$ -	\$ 4,885.04	\$ 4,885.04	75.0%
Construction Material Testing Services (CMT)	\$ 23,115.92	\$ 6,934.78	\$ 6,934.77	\$ 13,869.55	60.0%
Total For This Billing Period					\$11,819.81

Work Authorization ~ Summary

WA No.	WA Amount	Previously Inv.	Percent Complete	Remaining Balance
1	\$29,629.30	\$6,934.78	63%	\$10,874.71


 Aisha Gonzalez - President

Acct # 5-1290-431-50-115-221-3-723

AI-98705

INVOICE RECEIVED BY 
 ON 3/11/25
 GOODS/SERVICES RECEIVED BY 
 Comm Villalon 3/11/25

CLIENT Hidalgo County Pct. 3 PROJECT NAME FM 2221 (Mile 7 Rd)
 PROJECT NUMBER B2Z No 3106 PROJECT LOCATION Hidalgo County
 DATE STARTED 11/19/24 COMPLETED 11/19/24 GROUND ELEVATION 214 ft HOLE SIZE 4 inches
 DRILLING CONTRACTOR B2Z Engineering, LLC GROUND WATER LEVELS:
 DRILLING METHOD Solid Stem Auger AT TIME OF DRILLING --- No Waterstrike Encountered
 LOGGED BY NR CHECKED BY D. Saenz, P.E. AT END OF DRILLING ---
 NOTES GPS 26°20'23.78"N, 98°28'45.82"W (Approx. Elev.) AFTER DRILLING ---

GEOTECH BH COLUMNS B2Z - GINT STD US LAB.GDT - 1/8/25 09:04 - B:\B2Z DEPARTMENTS\LABORATORY24 - GINT\GINT\PROJECTS\HIDALGO COUNTY\PC3-FM 2221 (MILE 7 RD)-NIMA-DRAFT.GPJ

DEPTH (ft)	GRAPHIC LOG	MATERIAL DESCRIPTION	SAMPLE TYPE NUMBER	RECOVERY % (RQD)	BLOW COUNTS (N VALUE)	POCKET PEN. (tsf)	DRY UNIT WT. (pcf)	MOISTURE CONTENT (%)	ATTERBERG LIMITS			FINES CONTENT (%)
									LIQUID LIMIT	PLASTIC LIMIT	PLASTICITY INDEX	
0.0		(SC) Clayey Sand, Tan, w/ Calcareous Nodules, Med. Dense to Dense, Dry	SPT 1		10-12-13 (25)			9	30	13	17	29
2.5		(SC) Clayey Sand, Tan, w/ Calcareous Nodules, Med. Dense to Dense, Dry	SPT 2		16-26-21 (47)			4	24	11	13	31
5.0		(SC-SM) Silty, Clayey Sand, Tan, w/ Calcareous Nodules, Very Dense, Dry	SPT 3		18-22-30 (52)			4	18	11	7	18

Bottom of borehole at 6.0 feet.

CLIENT Hidalgo County Pct. 3 PROJECT NAME FM 2221 (Mile 7 Rd)
 PROJECT NUMBER B2Z No 3106 PROJECT LOCATION Hidalgo County
 DATE STARTED 11/19/24 COMPLETED 11/19/24 GROUND ELEVATION 219 ft HOLE SIZE 4 inches
 DRILLING CONTRACTOR B2Z Engineering, LLC GROUND WATER LEVELS:
 DRILLING METHOD Solid Stem Auger AT TIME OF DRILLING --- No Waterstrike Encountered
 LOGGED BY NR CHECKED BY D. Saenz, P.E. AT END OF DRILLING ---
 NOTES GPS 26°20'22.61"N, 98°28'39.18"W (Approx. Elev.) AFTER DRILLING ---

GEOTECH BH COLUMNS B2Z - GINT STD US LAB.GDT - 1/8/25 09:04 - B:\B2Z DEPARTMENTS\LABORATORY\24 - GINT\GINT\PROJECTS\HIDALGO COUNTY PC3-FM 2221 (MILE 7 RD)-NIMA-DRAFT.GPJ

DEPTH (ft)	GRAPHIC LOG	MATERIAL DESCRIPTION	SAMPLE TYPE NUMBER	RECOVERY % (RQD)	BLOW COUNTS (N VALUE)	POCKET PEN. (tsf)	DRY UNIT WT. (pcf)	MOISTURE CONTENT (%)	ATTERBERG LIMITS			FINES CONTENT (%)							
									LIQUID LIMIT	PLASTIC LIMIT	PLASTICITY INDEX								
0.0		(SC) Clayey Sand, Tan, w/ Calcareous Nodules, Med. Dense, Dry	SPT 1		5-5-6 (11)			7	31	11	19	45							
2.5		(CL) Sandy Lean Clay, Tan, w/ Calcareous Nodules, Stiff to Very Stiff, Dry											SPT 2	6-6-7 (13)	9	36	17	20	53
5.0																			

Bottom of borehole at 6.0 feet.