



**Hidalgo County
Planning
Department**

Anthony Uresti
Director of Planning

Main Office

2818 S. Business Hwy 281
Edinburg, Texas 78542
Phone (956) 318-2840

Precinct No. 1 Substation

1900 Joe Stephens Ave. Ste. A
Weslaco, Texas 78596
Phone (956) 968-4734

Precinct No. 3 Substation

2401 N. Moorefield Road
Mission, Texas 78572
Phone (956) 205-7045

MEMORANDUM

**To: JUDGE RICHARD F. CORTEZ
COUNTY COMMISSIONER'S COURT**

From: ANTHONY URESTI, DIRECTOR OF PLANNING

Date: JUNE 16, 2025

**Re: ACRES OF SANTA CRUZ PHASE 3 SUBDIVISION - PCT. 3
RELEASE LETTER OF CREDIT NO. 86999 FOR OSSF IMPROVEMENTS**

ON MAY 29, 2025 THE HIDALGO COUNTY COMMISSIONERS COURT GRANTED FINAL APPROVAL WITH A LETTER OF CREDIT NO. 86999 IN THE AMOUNT OF EIGHTY SEVEN THOUSAND FIVE HUNDRED DOLLARS (\$87,500.00) FOR (25) OSSF'S IMPROVEMENTS.

THE DEVELOPER IS REQUESTING THE RELEASE OF THE LETTER OF CREDIT NO. 86999 IN THE AMOUNT OF EIGHTY SEVEN THOUSAND FIVE HUNDRED DOLLARS (\$87,500.00).

ATTACHED IS A LETTER FROM THE ENVIRONMENTAL HEALTH DEPARTMENT DOCUMENTING THAT TWENTY FIVE (25) SEPTIC TANKS HAVE BEEN INSTALLED.

STAFF HAS NO OBJECTION TO THE RELEASE OF THE LETTER OF CREDIT NO. 86999 IN THE AMOUNT OF EIGHTY SEVEN THOUSAND FIVE HUNDRED DOLLARS (\$87,500.00) FOR THE AFOREMENTIONED IMPROVEMENT.

LETTER OF CREDIT NO. 86999

ORIGINAL AMOUNT \$87,500.00

RELEASE OF LETTER OF CREDIT NO. 86999:

\$ 87,500.00

***** END OF MEMORANDUM *****



Standby Letter of Credit

May 8, 2025

Beneficiary:
Hidalgo County Planning Department
2818 S. Business Hwy 281
Edinburg, Tx 78539

Applicant:
Tierra Vacante, LLC
PO Box 959
Edinburg, Tx 78540

Amount: **Eighty Seven Thousand, Five Hundred U.S. Dollars**
(\$87,500.00)

Date of Expiration: **May 8, 2026**

We, Vantage Bank Texas ("Lender"), hereby issue our Standby Letter of Credit Number **Loan # 86999** in favor of Beneficiary for the sum of **Eighty Seven Thousand, Five Hundred U.S. Dollars (\$87,500.00)**. These funds shall be available to Beneficiary upon presentation of the following documents:

1. Beneficiary's signed statement in an original form stating the following: "I, the undersigned, an authorized signatory of **Hidalgo County Planning Department**, do hereby certify that the amount of any draft (s) drawn hereunder represents funds due and payable in the amount of \$87,500.00 by the Applicant under Standby Letter of Credit Number **Loan # 86999**."
2. A copy of your invoice marked "UNPAID" past due according to the due date.
3. The original Letter of Credit.

Partial draws are not permitted under this Letter of Credit.

We hereby engage with you that any draw made under and in compliance with the terms of this Letter of Credit will be duly honored if drawn and presented for payment at our office located at Vantage Bank Texas, 1801 S. 2nd Street McAllen, TX 78503, Attention: Loan Administration – Letter of Credit prior to 4:00 PM Central Time on or before the expiration date of this Letter of Credit.

This Agreement will be governed by federal law applicable to Lender and, to the extent not preempted by federal law, the laws of the State of Texas without regard to its conflicts of law provisions, and except to the extent such laws are inconsistent with the 2007 Revision of the Uniform Customs and Practice for Documentary Credits of the International Chamber of Commerce, ICC Publication no. 600. This Agreement has been accepted by Lender in the State of Texas.

Sincerely,

A handwritten signature in blue ink, appearing to read "KstMvz", is written over a faint, illegible printed name.

Kirsten Vinson
Senior Vice President



Hidalgo County Health & Human Services Department

Dairen Sarmiento Rangel, M.B.A.
Director

MEMORANDUM

May 20, 2025

Hidalgo County Planning Department
2818 S. Bus. Hwy 281
Edinburg, TX 78539

OSSF UPDATE
ACRES OF SANTA CRUZ PH.3 SUBDIVISION
LOTS 1-115

To whom it may concern,

Our records indicate that one hundred and fifteen (115) OSSF Septic Systems have been installed, inspected, and approved at Acres of Santa Cruz Ph.3 Subdivision (Lots 1-115). The OSSF can be expected to function at a satisfactory level.

Sincerely,

Alberto Flores, RS
Public Health Sanitarian
TCEQ Designated Representative (#OS0038768)

Environmental Health Division
2818 S. Bus. Hwy 281, Door 7
Edinburg, TX 78539
956-383-0111

OSSF – Form G: Inspection Report



Permit#: 55897

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 1 Block#: Section/F. Tract#:

Tank Type: CONCRETE

Inside Diameter: 5'

Inside Length of Sides: 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: 48"

Airspace (approx.): 3"

Gallon Cap. (approx.): 2 x 500gal = 1,000 gal

Commercial
 ▪ Type: _____

Residential
 ▪ # Bedrooms: 3
 ▪ Sq. Ft., (est.) _____

Other: _____

Vacant Lot

Drain Field: Trench: X Bed: Evapotranspiration:

Distance from Private/Public Well: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 10' To Drainfield: 7'

Trench Depth: 36" Trench Width: 2'

Backfill Material: Ib: II: X III:

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field N/A Yes No

Porous Media Uniform (0.72-2.0 inches) N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout N/A Yes No

T's Installed at least 25% of Liquid Level Yes No

Inlet and Outlet Flow Clearly Marked Yes No

Manufacturer's Name, Address, & Tank Capacity Visible Yes No

Port Holes 12" in Diameter Yes No

Septic Tank Sturdy & Water-Tight Yes No

Trench or Bed Bottom Essentially Level Yes No

Perforated Pipe Generally Level throughout Field Yes No

End Caps provided on Drainfield (if not looped) Yes No

Geo-Textile Fabric used for Permeable Soil Barrier Yes No

Installer: JOSE A. GONZALEZ License#: OS0035502

Remarks: 240' x 4' = 960 SQ FT INSTALLED

Inspector: A.FLORES License#: OS0038768

Date of Inspection: 5/12/2025

OSSF – Form G: Inspection Report



Permit#: 55870

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 2 Block#: _____ Section/F. Tract#: _____

Tank Type: CONCRETE

Inside Diameter: 5'

Inside Length of Sides: 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: 48"

Airspace (approx.): 3"

Gallon Cap. (approx.): 2 x 500gal = 1,000 gal

- Commercial
▪ Type: _____
- Residential
▪ # Bedrooms: 3
▪ Sq. Ft., (est.) _____
- Other: _____
- Vacant Lot

Drain Field: Trench: Bed: _____ Evapotranspiration: _____

Distance from **Private/Public Well**: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 10' To Drainfield: 7'

Trench Depth: 36" Trench Width: 2'

Backfill Material: Ib: _____ II: III: _____

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field..... N/A Yes No

Porous Media Uniform (0.72-2.0 inches)..... N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout N/A Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: JOSE A. GONZALEZ License#: OSOO35502

Remarks: 240' x 4' = 960 SQ FT INSTALLED

Inspector: J.GONZALEZ License#: OS0020831

Date of Inspection: 04/25/2025

OSSF – Form G: Inspection Report



Permit#: 55870

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 3 Block#: Section/F. Tract#:

Tank Type: CONCRETE

Inside Diameter: 5'

Inside Length of Sides: 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: 48"

Airspace (approx.): 3"

Gallon Cap. (approx.): 2 x 500gal = 1,000 gal

- Commercial
 - Type: _____
- Residential
 - # Bedrooms: 3
 - Sq. Ft., (est.) _____
- Other: _____
- Vacant Lot

Drain Field: Trench: X Bed: Evapotranspiration:

Distance from Private/Public Well: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 10' To Drainfield: 7'

Trench Depth: 36" Trench Width: 2'

Backfill Material: Ib: II: X III:

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field..... N/A Yes No

Porous Media Uniform (0.72-2.0 inches)..... N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout..... N/A Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: JOSE A. GONZALEZ License#: OSOO35502

Remarks:

240' x 4' = 960 SQ FT INSTALLED

Inspector: J.GONZALEZ License#: OS0020831

Date of Inspection: 04/25/2025

OSSF – Form G: Inspection Report



Permit#: 55870

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 4 Block#: Section/F. Tract#:

Tank Type: CONCRETE

Inside Diameter: 5'

Inside Length of Sides: 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: 48"

Airspace (approx.): 3"

Gallon Cap. (approx.): 2 x 500gal = 1,000 gal

- Commercial
 - Type: _____
- Residential
 - # Bedrooms: 3
 - Sq. Ft., (est.) _____
- Other: _____
- Vacant Lot

Drain Field: Trench: X Bed: Evapotranspiration:

Distance from **Private/Public Well**: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 10' To Drainfield: 7'

Trench Depth: 36" Trench Width: 2'

Backfill Material: Ib: II: X III:

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field..... N/A Yes No

Porous Media Uniform (0.72-2.0 inches)..... N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout..... N/A Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: JOSE A. GONZALEZ License#: OSOO35502

Remarks: 240' x 4' = 960 SQ FT INSTALLED

Inspector: J.GONZALEZ License#: OS0020831

Date of Inspection: 04/25/2025

OSSF – Form G: Inspection Report



Permit#: 55870

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 5 Block#: Section/F. Tract#:

Tank Type: CONCRETE

Inside Diameter: 5'

Inside Length of Sides: 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: 48"

Airspace (approx.): 3"

Gallon Cap. (approx.): 2 x 500gal = 1,000 gal

- Commercial
 - Type: _____
- Residential
 - # Bedrooms: 3
 - Sq. Ft., (est.) _____
- Other: _____
- Vacant Lot

Drain Field: Trench: Bed: _____ Evapotranspiration: _____

Distance from **Private/Public Well**: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 10' To Drainfield: 7'

Trench Depth: 36" Trench Width: 2'

Backfill Material: Ib: _____ II: III: _____

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field..... N/A Yes No

Porous Media Uniform (0.72-2.0 inches)..... N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout..... N/A Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: JOSE A. GONZALEZ License#: OS0035502

Remarks: 240' x 4' = 960 SQ FT INSTALLED

Inspector: J.GONZALEZ License#: OS0020831

Date of Inspection: 04/25/2025

OSSF – Form G: Inspection Report



Permit#: 55870

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 6 Block#: Section/F. Tract#:

Tank Type: CONCRETE

Inside Diameter: 5'

Inside Length of Sides: 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: 48"

Airspace (approx.): 3"

Gallon Cap. (approx.): 2 x 500gal = 1,000 gal

Commercial
▪ Type: _____

Residential
▪ # Bedrooms: 3
▪ Sq. Ft., (est.) _____

Other: _____

Vacant Lot

Drain Field: Trench: X Bed: Evapotranspiration:

Distance from Private/Public Well: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 10' To Drainfield: 7'

Trench Depth: 36" Trench Width: 2'

Backfill Material: Ib: II: X III:

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field..... N/A Yes No

Porous Media Uniform (0.72-2.0 inches)..... N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout..... N/A Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: JOSE A. GONZALEZ License#: OSOO35502

Remarks: 240' x 4' = 960 SQ FT INSTALLED

Inspector: J.GONZALEZ License#: OS0020831

Date of Inspection: 04/25/2025

OSSF – Form G: Inspection Report



Permit#: 55870

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 7 Block#: _____ Section/F. Tract#: _____

Tank Type: _____ CONCRETE

Inside Diameter: _____ 5'

Inside Length of Sides: _____ 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: _____ 48"

Airspace (approx.): _____ 3"

Gallon Cap. (approx.): _____ 2 x 500gal = 1,000 gal

Commercial
 ▪ Type: _____

Residential
 ▪ # Bedrooms: 3
 ▪ Sq. Ft., (est.) _____

Other: _____

Vacant Lot

Drain Field: Trench: Bed: _____ Evapotranspiration: _____

Distance from **Private/Public Well**: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 10' To Drainfield: 7'

Trench Depth: 36" Trench Width: 2'

Backfill Material: Ib: _____ II: III: _____

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field..... N/A Yes No

Porous Media Uniform (0.72-2.0 inches)..... N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout..... N/A Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: JOSE A. GONZALEZ License#: OSOO35502

Remarks: _____

240' x 4' = 960 SQ FT INSTALLED

Inspector: J.GONZALEZ License#: OS0020831

Date of Inspection: 04/25/2025

OSSF – Form G: Inspection Report



Permit#: 55870

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 8 Block#: _____ Section/F. Tract#: _____

Tank Type: _____ CONCRETE

Inside Diameter: _____ 5'

Inside Length of Sides: _____ 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: _____ 48"

Airspace (approx.): _____ 3"

Gallon Cap. (approx.): _____ 2 x 500gal = 1,000 gal

Commercial
▪ Type: _____

Residential
▪ # Bedrooms: 3
▪ Sq. Ft., (est.) _____

Other: _____

Vacant Lot

Drain Field: Trench: Bed: _____ Evapotranspiration: _____

Distance from **Private/Public Well**: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 10' To Drainfield: 7'

Trench Depth: 36" Trench Width: 2'

Backfill Material: Ib: _____ II: III: _____

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field..... N/A Yes No

Porous Media Uniform (0.72-2.0 inches)..... N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout..... N/A Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: JOSE A. GONZALEZ License#: OSOO35502

Remarks: 240' x 4' = 960 SQ FT INSTALLED

Inspector: J. GONZALEZ License#: OS0020831

Date of Inspection: 04/25/2025

OSSF – Form G: Inspection Report



Permit#: 55870

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 9 Block#: _____ Section/F. Tract#: _____

Tank Type: _____ CONCRETE

Inside Diameter: _____ 5'

Inside Length of Sides: _____ 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: _____ 48"

Airspace (approx.): _____ 3"

Gallon Cap. (approx.): _____ 2 x 500gal = 1,000 gal

- Commercial
 - Type: _____
- Residential
 - # Bedrooms: 3
 - Sq. Ft., (est.) _____
- Other: _____
- Vacant Lot

Drain Field: Trench: X Bed: _____ Evapotranspiration: _____

Distance from **Private/Public Well**: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 10' To Drainfield: 7'

Trench Depth: 36" Trench Width: 2'

Backfill Material: Ib: _____ II: X III: _____

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field..... N/A Yes No

Porous Media Uniform (0.72-2.0 inches)..... N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout..... N/A Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: JOSE A. GONZALEZ License#: OSOO35502

Remarks: 240' x 4' = 960 SQ FT INSTALLED

Inspector: J. GONZALEZ License#: OS0020831

Date of Inspection: 04/25/2025

OSSF – Form G: Inspection Report



Permit#: 55870

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 10 Block#: _____ Section/F. Tract#: _____

Tank Type: _____ CONCRETE

Inside Diameter: _____ 5'

Inside Length of Sides: _____ 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: _____ 48"

Airspace (approx.): _____ 3"

Gallon Cap. (approx.): _____ 2 x 500gal = 1,000 gal

- Commercial
 - Type: _____
- Residential
 - # Bedrooms: 3
 - Sq. Ft., (est.) _____
- Other: _____
- Vacant Lot

Drain Field: Trench: Bed: _____ Evapotranspiration: _____

Distance from **Private/Public Well**: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 10' To Drainfield: 7'

Trench Depth: 36" Trench Width: 2'

Backfill Material: Ib: _____ II: III: _____

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field..... N/A Yes No

Porous Media Uniform (0.72-2.0 inches)..... N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout..... N/A Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: JOSE A. GONZALEZ License#: OSOO35502

Remarks: 240' x 4' = 960 SQ FT INSTALLED

Inspector: J. GONZALEZ License#: OS0020831

Date of Inspection: 04/25/2025

OSSF – Form G: Inspection Report



Permit#: 55870

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 11 Block#: _____ Section/F. Tract#: _____

Tank Type: _____ CONCRETE

Inside Diameter: _____ 5'

Inside Length of Sides: _____ 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: _____ 48"

Airspace (approx.): _____ 3"

Gallon Cap. (approx.): _____ 2 x 500gal = 1,000 gal

<input type="checkbox"/> Commercial
▪ Type: _____
<input checked="" type="checkbox"/> Residential
▪ # Bedrooms: <u>3</u>
▪ Sq. Ft., (est.) _____
<input type="checkbox"/> Other: _____
<input type="checkbox"/> Vacant Lot

Drain Field: Trench: Bed: _____ Evapotranspiration: _____

Distance from **Private/Public Well**: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 10' To Drainfield: 7'

Trench Depth: 36" Trench Width: 2'

Backfill Material: Ib: _____ II: III: _____

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field..... N/A Yes No

Porous Media Uniform (0.72-2.0 inches)..... N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout..... N/A Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: JOSE A. GONZALEZ License#: OSOO35502

Remarks: _____
240' x 4' = 960 SQ FT INSTALLED

Inspector: J.GONZALEZ License#: OS0020831

Date of Inspection: 04/25/2025

OSSF – Form G: Inspection Report



Permit#: 55870

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 12 Block#: _____ Section/F. Tract#: _____

Tank Type: _____ CONCRETE

Inside Diameter: _____ 5'

Inside Length of Sides: _____ 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: _____ 48"

Airspace (approx.): _____ 3"

Gallon Cap. (approx.): _____ 2 x 500gal = 1,000 gal

- Commercial
 - Type: _____
- Residential
 - # Bedrooms: 3
 - Sq. Ft., (est.) _____
- Other: _____
- Vacant Lot

Drain Field: Trench: X Bed: _____ Evapotranspiration: _____

Distance from **Private/Public Well**: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 10' To Drainfield: 7'

Trench Depth: 36" Trench Width: 2'

Backfill Material: Ib: _____ II: X III: _____

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field..... N/A Yes No

Porous Media Uniform (0.72-2.0 inches)..... N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout..... N/A Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: JOSE A. GONZALEZ License#: OSOO35502

Remarks: _____

240' x 4' = 960 SQ FT INSTALLED

Inspector: J. GONZALEZ License#: OS0020831

Date of Inspection: 04/25/2025

OSSF – Form G: Inspection Report



Permit#: 55870

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 13 Block#: Section/F. Tract#:

Tank Type: CONCRETE

Inside Diameter: 5'

Inside Length of Sides: 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: 48"

Airspace (approx.): 3"

Gallon Cap. (approx.): 2 x 500gal = 1,000 gal

- Commercial
 - Type: _____
- Residential
 - # Bedrooms: 3
 - Sq. Ft., (est.) _____
- Other: _____
- Vacant Lot

Drain Field: Trench: X Bed: Evapotranspiration:

Distance from Private/Public Well: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 10' To Drainfield: 7'

Trench Depth: 36" Trench Width: 2'

Backfill Material: Ib: II: X III:

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field..... N/A Yes No

Porous Media Uniform (0.72-2.0 inches)..... N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout..... N/A Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: JOSE A. GONZALEZ License#: OSOO35502

Remarks: 240' x 4' = 960 SQ FT INSTALLED

Inspector: J. GONZALEZ License#: OS0020831

Date of Inspection: 04/25/2025

OSSF – Form G: Inspection Report



Permit#: 55870

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 14 Block#: _____ Section/F. Tract#: _____

Tank Type: _____ CONCRETE

Inside Diameter: _____ 5'

Inside Length of Sides: _____ 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: _____ 48"

Airspace (approx.): _____ 3"

Gallon Cap. (approx.): _____ 2 x 500gal = 1,000 gal

- Commercial
 - Type: _____
- Residential
 - # Bedrooms: 3
 - Sq. Ft., (est.) _____
- Other: _____
- Vacant Lot

Drain Field: Trench: Bed: _____ Evapotranspiration: _____

Distance from **Private/Public Well**: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 10' To Drainfield: 7'

Trench Depth: 36" Trench Width: 2'

Backfill Material: Ib: _____ II: III: _____

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field..... N/A Yes No

Porous Media Uniform (0.72-2.0 inches)..... N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout..... N/A Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: JOSE A. GONZALEZ License#: OSOO35502

Remarks: _____

240' x 4' = 960 SQ FT INSTALLED

Inspector: J. GONZALEZ License#: OS0020831

Date of Inspection: 04/25/2025



OSSF – Form G: Inspection Report

Permit#: 55870 _____

Owner: SANTA CRUZ PROPERTIES _____

Location: N. CONWAY & M. CHRISTO RD. _____

Legal Description: ACRES DE SANTA CRUZ PH-3 _____

Lot#: 15 Block#: _____ Section/F. Tract#: _____

Tank Type: _____ CONCRETE _____

Inside Diameter: _____ 5' _____

Inside Length of Sides: _____ 5' _____

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: _____ 48" _____

Airspace (approx.): _____ 3" _____

Gallon Cap. (approx.): _____ 2 x 500gal = 1,000 gal _____

Commercial
 ▪ Type: _____

Residential
 ▪ # Bedrooms: 3 _____
 ▪ Sq. Ft., (est.) _____

Other: _____

Vacant Lot

Drain Field: Trench: Bed: _____ Evapotranspiration: _____

Distance from **Private/Public Well**: To Tank: _____ N/A _____ To Drainfield: _____ N/A _____

Distance from Foundation: To Tank: _____ N/A _____ To Drainfield: _____ N/A _____

Distance from Property Line: To Tank: _____ 10' _____ To Drainfield: _____ 7' _____

Trench Depth: _____ 36" _____ Trench Width: _____ 2' _____

Backfill Material: Ib: _____ II: III: _____

Pipe: Brand (if known): _____ SB2-8" _____ Type: STD. GRAVELLESS No. of Feet: _____ 240' _____

Gravel Drainfield (if applicable): Natural: _____ N/A _____ Crushed: _____ N/A _____ Washed: _____ N/A _____

Amount: _____ N/A _____ Yards or Tons

Gravel Generally Consistent 12" depth throughout field..... N/A..... Yes No

Porous Media Uniform (0.72-2.0 inches)..... N/A..... Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout..... N/A..... Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: _____ JOSE A. GONZALEZ _____ License#: OS0035502 _____

Remarks: _____

240' x 4' = 960 SQ FT INSTALLED _____

Inspector: J.GONZALEZ _____ License#: OS0020831 _____

Date of Inspection: 04/25/2025 _____



OSSF – Form G: Inspection Report

Permit#: 55870 _____

Owner: SANTA CRUZ PROPERTIES _____

Location: N. CONWAY & M. CHRISTO RD. _____

Legal Description: ACRES DE SANTA CRUZ PH-3 _____

Lot#: 16 Block#: _____ Section/F. Tract#: _____

Tank Type: _____ CONCRETE _____

Inside Diameter: _____ 5' _____

Inside Length of Sides: _____ 5' _____

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: _____ 48" _____

Airspace (approx.): _____ 3" _____

Gallon Cap. (approx.): _____ 2 x 500gal = 1,000 gal _____

Commercial
 ▪ Type: _____

Residential
 ▪ # Bedrooms: 3 _____
 ▪ Sq. Ft., (est.) _____

Other: _____

Vacant Lot

Drain Field: Trench: Bed: _____ Evapotranspiration: _____

Distance from **Private/Public Well**: To Tank: _____ N/A _____ To Drainfield: _____ N/A _____

Distance from Foundation: To Tank: _____ N/A _____ To Drainfield: _____ N/A _____

Distance from Property Line: To Tank: _____ 10' _____ To Drainfield: _____ 7' _____

Trench Depth: _____ 36" _____ Trench Width: _____ 2' _____

Backfill Material: Ib: _____ II: III: _____

Pipe: Brand (if known): _____ SB2-8" _____ Type: STD. GRAVELLESS No. of Feet: _____ 240' _____

Gravel Drainfield (if applicable): Natural: N/A _____ Crushed: N/A _____ Washed: N/A _____

Amount: _____ N/A _____ Yards or Tons

Gravel Generally Consistent 12" depth throughout field N/A Yes No

Porous Media Uniform (0.72-2.0 inches) N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout N/A Yes No

T's Installed at least 25% of Liquid Level Yes No

Inlet and Outlet Flow Clearly Marked Yes No

Manufacturer's Name, Address, & Tank Capacity Visible Yes No

Port Holes 12" in Diameter Yes No

Septic Tank Sturdy & Water-Tight Yes No

Trench or Bed Bottom Essentially Level Yes No

Perforated Pipe Generally Level throughout Field Yes No

End Caps provided on Drainfield (if not looped) Yes No

Geo-Textile Fabric used for Permeable Soil Barrier Yes No

Installer: _____ JOSE A. GONZALEZ _____ License#: OS0035502 _____

Remarks: _____

240' x 4' = 960 SQ FT INSTALLED _____

Inspector: J.GONZALEZ _____ License#: OS0020831 _____

Date of Inspection: 04/25/2025 _____

OSSF – Form G: Inspection Report



Permit#: 55897

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 17 Block#: _____ Section/F. Tract#: _____

Tank Type: _____ CONCRETE

Inside Diameter: _____ 5'

Inside Length of Sides: _____ 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: _____ 48"

Airspace (approx.): _____ 3"

Gallon Cap. (approx.): _____ 2 x 500gal = 1,000 gal

Commercial
▪ Type: _____

Residential
▪ # Bedrooms: 3
▪ Sq. Ft., (est.) _____

Other: _____

Vacant Lot

Drain Field: Trench: Bed: _____ Evapotranspiration: _____

Distance from **Private/Public Well**: To Tank: _____ N/A _____ To Drainfield: _____ N/A _____

Distance from Foundation: To Tank: _____ N/A _____ To Drainfield: _____ N/A _____

Distance from Property Line: To Tank: _____ 10' _____ To Drainfield: _____ 7' _____

Trench Depth: _____ 36" _____ Trench Width: _____ 2' _____

Backfill Material: Ib: _____ II: III: _____

Pipe: Brand (if known): _____ SB2-8" _____ Type: STD. GRAVELLESS No. of Feet: _____ 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field..... N/A Yes No

Porous Media Uniform (0.72-2.0 inches)..... N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout..... N/A Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: _____ JOSE A. GONZALEZ _____ License#: OSOO35502

Remarks: _____

240' x 4' = 960 SQ FT INSTALLED

Inspector: A.FLORES _____ License#: OS0038768

Date of Inspection: 5/12/2025

OSSF – Form G: Inspection Report



Permit#: 55870 _____

Owner: SANTA CRUZ PROPERTIES _____

Location: N. CONWAY & M. CHRISTO RD. _____

Legal Description: ACRES DE SANTA CRUZ PH-3 _____

Lot#: 18 Block#: _____ Section/F. Tract#: _____

Tank Type: _____ CONCRETE _____

Inside Diameter: _____ 5' _____

Inside Length of Sides: _____ 5' _____

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: _____ 48" _____

Airspace (approx.): _____ 3" _____

Gallon Cap. (approx.): _____ 2 x 500gal = 1,000 gal _____

Commercial
▪ Type: _____

Residential
▪ # Bedrooms: 3 _____
▪ Sq. Ft., (est.) _____

Other: _____

Vacant Lot

Drain Field: Trench: Bed: _____ Evapotranspiration: _____

Distance from **Private/Public Well**: To Tank: _____ N/A _____ To Drainfield: _____ N/A _____

Distance from Foundation: To Tank: _____ N/A _____ To Drainfield: _____ N/A _____

Distance from Property Line: To Tank: _____ 10' _____ To Drainfield: _____ 7' _____

Trench Depth: _____ 36" _____ Trench Width: _____ 2' _____

Backfill Material: Ib: _____ II: III: _____

Pipe: Brand (if known): _____ SB2-8" _____ Type: STD. GRAVELLESS No. of Feet: _____ 240' _____

Gravel Drainfield (if applicable): Natural: N/A _____ Crushed: N/A _____ Washed: N/A _____

Amount: _____ N/A _____ Yards or Tons

Gravel Generally Consistent 12" depth throughout field..... N/A..... Yes No

Porous Media Uniform (0.72-2.0 inches)..... N/A..... Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout..... N/A..... Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: _____ JOSE A. GONZALEZ _____ License#: OS0035502 _____

Remarks: _____

240' x 4' = 960 SQ FT INSTALLED _____

Inspector: J.GONZALEZ _____ License#: OS0020831 _____

Date of Inspection: 04/25/2025 _____



OSSF – Form G: Inspection Report

Permit#: 55870

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 19 Block#: Section/F. Tract#:

Tank Type: CONCRETE

Inside Diameter: 5'

Inside Length of Sides: 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: 48"

Airspace (approx.): 3"

Gallon Cap. (approx.): 2 x 500gal = 1,000 gal

Commercial
 ▪ Type: _____

Residential
 ▪ # Bedrooms: 3
 ▪ Sq. Ft., (est.) _____

Other: _____

Vacant Lot

Drain Field: Trench: X Bed: Evapotranspiration:

Distance from Private/Public Well: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 10' To Drainfield: 7'

Trench Depth: 36" Trench Width: 2'

Backfill Material: Ib: II: X III:

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field N/A Yes No

Porous Media Uniform (0.72-2.0 inches) N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout N/A Yes No

T's Installed at least 25% of Liquid Level Yes No

Inlet and Outlet Flow Clearly Marked Yes No

Manufacturer's Name, Address, & Tank Capacity Visible Yes No

Port Holes 12" in Diameter Yes No

Septic Tank Sturdy & Water-Tight Yes No

Trench or Bed Bottom Essentially Level Yes No

Perforated Pipe Generally Level throughout Field Yes No

End Caps provided on Drainfield (if not looped) Yes No

Geo-Textile Fabric used for Permeable Soil Barrier Yes No

Installer: JOSE A. GONZALEZ License#: OSOO35502

Remarks:

240' x 4' = 960 SQ FT INSTALLED

Inspector: J. GONZALEZ License#: OS0020831

Date of Inspection: 04/25/2025

OSSF – Form G: Inspection Report



Permit#: 55870

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 20 Block#: Section/F. Tract#:

Tank Type: CONCRETE

Inside Diameter: 5'

Inside Length of Sides: 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: 48"

Airspace (approx.): 3"

Gallon Cap. (approx.): 2 x 500gal = 1,000 gal

Commercial
 ▪ Type: _____

Residential
 ▪ # Bedrooms: 3
 ▪ Sq. Ft., (est.) _____

Other: _____

Vacant Lot

Drain Field: Trench: X Bed: Evapotranspiration:

Distance from Private/Public Well: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 10' To Drainfield: 7'

Trench Depth: 36" Trench Width: 2'

Backfill Material: Ib: II: X III:

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field..... N/A Yes No

Porous Media Uniform (0.72-2.0 inches)..... N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout..... N/A Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: JOSE A. GONZALEZ License#: OSOO35502

Remarks:

240' x 4' = 960 SQ FT INSTALLED

Inspector: J. GONZALEZ License#: OS0020831

Date of Inspection: 04/25/2025

OSSF – Form G: Inspection Report



Permit#: 55923

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 21 Block#: _____ Section/F. Tract#: _____

Tank Type: CONCRETE

Inside Diameter: 5'

Inside Length of Sides: 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: 48"

Airspace (approx.): 3"

Gallon Cap. (approx.): 2 x 500gal = 1,000 gal

- Commercial
 - Type: _____
- Residential
 - # Bedrooms: 3
 - Sq. Ft., (est.) _____
- Other: _____
- Vacant Lot

Drain Field: Trench: Bed: _____ Evapotranspiration: _____

Distance from **Private/Public Well**: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 10' To Drainfield: 7'

Trench Depth: 36" Trench Width: 2'

Backfill Material: Ib: _____ II: III: _____

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field N/A Yes No

Porous Media Uniform (0.72-2.0 inches) N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout N/A Yes No

T's Installed at least 25% of Liquid Level Yes No

Inlet and Outlet Flow Clearly Marked Yes No

Manufacturer's Name, Address, & Tank Capacity Visible Yes No

Port Holes 12" in Diameter Yes No

Septic Tank Sturdy & Water-Tight Yes No

Trench or Bed Bottom Essentially Level Yes No

Perforated Pipe Generally Level throughout Field Yes No

End Caps provided on Drainfield (if not looped) Yes No

Geo-Textile Fabric used for Permeable Soil Barrier Yes No

Installer: JOSE A. GONZALEZ License#: OSOO35502

Remarks: _____

240' x 4' = 960 SQ FT INSTALLED

Inspector: RODOLFO RIOS License#: OS0033030

Date of Inspection: 05/29/2025

OSSF – Form G: Inspection Report



Permit#: 55923

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 22 Block#: _____ Section/F. Tract#: _____

Tank Type: CONCRETE

Inside Diameter: 5'

Inside Length of Sides: 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: 48"

Airspace (approx.): 3"

Gallon Cap. (approx.): 2 x 500gal = 1,000 gal

- Commercial
 - Type: _____
- Residential
 - # Bedrooms: 3
 - Sq. Ft., (est.) _____
- Other: _____
- Vacant Lot

Drain Field: Trench: Bed: _____ Evapotranspiration: _____

Distance from **Private/Public Well**: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 10' To Drainfield: 7'

Trench Depth: 36" Trench Width: 2'

Backfill Material: Ib: _____ II: III: _____

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field..... N/A Yes No

Porous Media Uniform (0.72-2.0 inches)..... N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout..... N/A Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: JOSE A. GONZALEZ License#: OSOO35502

Remarks: _____

240' x 4' = 960 SQ FT INSTALLED

Inspector: RODOLFO.RIOS License#: OS0033030

Date of Inspection: 05/29/2025



OSSF – Form G: Inspection Report

Permit#: 55923

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 23 Block#: _____ Section/F. Tract#: _____

Tank Type: CONCRETE

Inside Diameter: 5'

Inside Length of Sides: 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: 48"

Airspace (approx.): 3"

Gallon Cap. (approx.): 2 x 500gal = 1,000 gal

<input type="checkbox"/> Commercial	▪ Type: _____
<input checked="" type="checkbox"/> Residential	▪ # Bedrooms: <u>3</u>
	▪ Sq. Ft., (est.) _____
<input type="checkbox"/> Other:	_____
<input checked="" type="checkbox"/> Vacant Lot	

Drain Field: Trench: Bed: _____ Evapotranspiration: _____

Distance from **Private/Public Well**: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 10' To Drainfield: 7'

Trench Depth: 36" Trench Width: 2'

Backfill Material: Ib: _____ II: III: _____

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field N/A Yes No

Porous Media Uniform (0.72-2.0 inches) N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout N/A Yes No

T's Installed at least 25% of Liquid Level Yes No

Inlet and Outlet Flow Clearly Marked Yes No

Manufacturer's Name, Address, & Tank Capacity Visible Yes No

Port Holes 12" in Diameter Yes No

Septic Tank Sturdy & Water-Tight Yes No

Trench or Bed Bottom Essentially Level Yes No

Perforated Pipe Generally Level throughout Field Yes No

End Caps provided on Drainfield (if not looped) Yes No

Geo-Textile Fabric used for Permeable Soil Barrier Yes No

Installer: JOSE A. GONZALEZ License#: OSOO35502

Remarks: _____

240' x 4' = 960 SQ FT INSTALLED

Inspector: RODOLFO.RIOS License#: OS0033030

Date of Inspection: 05/29/2025

OSSF – Form G: Inspection Report



Permit#: 55923

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 24 Block#: Section/F. Tract#:

Tank Type: CONCRETE

Inside Diameter: 5'

Inside Length of Sides: 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: 48"

Airspace (approx.): 3"

Gallon Cap. (approx.): 2 x 500gal = 1,000 gal

Commercial
▪ Type: _____

Residential
▪ # Bedrooms: 3
▪ Sq. Ft., (est.) _____

Other: _____

Vacant Lot

Drain Field: Trench: Bed: _____ Evapotranspiration: _____

Distance from **Private/Public Well**: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 10' To Drainfield: 7'

Trench Depth: 36" Trench Width: 2'

Backfill Material: Ib: _____ II: III: _____

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field..... N/A Yes No

Porous Media Uniform (0.72-2.0 inches)..... N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout..... N/A Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: JOSE A. GONZALEZ License#: OSOO35502

Remarks: 240' x 4' = 960 SQ FT INSTALLED

Inspector: RODOLFO.RIOS License#: OS0033030

Date of Inspection: 05/29/2025

OSSF – Form G: Inspection Report



Permit#: 55841
Owner: SANTA CRUZ PROPERTIES
Location: N. CONWAY & M. CHRISTO RD.
Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 25 Block#: _____ Section/F. Tract#: _____

Tank Type: _____ CONCRETE

Inside Diameter: _____ 5'

Inside Length of Sides: _____ 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: _____ 48"

Airspace (approx.): _____ 3"

Gallon Cap. (approx.): _____ 2 x 500gal = 1,000 gal

Commercial
▪ Type: _____

Residential
▪ # Bedrooms: 3
▪ Sq. Ft., (est.) _____

Other: _____

Vacant Lot

Drain Field: Trench: Bed: _____ Evapotranspiration: _____

Distance from **Private/Public Well**: To Tank: _____ N/A _____ To Drainfield: _____ N/A _____

Distance from Foundation: To Tank: _____ N/A _____ To Drainfield: _____ N/A _____

Distance from Property Line: To Tank: _____ 10' _____ To Drainfield: _____ 7' _____

Trench Depth: _____ 36" _____ Trench Width: _____ 2' _____

Backfill Material: Ib: _____ II: III: _____

Pipe: Brand (if known): _____ SB2-8" _____ Type: STD. GRAVELLESS No. of Feet: _____ 240'

Gravel Drainfield (if applicable): Natural: _____ N/A _____ Crushed: _____ N/A _____ Washed: _____ N/A _____

Amount: _____ N/A _____ Yards or Tons

Gravel Generally Consistent 12" depth throughout field..... N/A Yes No

Porous Media Uniform (0.72-2.0 inches)..... N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout..... N/A Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: _____ JOSE A. GONZALEZ _____ License#: OSOO35502

Remarks: _____
240' x 4' = 960 SQ FT INSTALLED

Inspector: J. GONZALEZ _____ License#: OS0020831

Date of Inspection: 04/08/2025

OSSF – Form G: Inspection Report



Permit#: 55841

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 26 Block#: Section/F. Tract#:

Tank Type: CONCRETE

Inside Diameter: 5'

Inside Length of Sides: 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: 48"

Airspace (approx.): 3"

Gallon Cap. (approx.): 2 x 500gal = 1,000 gal

Commercial
▪ Type: _____

Residential
▪ # Bedrooms: 3
▪ Sq. Ft., (est.) _____

Other: _____

Vacant Lot

Drain Field: Trench: Bed: _____ Evapotranspiration: _____

Distance from Private/Public Well: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 10' To Drainfield: 7'

Trench Depth: 36" Trench Width: 2'

Backfill Material: Ib: _____ II: III: _____

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field..... N/A Yes No

Porous Media Uniform (0.72-2.0 inches)..... N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout..... N/A Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: JOSE A. GONZALEZ License#: OS0035502

Remarks: _____

240' x 4' = 960 SQ FT INSTALLED

Inspector: J.GONZALEZ License#: OS0020831

Date of Inspection: 04/08/2025

OSSF – Form G: Inspection Report



Permit#: 55841
Owner: SANTA CRUZ PROPERTIES
Location: N. CONWAY & M. CHRISTO RD.
Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 27 Block#: _____ Section/F. Tract#: _____

Tank Type: _____ CONCRETE

Inside Diameter: _____ 5'

Inside Length of Sides: _____ 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: _____ 48"

Airspace (approx.): _____ 3"

Gallon Cap. (approx.): _____ 2 x 500gal = 1,000 gal

- Commercial
▪ Type: _____
- Residential
▪ # Bedrooms: 3
▪ Sq. Ft., (est.) _____
- Other: _____
- Vacant Lot

Drain Field: Trench: Bed: _____ Evapotranspiration: _____
Distance from **Private/Public Well**: To Tank: N/A To Drainfield: N/A
Distance from Foundation: To Tank: N/A To Drainfield: N/A
Distance from Property Line: To Tank: 10' To Drainfield: 7'
Trench Depth: 36" Trench Width: 2'
Backfill Material: Ib: _____ II: III: _____

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A
Amount: N/A Yards or Tons
Gravel Generally Consistent 12" depth throughout field..... N/A Yes No
Porous Media Uniform (0.72-2.0 inches)..... N/A Yes No

General Conditions and Workmanship:
Solid Lines from House Schedule 40 with Cleanout..... N/A Yes No
T's Installed at least 25% of Liquid Level..... Yes No
Inlet and Outlet Flow Clearly Marked..... Yes No
Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No
Port Holes 12" in Diameter..... Yes No
Septic Tank Sturdy & Water-Tight..... Yes No
Trench or Bed Bottom Essentially Level..... Yes No
Perforated Pipe Generally Level throughout Field..... Yes No
End Caps provided on Drainfield (if not looped)..... Yes No
Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: JOSE A. GONZALEZ License#: OSOO35502

Remarks: _____
240' x 4' = 960 SQ FT INSTALLED

Inspector: J. GONZALEZ License#: OS0020831

Date of Inspection: 04/08/2025

OSSF – Form G: Inspection Report



Permit#: 55841

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 28 Block#: Section/F. Tract#:

Tank Type: CONCRETE

Inside Diameter: 5'

Inside Length of Sides: 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: 48"

Airspace (approx.): 3"

Gallon Cap. (approx.): 2 x 500gal = 1,000 gal

- Commercial
 - Type: _____
- Residential
 - # Bedrooms: 3
 - Sq. Ft., (est.) _____
- Other: _____
- Vacant Lot

Drain Field: Trench: Bed: _____ Evapotranspiration: _____

Distance from **Private/Public Well**: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 10' To Drainfield: 7'

Trench Depth: 36" Trench Width: 2'

Backfill Material: Ib: _____ II: III: _____

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field..... N/A Yes No

Porous Media Uniform (0.72-2.0 inches)..... N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout..... N/A Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: JOSE A. GONZALEZ License#: OSOO35502

Remarks: 240' x 4' = 960 SQ FT INSTALLED

Inspector: J.GONZALEZ License#: OS0020831

Date of Inspection: 04/08/2025



OSSF – Form G: Inspection Report

Permit#: 55841

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 29 Block#: Section/F. Tract#:

Tank Type: CONCRETE

Inside Diameter: 5'

Inside Length of Sides: 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: 48"

Airspace (approx.): 3"

Gallon Cap. (approx.): 2 x 500gal = 1,000 gal

Commercial
 ▪ Type: _____

Residential
 ▪ # Bedrooms: 3
 ▪ Sq. Ft., (est.) _____

Other: _____

Vacant Lot

Drain Field: Trench: X Bed: Evapotranspiration:

Distance from Private/Public Well: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 10' To Drainfield: 7'

Trench Depth: 36" Trench Width: 2'

Backfill Material: Ib: II: X III:

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field: N/A Yes No

Porous Media Uniform (0.72-2.0 inches): N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout: N/A Yes No

T's Installed at least 25% of Liquid Level: Yes No

Inlet and Outlet Flow Clearly Marked: Yes No

Manufacturer's Name, Address, & Tank Capacity Visible: Yes No

Port Holes 12" in Diameter: Yes No

Septic Tank Sturdy & Water-Tight: Yes No

Trench or Bed Bottom Essentially Level: Yes No

Perforated Pipe Generally Level throughout Field: Yes No

End Caps provided on Drainfield (if not looped): Yes No

Geo-Textile Fabric used for Permeable Soil Barrier: Yes No

Installer: JOSE A. GONZALEZ License#: OSOO35502

Remarks:

240' x 4' = 960 SQ FT INSTALLED

Inspector: J.GONZALEZ License#: OS0020831

Date of Inspection: 04/08/2025

OSSF – Form G: Inspection Report



Permit#: 55841

Owner: TIERRA VACANTE, LLC.

Location: 26.22030, 98.17568 EDINBURG ETJ

Legal Description: ACRES OF SANTA CRUZ PH.3

Lot#: 30 Block#: _____ Section/F. Tract#: _____

Tank Type: _____ CONCRETE

Inside Diameter: _____ 5'

Inside Length of Sides: _____ 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: _____ 48"

Airspace (approx.): _____ 3"

Gallon Cap. (approx.): _____ 2 x 500gal = 1,000 gal

Commercial
▪ Type: _____

Residential
▪ # Bedrooms: 3
▪ Sq. Ft., (est.) < 2,500

Other: _____

Vacant Lot

Drain Field: Trench: Bed: _____ Evapotranspiration: _____

Distance from **Private/Public Well**: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 12' To Drainfield: 7'

Trench Depth: 30" Trench Width: 2'

Backfill Material: Ib: _____ II: III: _____

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field.....N/A Yes No

Porous Media Uniform (0.72-2.0 inches).....N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout.....V/L Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: J.A. GONZALEZ License#: 35502

Remarks: _____

240' x 4' = 960 SQ FT INSTALLED

Inspector: A. FLORES License#: 38768

Date of Inspection: 04/07/2025

OSSF – Form G: Inspection Report



Permit#: 55841

Owner: TIERRA VACANTE, LLC.

Location: 26.22030, 98.17568 EDINBURG ETJ

Legal Description: ACRES OF SANTA CRUZ PH.3

Lot#: 31 Block#: _____ Section/F. Tract#: _____

Tank Type: _____ CONCRETE

Inside Diameter: _____ 5'

Inside Length of Sides: _____ 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: _____ 48"

Airspace (approx.): _____ 3"

Gallon Cap. (approx.): _____ 2 x 500gal = 1,000 gal

- Commercial
 - Type: _____
- Residential
 - # Bedrooms: 3
 - Sq. Ft., (est.) < 2,500
- Other: _____
- Vacant Lot

Drain Field: Trench: Bed: _____ Evapotranspiration: _____

Distance from **Private/Public Well**: To Tank: _____ N/A To Drainfield: _____ N/A

Distance from Foundation: To Tank: _____ N/A To Drainfield: _____ N/A

Distance from Property Line: To Tank: _____ 12' To Drainfield: _____ 7'

Trench Depth: _____ 30" Trench Width: _____ 2'

Backfill Material: Ib: _____ II: III: _____

Pipe: Brand (if known): _____ SB2-8" Type: STD. GRAVELLESS No. of Feet: _____ 240'

Gravel Drainfield (if applicable): Natural: _____ N/A Crushed: _____ N/A Washed: _____ N/A

Amount: _____ N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field N/A Yes No

Porous Media Uniform (0.72-2.0 inches) N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout V/L Yes No

T's Installed at least 25% of Liquid Level Yes No

Inlet and Outlet Flow Clearly Marked Yes No

Manufacturer's Name, Address, & Tank Capacity Visible Yes No

Port Holes 12" in Diameter Yes No

Septic Tank Sturdy & Water-Tight Yes No

Trench or Bed Bottom Essentially Level Yes No

Perforated Pipe Generally Level throughout Field Yes No

End Caps provided on Drainfield (if not looped) Yes No

Geo-Textile Fabric used for Permeable Soil Barrier Yes No

Installer: _____ J.A. GONZALEZ License#: 35502

Remarks: _____

240' x 4' = 960 SQ FT INSTALLED

Inspector: A. FLORES License#: 38768

Date of Inspection: 04/07/2025

OSSF – Form G: Inspection Report



Permit#: 55841

Owner: TIERRA VACANTE, LLC.

Location: 26.22030, 98.17568 EDINBURG ETJ

Legal Description: ACRES OF SANTA CRUZ PH.3

Lot#: 32 Block#: Section/F. Tract#:

Tank Type: CONCRETE

Inside Diameter: 5'

Inside Length of Sides: 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: 48"

Airspace (approx.): 3"

Gallon Cap. (approx.): 2 x 500gal = 1,000 gal

Commercial
▪ Type: _____

Residential
▪ # Bedrooms: 3
▪ Sq. Ft., (est.) < 2,500

Other: _____

Vacant Lot

Drain Field: Trench: X Bed: Evapotranspiration:

Distance from Private/Public Well: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 12' To Drainfield: 7'

Trench Depth: 30" Trench Width: 2'

Backfill Material: Ib: II: X III:

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field N/A Yes No

Porous Media Uniform (0.72-2.0 inches) N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout V/L Yes No

T's Installed at least 25% of Liquid Level Yes No

Inlet and Outlet Flow Clearly Marked Yes No

Manufacturer's Name, Address, & Tank Capacity Visible Yes No

Port Holes 12" in Diameter Yes No

Septic Tank Sturdy & Water-Tight Yes No

Trench or Bed Bottom Essentially Level Yes No

Perforated Pipe Generally Level throughout Field Yes No

End Caps provided on Drainfield (if not looped) Yes No

Geo-Textile Fabric used for Permeable Soil Barrier Yes No

Installer: J.A. GONZALEZ License#: 35502

Remarks:

240' x 4' = 960 SQ FT INSTALLED

Inspector: A. FLORES License#: 38768

Date of Inspection: 04/07/2025

OSSF – Form G: Inspection Report



Permit#: 55841

Owner: TIERRA VACANTE, LLC.

Location: 26.22030, 98.17568 EDINBURG ETJ

Legal Description: ACRES OF SANTA CRUZ PH.3

Lot#: 33 Block#: _____ Section/F. Tract#: _____

Tank Type: _____ CONCRETE

Inside Diameter: _____ 5'

Inside Length of Sides: _____ 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: _____ 48"

Airspace (approx.): _____ 3"

Gallon Cap. (approx.): _____ 2 x 500gal = 1,000 gal

- Commercial
 - Type: _____
- Residential
 - # Bedrooms: 3
 - Sq. Ft., (est.) < 2,500
- Other: _____
- Vacant Lot

Drain Field: Trench: Bed: _____ Evapotranspiration: _____

Distance from **Private/Public Well**: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 12' To Drainfield: 7'

Trench Depth: 30" Trench Width: 2'

Backfill Material: Ib: _____ II: III: _____

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field..... N/A Yes No

Porous Media Uniform (0.72-2.0 inches)..... N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout..... V/L Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: J.A. GONZALEZ License#: 35502

Remarks: _____

240' x 4' = 960 SQ FT INSTALLED

Inspector: A. FLORES License#: 38768

Date of Inspection: 04/07/2025

OSSF – Form G: Inspection Report



Permit#: 55841

Owner: TIERRA VACANTE, LLC.

Location: 26.22030, 98.17568 EDINBURG ETJ

Legal Description: ACRES OF SANTA CRUZ PH.3

Lot#: 34 Block#: Section/F. Tract#:

Tank Type: CONCRETE

Inside Diameter: 5'

Inside Length of Sides: 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: 48"

Airspace (approx.): 3"

Gallon Cap. (approx.): 2 x 500gal = 1,000 gal

- Commercial
 - Type: _____
- Residential
 - # Bedrooms: 3
 - Sq. Ft., (est.) < 2,500
- Other: _____
- Vacant Lot

Drain Field: Trench: X Bed: Evapotranspiration: _____

Distance from **Private/Public Well**: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 12' To Drainfield: 7'

Trench Depth: 30" Trench Width: 2'

Backfill Material: Ib: II: X III: _____

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field..... N/A Yes No

Porous Media Uniform (0.72-2.0 inches)..... N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout..... V/L Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: J.A. GONZALEZ License#: 35502

Remarks: _____

240' x 4' = 960 SQ FT INSTALLED

Inspector: A. FLORES License#: 38768

Date of Inspection: 04/07/2025

OSSF – Form G: Inspection Report



Permit#: 55841

Owner: TIERRA VACANTE, LLC.

Location: 26.22030, 98.17568 EDINBURG ETJ

Legal Description: ACRES OF SANTA CRUZ PH.3

Lot#: 35 Block#: _____ Section/F. Tract#: _____

Tank Type: CONCRETE

Inside Diameter: 5'

Inside Length of Sides: 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: 48"

Airspace (approx.): 3"

Gallon Cap. (approx.): 2 x 500gal = 1,000 gal

- Commercial
 - Type: _____
- Residential
 - # Bedrooms: 3
 - Sq. Ft., (est.) < 2,500
- Other: _____
- Vacant Lot

Drain Field: Trench: X Bed: _____ Evapotranspiration: _____

Distance from **Private/Public Well**: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 12' To Drainfield: 7'

Trench Depth: 30" Trench Width: 2'

Backfill Material: Ib: _____ II: X III: _____

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field..... N/A Yes No

Porous Media Uniform (0.72-2.0 inches)..... N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout..... V/L Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: J.A. GONZALEZ License#: 35502

Remarks: _____

240' x 4' = 960 SQ FT INSTALLED

Inspector: A. FLORES License#: 38768

Date of Inspection: 04/07/2025

OSSF – Form G: Inspection Report



Permit#: 55841

Owner: TIERRA VACANTE, LLC.

Location: 26.22030, 98.17568 EDINBURG ETJ

Legal Description: ACRES OF SANTA CRUZ PH.3

Lot#: 36 Block#: Section/F. Tract#:

Tank Type: CONCRETE

Inside Diameter: 5'

Inside Length of Sides: 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: 48"

Airspace (approx.): 3"

Gallon Cap. (approx.): 2 x 500gal = 1,000 gal

Commercial
▪ Type: _____

Residential
▪ # Bedrooms: 3
▪ Sq. Ft., (est.) < 2,500

Other: _____

Vacant Lot

Drain Field: Trench: X Bed: Evapotranspiration:

Distance from Private/Public Well: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 12' To Drainfield: 7'

Trench Depth: 30" Trench Width: 2'

Backfill Material: Ib: II: X III:

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field..... N/A Yes No

Porous Media Uniform (0.72-2.0 inches)..... N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout..... V/L Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: J.A. GONZALEZ License#: 35502

Remarks:

240' x 4' = 960 SQ FT INSTALLED

Inspector: A. FLORES License#: 38768

Date of Inspection: 04/07/2025

OSSF – Form G: Inspection Report



Permit#: 55841

Owner: TIERRA VACANTE, LLC.

Location: 26.22030, 98.17568 EDINBURG ETJ

Legal Description: ACRES OF SANTA CRUZ PH.3

Lot#: 37 Block#: Section/F. Tract#:

Tank Type: CONCRETE

Inside Diameter: 5'

Inside Length of Sides: 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: 48"

Airspace (approx.): 3"

Gallon Cap. (approx.): 2 x 500gal = 1,000 gal

Commercial

▪ Type: _____

Residential

▪ # Bedrooms: 3

▪ Sq. Ft., (est.) < 2,500

Other: _____

Vacant Lot

Drain Field: Trench: X Bed: Evapotranspiration: _____

Distance from **Private/Public Well**: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 12' To Drainfield: 7'

Trench Depth: 30" Trench Width: 2'

Backfill Material: Ib: II: X III: _____

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field..... N/A Yes No

Porous Media Uniform (0.72-2.0 inches)..... N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout..... V/L Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: J.A. GONZALEZ License#: 35502

Remarks: _____

240' x 4' = 960 SQ FT INSTALLED

Inspector: A. FLORES License#: 38768

Date of Inspection: 04/07/2025

OSSF – Form G: Inspection Report



Permit#: 55841

Owner: TIERRA VACANTE, LLC.

Location: 26.22030, 98.17568 EDINBURG ETJ

Legal Description: ACRES OF SANTA CRUZ PH.3

Lot#: 38 Block#: _____ Section/F. Tract#: _____

Tank Type: CONCRETE

Inside Diameter: 5'

Inside Length of Sides: 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: 48"

Airspace (approx.): 3"

Gallon Cap. (approx.): 2 x 500gal = 1,000 gal

- Commercial
 - Type: _____
- Residential
 - # Bedrooms: 3
 - Sq. Ft., (est.) < 2,500
- Other: _____
- Vacant Lot

Drain Field: Trench: Bed: _____ Evapotranspiration: _____

Distance from **Private/Public Well**: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 12' To Drainfield: 7'

Trench Depth: 30" Trench Width: 2'

Backfill Material: Ib: _____ II: III: _____

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field.....N/A Yes No

Porous Media Uniform (0.72-2.0 inches).....N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout.....V/L Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: J.A. GONZALEZ License#: 35502

Remarks: _____

240' x 4' = 960 SQ FT INSTALLED

Inspector: A. FLORES License#: 38768

Date of Inspection: 04/07/2025

OSSF – Form G: Inspection Report



Permit#: 55841

Owner: TIERRA VACANTE, LLC.

Location: 26.22030, 98.17568 EDINBURG ETJ

Legal Description: ACRES OF SANTA CRUZ PH.3

Lot#: 39 Block#: _____ Section/F. Tract#: _____

Tank Type: _____ CONCRETE

Inside Diameter: _____ 5'

Inside Length of Sides: _____ 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: _____ 48"

Airspace (approx.): _____ 3"

Gallon Cap. (approx.): _____ 2 x 500gal = 1,000 gal

- Commercial
 - Type: _____
- Residential
 - # Bedrooms: 3
 - Sq. Ft., (est.) < 2,500
- Other: _____
- Vacant Lot

Drain Field: Trench: Bed: _____ Evapotranspiration: _____

Distance from **Private/Public Well**: To Tank: _____ N/A To Drainfield: _____ N/A

Distance from Foundation: To Tank: _____ N/A To Drainfield: _____ N/A

Distance from Property Line: To Tank: _____ 12' To Drainfield: _____ 7'

Trench Depth: _____ 30" Trench Width: _____ 2'

Backfill Material: Ib: _____ II: III: _____

Pipe: Brand (if known): _____ SB2-8" Type: STD. GRAVELLESS No. of Feet: _____ 240'

Gravel Drainfield (if applicable): Natural: _____ N/A Crushed: _____ N/A Washed: _____ N/A

Amount: _____ N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field..... N/A Yes No

Porous Media Uniform (0.72-2.0 inches)..... N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout..... V/L Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: _____ J.A. GONZALEZ _____ License#: 35502

Remarks: _____

240' x 4' = 960 SQ FT INSTALLED

Inspector: A. FLORES _____ License#: 38768

Date of Inspection: 04/07/2025

OSSF – Form G: Inspection Report



Permit#: 55841

Owner: TIERRA VACANTE, LLC.

Location: 26.22030, 98.17568 EDINBURG ETJ

Legal Description: ACRES OF SANTA CRUZ PH.3

Lot#: 40 Block#: Section/F. Tract#:

Tank Type: CONCRETE

Inside Diameter: 5'

Inside Length of Sides: 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: 48"

Airspace (approx.): 3"

Gallon Cap. (approx.): 2 x 500gal = 1,000 gal

Commercial
▪ Type: _____

Residential
▪ # Bedrooms: 3
▪ Sq. Ft., (est.) < 2,500

Other: _____

Vacant Lot

Drain Field: Trench: X Bed: Evapotranspiration:

Distance from Private/Public Well: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 12' To Drainfield: 7'

Trench Depth: 30" Trench Width: 2'

Backfill Material: Ib: II: X III:

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field N/A Yes No

Porous Media Uniform (0.72-2.0 inches) N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout V/L Yes No

T's Installed at least 25% of Liquid Level Yes No

Inlet and Outlet Flow Clearly Marked Yes No

Manufacturer's Name, Address, & Tank Capacity Visible Yes No

Port Holes 12" in Diameter Yes No

Septic Tank Sturdy & Water-Tight Yes No

Trench or Bed Bottom Essentially Level Yes No

Perforated Pipe Generally Level throughout Field Yes No

End Caps provided on Drainfield (if not looped) Yes No

Geo-Textile Fabric used for Permeable Soil Barrier Yes No

Installer: J.A. GONZALEZ License#: 35502

Remarks: 240' x 4' = 960 SQ FT INSTALLED

Inspector: A. FLORES License#: 38768

Date of Inspection: 04/07/2025

OSSF – Form G: Inspection Report



Permit#: 55870

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 41 Block#: _____ Section/F. Tract#: _____

Tank Type: _____ CONCRETE

Inside Diameter: _____ 5'

Inside Length of Sides: _____ 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: _____ 48"

Airspace (approx.): _____ 3"

Gallon Cap. (approx.): _____ 2 x 500gal = 1,000 gal

- Commercial
 - Type: _____
- Residential
 - # Bedrooms: 3
 - Sq. Ft., (est.) _____
- Other: _____
- Vacant Lot

Drain Field: Trench: Bed: _____ Evapotranspiration: _____

Distance from **Private/Public Well**: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 10' To Drainfield: 7'

Trench Depth: 36" Trench Width: 2'

Backfill Material: Ib: _____ II: III: _____

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field..... N/A Yes No

Porous Media Uniform (0.72-2.0 inches)..... N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout..... N/A Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: JOSE A. GONZALEZ License#: OSOO35502

Remarks: _____

240' x 4' = 960 SQ FT INSTALLED

Inspector: J. GONZALEZ License#: OS0020831

Date of Inspection: 04/28/2025

OSSF – Form G: Inspection Report



Permit#: 55870
Owner: SANTA CRUZ PROPERTIES
Location: N. CONWAY & M. CHRISTO RD.
Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 42 Block#: _____ Section/F. Tract#: _____

Tank Type: _____ CONCRETE

Inside Diameter: _____ 5'

Inside Length of Sides: _____ 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: _____ 48"

Airspace (approx.): _____ 3"

Gallon Cap. (approx.): _____ 2 x 500gal = 1,000 gal

- Commercial
▪ Type: _____
- Residential
▪ # Bedrooms: 3
▪ Sq. Ft., (est.) _____
- Other: _____
- Vacant Lot

Drain Field: Trench: Bed: _____ Evapotranspiration: _____

Distance from Private/Public Well: To Tank: _____ N/A _____ To Drainfield: _____ N/A _____

Distance from Foundation: To Tank: _____ N/A _____ To Drainfield: _____ N/A _____

Distance from Property Line: To Tank: _____ 10' _____ To Drainfield: _____ 7' _____

Trench Depth: _____ 36" _____ Trench Width: _____ 2' _____

Backfill Material: Ib: _____ II: III: _____

Pipe: Brand (if known): _____ SB2-8" _____ Type: STD. GRAVELLESS No. of Feet: _____ 240'

Gravel Drainfield (if applicable): Natural: _____ N/A _____ Crushed: _____ N/A _____ Washed: _____ N/A _____

Amount: _____ N/A _____ Yards or Tons

Gravel Generally Consistent 12" depth throughout field _____ N/A _____ Yes _____ No

Porous Media Uniform (0.72-2.0 inches) _____ N/A _____ Yes _____ No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout _____ N/A _____ Yes _____ No

T's Installed at least 25% of Liquid Level _____ Yes _____ No

Inlet and Outlet Flow Clearly Marked _____ Yes _____ No

Manufacturer's Name, Address, & Tank Capacity Visible _____ Yes _____ No

Port Holes 12" in Diameter _____ Yes _____ No

Septic Tank Sturdy & Water-Tight _____ Yes _____ No

Trench or Bed Bottom Essentially Level _____ Yes _____ No

Perforated Pipe Generally Level throughout Field _____ Yes _____ No

End Caps provided on Drainfield (if not looped) _____ Yes _____ No

Geo-Textile Fabric used for Permeable Soil Barrier _____ Yes _____ No

Installer: _____ JOSE A. GONZALEZ _____ License#: OSOO35502

Remarks: _____
240' x 4' = 960 SQ FT INSTALLED

Inspector: J.GONZALEZ _____ License#: OS0020831

Date of Inspection: 04/28/2025

OSSF – Form G: Inspection Report



Permit#: 55870
Owner: SANTA CRUZ PROPERTIES
Location: N. CONWAY & M. CHRISTO RD.
Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 43 Block#: Section/F. Tract#:

Tank Type: CONCRETE

Inside Diameter: 5'

Inside Length of Sides: 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: 48"

Airspace (approx.): 3"

Gallon Cap. (approx.): 2 x 500gal = 1,000 gal

- Commercial
 - Type: _____
- Residential
 - # Bedrooms: 3
 - Sq. Ft., (est.) _____
- Other: _____
- Vacant Lot

Drain Field: Trench: Bed: _____ Evapotranspiration: _____

Distance from **Private/Public Well**: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 10' To Drainfield: 7'

Trench Depth: 36" Trench Width: 2'

Backfill Material: Ib: _____ II: III: _____

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field..... N/A Yes No

Porous Media Uniform (0.72-2.0 inches)..... N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout..... N/A Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: JOSE A. GONZALEZ License#: OSOO35502

Remarks: 240' x 4' = 960 SQ FT INSTALLED

Inspector: J. GONZALEZ License#: OS0020831

Date of Inspection: 04/28/2025

OSSF – Form G: Inspection Report



Permit#: 55870

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 44 Block#: _____ Section/F. Tract#: _____

Tank Type: _____ CONCRETE

Inside Diameter: _____ 5'

Inside Length of Sides: _____ 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: _____ 48"

Airspace (approx.): _____ 3"

Gallon Cap. (approx.): _____ 2 x 500gal = 1,000 gal

- Commercial
▪ Type: _____
- Residential
▪ # Bedrooms: 3
▪ Sq. Ft., (est.) _____
- Other: _____
- Vacant Lot

Drain Field: Trench: Bed: _____ Evapotranspiration: _____

Distance from Private/Public Well: To Tank: _____ N/A To Drainfield: _____ N/A

Distance from Foundation: To Tank: _____ N/A To Drainfield: _____ N/A

Distance from Property Line: To Tank: _____ 10' To Drainfield: _____ 7'

Trench Depth: _____ 36" Trench Width: _____ 2'

Backfill Material: Ib: _____ II: III: _____

Pipe: Brand (if known): _____ SB2-8" Type: STD. GRAVELLESS No. of Feet: _____ 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: _____ N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field..... N/A Yes No

Porous Media Uniform (0.72-2.0 inches)..... N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout..... N/A Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: _____ JOSE A. GONZALEZ _____ License#: OSOO35502

Remarks: _____

240' x 4' = 960 SQ FT INSTALLED

Inspector: J. GONZALEZ _____ License#: OS0020831

Date of Inspection: 04/28/2025

OSSF – Form G: Inspection Report



Permit#: 55870

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 45 Block#: Section/F. Tract#:

Tank Type: CONCRETE

Inside Diameter: 5'

Inside Length of Sides: 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: 48"

Airspace (approx.): 3"

Gallon Cap. (approx.): 2 x 500gal = 1,000 gal

- Commercial
 - Type: _____
- Residential
 - # Bedrooms: 3
 - Sq. Ft., (est.) _____
- Other: _____
- Vacant Lot

Drain Field: Trench: Bed: _____ Evapotranspiration: _____

Distance from **Private/Public Well**: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 10' To Drainfield: 7'

Trench Depth: 36" Trench Width: 2'

Backfill Material: Ib: _____ II: III: _____

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field N/A Yes No

Porous Media Uniform (0.72-2.0 inches) N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout N/A Yes No

T's Installed at least 25% of Liquid Level Yes No

Inlet and Outlet Flow Clearly Marked Yes No

Manufacturer's Name, Address, & Tank Capacity Visible Yes No

Port Holes 12" in Diameter Yes No

Septic Tank Sturdy & Water-Tight Yes No

Trench or Bed Bottom Essentially Level Yes No

Perforated Pipe Generally Level throughout Field Yes No

End Caps provided on Drainfield (if not looped) Yes No

Geo-Textile Fabric used for Permeable Soil Barrier Yes No

Installer: JOSE A. GONZALEZ License#: OSOO35502

Remarks: _____

240' x 4' = 960 SQ FT INSTALLED

Inspector: J.GONZALEZ License#: OS0020831

Date of Inspection: 04/28/2025

OSSF – Form G: Inspection Report



Permit#: 55870

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 46 Block#: Section/F. Tract#:

Tank Type: CONCRETE

Inside Diameter: 5'

Inside Length of Sides: 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: 48"

Airspace (approx.): 3"

Gallon Cap. (approx.): 2 x 500gal = 1,000 gal

- Commercial
 - Type: _____
- Residential
 - # Bedrooms: 3
 - Sq. Ft., (est.) _____
- Other: _____
- Vacant Lot

Drain Field: Trench: Bed: _____ Evapotranspiration: _____

Distance from **Private/Public Well**: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 10' To Drainfield: 7'

Trench Depth: 36" Trench Width: 2'

Backfill Material: Ib: _____ II: III: _____

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field..... N/A Yes No

Porous Media Uniform (0.72-2.0 inches)..... N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout..... N/A Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: JOSE A. GONZALEZ License#: OSOO35502

Remarks: _____

240' x 4' = 960 SQ FT INSTALLED

Inspector: J.GONZALEZ License#: OS0020831

Date of Inspection: 04/28/2025

OSSF – Form G: Inspection Report



Permit#: 55870

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 47 Block#: Section/F. Tract#:

Tank Type: CONCRETE

Inside Diameter: 5'

Inside Length of Sides: 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: 48"

Airspace (approx.): 3"

Gallon Cap. (approx.): 2 x 500gal = 1,000 gal

- Commercial
 - Type: _____
- Residential
 - # Bedrooms: 3
 - Sq. Ft., (est.) _____
- Other: _____
- Vacant Lot

Drain Field: Trench: Bed: _____ Evapotranspiration: _____

Distance from **Private/Public Well**: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 10' To Drainfield: 7'

Trench Depth: 36" Trench Width: 2'

Backfill Material: Ib: _____ II: III: _____

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field..... N/A Yes No

Porous Media Uniform (0.72-2.0 inches)..... N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout..... N/A Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: JOSE A. GONZALEZ License#: OSOO35502

Remarks: _____

240' x 4' = 960 SQ FT INSTALLED

Inspector: J.GONZALEZ License#: OS0020831

Date of Inspection: 04/28/2025

OSSF – Form G: Inspection Report



Permit#: 55870

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 48 Block#: Section/F. Tract#:

Tank Type: CONCRETE

Inside Diameter: 5'

Inside Length of Sides: 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: 48"

Airspace (approx.): 3"

Gallon Cap. (approx.): 2 x 500gal = 1,000 gal

Commercial
▪ Type: _____

Residential
▪ # Bedrooms: 3
▪ Sq. Ft., (est.) _____

Other: _____

Vacant Lot

Drain Field: Trench: Bed: _____ Evapotranspiration: _____

Distance from **Private/Public Well**: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 10' To Drainfield: 7'

Trench Depth: 36" Trench Width: 2'

Backfill Material: Ib: _____ II: III: _____

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field..... N/A Yes No

Porous Media Uniform (0.72-2.0 inches)..... N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout..... N/A Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: JOSE A. GONZALEZ License#: OS0035502

Remarks: _____

240' x 4' = 960 SQ FT INSTALLED

Inspector: J.GONZALEZ License#: OS0020831

Date of Inspection: 04/28/2025

OSSF – Form G: Inspection Report



Permit#: 55870

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 49 Block#: _____ Section/F. Tract#: _____

Tank Type: _____ CONCRETE

Inside Diameter: _____ 5'

Inside Length of Sides: _____ 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: _____ 48"

Airspace (approx.): _____ 3"

Gallon Cap. (approx.): _____ 2 x 500gal = 1,000 gal

Commercial
▪ Type: _____

Residential
▪ # Bedrooms: 3
▪ Sq. Ft., (est.) _____

Other: _____

Vacant Lot

Drain Field: Trench: Bed: _____ Evapotranspiration: _____

Distance from **Private/Public Well**: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 10' To Drainfield: 7'

Trench Depth: 36" Trench Width: 2'

Backfill Material: Ib: _____ II: III: _____

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field..... N/A Yes No

Porous Media Uniform (0.72-2.0 inches)..... N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout..... N/A Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: JOSE A. GONZALEZ License#: OSOO35502

Remarks: _____

240' x 4' = 960 SQ FT INSTALLED

Inspector: J. GONZALEZ License#: OS0020831

Date of Inspection: 04/28/2025

OSSF – Form G: Inspection Report



Permit#: 55870

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 50 Block#: Section/F. Tract#:

Tank Type: CONCRETE

Inside Diameter: 5'

Inside Length of Sides: 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: 48"

Airspace (approx.): 3"

Gallon Cap. (approx.): 2 x 500gal = 1,000 gal

- Commercial
 - Type: _____
- Residential
 - # Bedrooms: 3
 - Sq. Ft., (est.) _____
- Other: _____
- Vacant Lot

Drain Field: Trench: X Bed: Evapotranspiration:

Distance from Private/Public Well: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 10' To Drainfield: 7'

Trench Depth: 36" Trench Width: 2'

Backfill Material: Ib: II: X III:

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field N/A Yes No

Porous Media Uniform (0.72-2.0 inches) N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout N/A Yes No

T's Installed at least 25% of Liquid Level Yes No

Inlet and Outlet Flow Clearly Marked Yes No

Manufacturer's Name, Address, & Tank Capacity Visible Yes No

Port Holes 12" in Diameter Yes No

Septic Tank Sturdy & Water-Tight Yes No

Trench or Bed Bottom Essentially Level Yes No

Perforated Pipe Generally Level throughout Field Yes No

End Caps provided on Drainfield (if not looped) Yes No

Geo-Textile Fabric used for Permeable Soil Barrier Yes No

Installer: JOSE A. GONZALEZ License#: OSOO35502

Remarks:

240' x 4' = 960 SQ FT INSTALLED

Inspector: J. GONZALEZ License#: OS0020831

Date of Inspection: 04/28/2025

OSSF – Form G: Inspection Report



Permit#: 55870

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 51 Block#: Section/F. Tract#:

Tank Type: CONCRETE

Inside Diameter: 5'

Inside Length of Sides: 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: 48"

Airspace (approx.): 3"

Gallon Cap. (approx.): 2 x 500gal = 1,000 gal

- Commercial
▪ Type: _____
- Residential
▪ # Bedrooms: 3
▪ Sq. Ft., (est.) _____
- Other: _____
- Vacant Lot

Drain Field: Trench: Bed: _____ Evapotranspiration: _____

Distance from Private/Public Well: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 10' To Drainfield: 7'

Trench Depth: 36" Trench Width: 2'

Backfill Material: Ib: _____ II: III: _____

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field N/A Yes No

Porous Media Uniform (0.72-2.0 inches) N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout N/A Yes No

T's Installed at least 25% of Liquid Level Yes No

Inlet and Outlet Flow Clearly Marked Yes No

Manufacturer's Name, Address, & Tank Capacity Visible Yes No

Port Holes 12" in Diameter Yes No

Septic Tank Sturdy & Water-Tight Yes No

Trench or Bed Bottom Essentially Level Yes No

Perforated Pipe Generally Level throughout Field Yes No

End Caps provided on Drainfield (if not looped) Yes No

Geo-Textile Fabric used for Permeable Soil Barrier Yes No

Installer: JOSE A. GONZALEZ License#: OS0035502

Remarks: _____

240' x 4' = 960 SQ FT INSTALLED

Inspector: J. GONZALEZ License#: OS0020831

Date of Inspection: 04/28/2025

OSSF – Form G: Inspection Report



Permit#: 55870

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 52 Block#: Section/F. Tract#:

Tank Type: CONCRETE

Inside Diameter: 5'

Inside Length of Sides: 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: 48"

Airspace (approx.): 3"

Gallon Cap. (approx.): 2 x 500gal = 1,000 gal

- Commercial
 - Type: _____
- Residential
 - # Bedrooms: 3
 - Sq. Ft., (est.) _____
- Other: _____
- Vacant Lot

Drain Field: Trench: Bed: _____ Evapotranspiration: _____

Distance from **Private/Public Well**: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 10' To Drainfield: 7'

Trench Depth: 36" Trench Width: 2'

Backfill Material: Ib: _____ II: III: _____

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field..... N/A Yes No

Porous Media Uniform (0.72-2.0 inches)..... N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout..... N/A Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: JOSE A. GONZALEZ License#: OSOO35502

Remarks: _____

240' x 4' = 960 SQ FT INSTALLED

Inspector: J. GONZALEZ License#: OS0020831

Date of Inspection: 04/28/2025

OSSF – Form G: Inspection Report



Permit#: 55870

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 53 Block#: Section/F. Tract#:

Tank Type: CONCRETE

Inside Diameter: 5'

Inside Length of Sides: 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: 48"

Airspace (approx.): 3"

Gallon Cap. (approx.): 2 x 500gal = 1,000 gal

- Commercial
 - Type: _____
- Residential
 - # Bedrooms: 3
 - Sq. Ft., (est.) _____
- Other: _____
- Vacant Lot

Drain Field: Trench: X Bed: Evapotranspiration:

Distance from **Private/Public Well**: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 10' To Drainfield: 7'

Trench Depth: 36" Trench Width: 2'

Backfill Material: Ib: II: X III:

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field..... N/A Yes No

Porous Media Uniform (0.72-2.0 inches)..... N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout..... N/A Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: JOSE A. GONZALEZ License#: OS0035502

Remarks:

240' x 4' = 960 SQ FT INSTALLED

Inspector: J. GONZALEZ License#: OS0020831

Date of Inspection: 04/28/2025

OSSF – Form G: Inspection Report



Permit#: 55870

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 54 Block#: Section/F. Tract#:

Tank Type: CONCRETE

Inside Diameter: 5'

Inside Length of Sides: 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: 48"

Airspace (approx.): 3"

Gallon Cap. (approx.): 2 x 500gal = 1,000 gal

- Commercial
▪ Type: _____
- Residential
▪ # Bedrooms: 3
▪ Sq. Ft., (est.) _____
- Other: _____
- Vacant Lot

Drain Field: Trench: X Bed: Evapotranspiration: _____

Distance from **Private/Public Well**: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 10' To Drainfield: 7'

Trench Depth: 36" Trench Width: 2'

Backfill Material: Ib: II: X III: _____

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field N/A Yes No

Porous Media Uniform (0.72-2.0 inches) N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout N/A Yes No

T's Installed at least 25% of Liquid Level Yes No

Inlet and Outlet Flow Clearly Marked Yes No

Manufacturer's Name, Address, & Tank Capacity Visible Yes No

Port Holes 12" in Diameter Yes No

Septic Tank Sturdy & Water-Tight Yes No

Trench or Bed Bottom Essentially Level Yes No

Perforated Pipe Generally Level throughout Field Yes No

End Caps provided on Drainfield (if not looped) Yes No

Geo-Textile Fabric used for Permeable Soil Barrier Yes No

Installer: JOSE A. GONZALEZ License#: OSOO35502

Remarks: _____

240' x 4' = 960 SQ FT INSTALLED

Inspector: J.GONZALEZ License#: OS0020831

Date of Inspection: 04/28/2025

OSSF – Form G: Inspection Report



Permit#: 55870

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 55 Block#: Section/F. Tract#:

Tank Type: CONCRETE

Inside Diameter: 5'

Inside Length of Sides: 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: 48"

Airspace (approx.): 3"

Gallon Cap. (approx.): 2 x 500gal = 1,000 gal

- Commercial
 - Type: _____
- Residential
 - # Bedrooms: 3
 - Sq. Ft., (est.) _____
- Other: _____
- Vacant Lot

Drain Field: Trench: Bed: _____ Evapotranspiration: _____

Distance from **Private/Public Well**: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 10' To Drainfield: 7'

Trench Depth: 36" Trench Width: 2'

Backfill Material: Ib: _____ II: III: _____

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field..... N/A Yes No

Porous Media Uniform (0.72-2.0 inches)..... N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout..... N/A Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: JOSE A. GONZALEZ License#: OSOO35502

Remarks: _____

240' x 4' = 960 SQ FT INSTALLED

Inspector: J. GONZALEZ License#: OS0020831

Date of Inspection: 04/28/2025

OSSF – Form G: Inspection Report



Permit#: 55870

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 56 Block#: _____ Section/F. Tract#: _____

Tank Type: _____ CONCRETE

Inside Diameter: _____ 5'

Inside Length of Sides: _____ 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: _____ 48"

Airspace (approx.): _____ 3"

Gallon Cap. (approx.): _____ 2 x 500gal = 1,000 gal

Commercial
▪ Type: _____

Residential
▪ # Bedrooms: 3
▪ Sq. Ft., (est.) _____

Other: _____

Vacant Lot

Drain Field: Trench: X Bed: _____ Evapotranspiration: _____

Distance from **Private/Public Well**: To Tank: _____ N/A To Drainfield: _____ N/A

Distance from Foundation: To Tank: _____ N/A To Drainfield: _____ N/A

Distance from Property Line: To Tank: _____ 10' To Drainfield: _____ 7'

Trench Depth: _____ 36" Trench Width: _____ 2'

Backfill Material: Ib: _____ II: X III: _____

Pipe: Brand (if known): _____ SB2-8" Type: STD. GRAVELLESS No. of Feet: _____ 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: _____ N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field..... N/A Yes No

Porous Media Uniform (0.72-2.0 inches)..... N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout..... N/A Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: _____ JOSE A. GONZALEZ License#: OSOO35502

Remarks: _____

240' x 4' = 960 SQ FT INSTALLED

Inspector: J. GONZALEZ License#: OS0020831

Date of Inspection: 04/28/2025

OSSF – Form G: Inspection Report



Permit#: 55870

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 57 Block#: _____ Section/F. Tract#: _____

Tank Type: _____ CONCRETE

Inside Diameter: _____ 5'

Inside Length of Sides: _____ 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: _____ 48"

Airspace (approx.): _____ 3"

Gallon Cap. (approx.): _____ 2 x 500gal = 1,000 gal

Commercial
▪ Type: _____

Residential
▪ # Bedrooms: 3
▪ Sq. Ft., (est.) _____

Other: _____

Vacant Lot

Drain Field: Trench: Bed: _____ Evapotranspiration: _____

Distance from **Private/Public Well**: To Tank: _____ N/A _____ To Drainfield: _____ N/A _____

Distance from Foundation: To Tank: _____ N/A _____ To Drainfield: _____ N/A _____

Distance from Property Line: To Tank: _____ 10' _____ To Drainfield: _____ 7' _____

Trench Depth: _____ 36" _____ Trench Width: _____ 2' _____

Backfill Material: Ib: _____ II: III: _____

Pipe: Brand (if known): _____ SB2-8" _____ Type: STD. GRAVELLESS No. of Feet: _____ 240' _____

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: _____ N/A _____ Yards or Tons

Gravel Generally Consistent 12" depth throughout field _____ N/A _____ Yes _____ No

Porous Media Uniform (0.72-2.0 inches) _____ N/A _____ Yes _____ No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout _____ N/A _____ Yes _____ No

T's Installed at least 25% of Liquid Level _____ Yes _____ No

Inlet and Outlet Flow Clearly Marked _____ Yes _____ No

Manufacturer's Name, Address, & Tank Capacity Visible _____ Yes _____ No

Port Holes 12" in Diameter _____ Yes _____ No

Septic Tank Sturdy & Water-Tight _____ Yes _____ No

Trench or Bed Bottom Essentially Level _____ Yes _____ No

Perforated Pipe Generally Level throughout Field _____ Yes _____ No

End Caps provided on Drainfield (if not looped) _____ Yes _____ No

Geo-Textile Fabric used for Permeable Soil Barrier _____ Yes _____ No

Installer: _____ JOSE A. GONZALEZ _____ License#: OSOO35502

Remarks: _____

240' x 4' = 960 SQ FT INSTALLED

Inspector: J. GONZALEZ _____ License#: OS0020831

Date of Inspection: 04/28/2025

OSSF – Form G: Inspection Report



Permit#: 55923

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 58 Block#: _____ Section/F. Tract#: _____

Tank Type: CONCRETE

Inside Diameter: 5'

Inside Length of Sides: 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: 48"

Airspace (approx.): 3"

Gallon Cap. (approx.): 2 x 500gal = 1,000 gal

- Commercial
▪ Type: _____
- Residential
▪ # Bedrooms: 3
▪ Sq. Ft., (est.) _____
- Other: _____
- Vacant Lot

Drain Field: Trench: Bed: _____ Evapotranspiration: _____

Distance from **Private/Public Well**: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 10' To Drainfield: 7'

Trench Depth: 36" Trench Width: 2'

Backfill Material: Ib: _____ II: III: _____

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field..... N/A Yes No

Porous Media Uniform (0.72-2.0 inches)..... N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout..... N/A Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: JOSE A. GONZALEZ License#: OS0035502

Remarks: 240' x 4' = 960 SQ FT INSTALLED

Inspector: RODOLFO RIOS License#: OS0033030

Date of Inspection: 05/30/2025

OSSF – Form G: Inspection Report



Permit#: 55923

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 59 Block#: _____ Section/F. Tract#: _____

Tank Type: _____ CONCRETE

Inside Diameter: _____ 5'

Inside Length of Sides: _____ 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: _____ 48"

Airspace (approx.): _____ 3"

Gallon Cap. (approx.): _____ 2 x 500gal = 1,000 gal

- Commercial
▪ Type: _____
- Residential
▪ # Bedrooms: 3
▪ Sq. Ft., (est.) _____
- Other: _____
- Vacant Lot

Drain Field: Trench: Bed: _____ Evapotranspiration: _____

Distance from **Private/Public Well**: To Tank: _____ N/A To Drainfield: _____ N/A

Distance from Foundation: To Tank: _____ N/A To Drainfield: _____ N/A

Distance from Property Line: To Tank: _____ 10' To Drainfield: _____ 7'

Trench Depth: _____ 36" Trench Width: _____ 2'

Backfill Material: Ib: _____ II: III: _____

Pipe: Brand (if known): _____ SB2-8" Type: STD. GRAVELLESS No. of Feet: _____ 240'

Gravel Drainfield (if applicable): Natural: _____ N/A Crushed: _____ N/A Washed: _____ N/A

Amount: _____ N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field..... N/A Yes No

Porous Media Uniform (0.72-2.0 inches)..... N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout..... N/A Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: _____ JOSE A. GONZALEZ License#: OSOO35502

Remarks: _____

240' x 4' = 960 SQ FT INSTALLED

Inspector: _____ RODOLFO.RIOS License#: OS0033030

Date of Inspection: 05/30/2025

OSSF – Form G: Inspection Report



Permit#: 55923

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 60 Block#: _____ Section/F. Tract#: _____

Tank Type: CONCRETE

Inside Diameter: 5'

Inside Length of Sides: 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: 48"

Airspace (approx.): 3"

Gallon Cap. (approx.): 2 x 500gal = 1,000 gal

- Commercial
 - Type: _____
- Residential
 - # Bedrooms: 3
 - Sq. Ft., (est.) _____
- Other: _____
- Vacant Lot

Drain Field: Trench: Bed: _____ Evapotranspiration: _____

Distance from **Private/Public Well**: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 10' To Drainfield: 7'

Trench Depth: 36" Trench Width: 2'

Backfill Material: Ib: _____ II: III: _____

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field..... N/A Yes No

Porous Media Uniform (0.72-2.0 inches)..... N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout..... N/A Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: JOSE A. GONZALEZ License#: OSOO35502

Remarks: _____

240' x 4' = 960 SQ FT INSTALLED

Inspector: RODOLFO.RIOS License#: OS0033030

Date of Inspection: 05/30/2025

OSSF – Form G: Inspection Report



Permit#: 55923

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 61 Block#: _____ Section/F. Tract#: _____

Tank Type: CONCRETE

Inside Diameter: 5'

Inside Length of Sides: 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: 48"

Airspace (approx.): 3"

Gallon Cap. (approx.): 2 x 500gal = 1,000 gal

- Commercial
 - Type: _____
- Residential
 - # Bedrooms: 3
 - Sq. Ft., (est.) _____
- Other: _____
- Vacant Lot

Drain Field: Trench: Bed: _____ Evapotranspiration: _____

Distance from **Private/Public Well**: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 10' To Drainfield: 7'

Trench Depth: 36" Trench Width: 2'

Backfill Material: Ib: _____ II: III: _____

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field..... N/A Yes No

Porous Media Uniform (0.72-2.0 inches)..... N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout..... N/A Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: JOSE A. GONZALEZ License#: OSOO35502

Remarks: _____

240' x 4' = 960 SQ FT INSTALLED

Inspector: RODOLFO.RIOS License#: OS0033030

Date of Inspection: 05/30/2025

OSSF – Form G: Inspection Report



Permit#: 55923
 Owner: SANTA CRUZ PROPERTIES
 Location: N. CONWAY & M. CHRISTO RD.
 Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 62 Block#: _____ Section/F. Tract#: _____

Tank Type: CONCRETE

Inside Diameter: 5'

Inside Length of Sides: 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: 48"

Airspace (approx.): 3"

Gallon Cap. (approx.): 2 x 500gal = 1,000 gal

Commercial
 ▪ Type: _____

Residential
 ▪ # Bedrooms: 3
 ▪ Sq. Ft., (est.) _____

Other: _____

Vacant Lot

Drain Field: Trench: Bed: _____ Evapotranspiration: _____

Distance from **Private/Public Well**: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 10' To Drainfield: 7'

Trench Depth: 36" Trench Width: 2'

Backfill Material: Ib: _____ II: III: _____

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field..... N/A Yes No

Porous Media Uniform (0.72-2.0 inches)..... N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout..... N/A Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: JOSE A. GONZALEZ License#: OSOO35502

Remarks: 240' x 4' = 960 SQ FT INSTALLED

Inspector: RODOLFO.RIOS License#: OS0033030

Date of Inspection: 05/30/2025

OSSF – Form G: Inspection Report



Permit#: 55923
Owner: SANTA CRUZ PROPERTIES
Location: N. CONWAY & M. CHRISTO RD.
Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 63 Block#: _____ Section/F. Tract#: _____

Tank Type: _____ CONCRETE

Inside Diameter: _____ 5'

Inside Length of Sides: _____ 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: _____ 48"

Airspace (approx.): _____ 3"

Gallon Cap. (approx.): _____ 2 x 500gal = 1,000 gal

<input type="checkbox"/> Commercial ▪ Type: _____
<input checked="" type="checkbox"/> Residential ▪ # Bedrooms: <u>3</u> ▪ Sq. Ft., (est.) _____
<input type="checkbox"/> Other: _____
<input checked="" type="checkbox"/> Vacant Lot

Drain Field: Trench: Bed: _____ Evapotranspiration: _____
Distance from **Private/Public Well**: To Tank: N/A To Drainfield: N/A
Distance from Foundation: To Tank: N/A To Drainfield: N/A
Distance from Property Line: To Tank: 10' To Drainfield: 7'
Trench Depth: 36" Trench Width: 2'
Backfill Material: Ib: _____ II: III: _____

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A
Amount: N/A Yards or Tons
Gravel Generally Consistent 12" depth throughout field..... N/A Yes No
Porous Media Uniform (0.72-2.0 inches)..... N/A Yes No

General Conditions and Workmanship:
Solid Lines from House Schedule 40 with Cleanout..... N/A Yes No
T's Installed at least 25% of Liquid Level..... Yes No
Inlet and Outlet Flow Clearly Marked..... Yes No
Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No
Port Holes 12" in Diameter..... Yes No
Septic Tank Sturdy & Water-Tight..... Yes No
Trench or Bed Bottom Essentially Level..... Yes No
Perforated Pipe Generally Level throughout Field..... Yes No
End Caps provided on Drainfield (if not looped)..... Yes No
Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: JOSE A. GONZALEZ License#: OSOO35502

Remarks: _____
240' x 4' = 960 SQ FT INSTALLED

Inspector: RODOLFO.RIOS License#: OS0033030

Date of Inspection: 05/30/2025

OSSF – Form G: Inspection Report



Permit#: 55923
Owner: SANTA CRUZ PROPERTIES
Location: N. CONWAY & M. CHRISTO RD.
Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 64 Block#: _____ Section/F. Tract#: _____

Tank Type: CONCRETE

Inside Diameter: 5'

Inside Length of Sides: 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: 48"

Airspace (approx.): 3"

Gallon Cap. (approx.): 2 x 500gal = 1,000 gal

Commercial
▪ Type: _____

Residential
▪ # Bedrooms: 3
▪ Sq. Ft., (est.) _____

Other: _____

Vacant Lot

Drain Field: Trench: Bed: _____ Evapotranspiration: _____
Distance from **Private/Public Well**: To Tank: N/A To Drainfield: N/A
Distance from Foundation: To Tank: N/A To Drainfield: N/A
Distance from Property Line: To Tank: 10' To Drainfield: 7'
Trench Depth: 36" Trench Width: 2'
Backfill Material: Ib: _____ II: III: _____

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A
Amount: N/A Yards or Tons
Gravel Generally Consistent 12" depth throughout field..... N/A Yes No
Porous Media Uniform (0.72-2.0 inches)..... N/A Yes No

General Conditions and Workmanship:
Solid Lines from House Schedule 40 with Cleanout..... N/A Yes No
T's Installed at least 25% of Liquid Level..... Yes No
Inlet and Outlet Flow Clearly Marked..... Yes No
Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No
Port Holes 12" in Diameter..... Yes No
Septic Tank Sturdy & Water-Tight..... Yes No
Trench or Bed Bottom Essentially Level..... Yes No
Perforated Pipe Generally Level throughout Field..... Yes No
End Caps provided on Drainfield (if not looped)..... Yes No
Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: JOSE A. GONZALEZ License#: OSOO35502

Remarks: 240' x 4' = 960 SQ FT INSTALLED

Inspector: RODOLFO.RIOS License#: OS0033030

Date of Inspection: 05/30/2025

OSSF – Form G: Inspection Report



Permit#: 55923

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 65 Block#: _____ Section/F. Tract#: _____

Tank Type: _____ CONCRETE

Inside Diameter: _____ 5'

Inside Length of Sides: _____ 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: _____ 48"

Airspace (approx.): _____ 3"

Gallon Cap. (approx.): _____ 2 x 500gal = 1,000 gal

- Commercial
 - Type: _____
- Residential
 - # Bedrooms: 3
 - Sq. Ft., (est.) _____
- Other: _____
- Vacant Lot

Drain Field: Trench: Bed: _____ Evapotranspiration: _____

Distance from **Private/Public Well**: To Tank: _____ N/A _____ To Drainfield: _____ N/A _____

Distance from Foundation: To Tank: _____ N/A _____ To Drainfield: _____ N/A _____

Distance from Property Line: To Tank: _____ 10' _____ To Drainfield: _____ 7' _____

Trench Depth: _____ 36" Trench Width: _____ 2' _____

Backfill Material: Ib: _____ II: III: _____

Pipe: Brand (if known): _____ SB2-8" _____ Type: STD. GRAVELLESS No. of Feet: _____ 240'

Gravel Drainfield (if applicable): Natural: _____ N/A _____ Crushed: _____ N/A _____ Washed: _____ N/A _____

Amount: _____ N/A _____ Yards or Tons

Gravel Generally Consistent 12" depth throughout field..... N/A Yes No

Porous Media Uniform (0.72-2.0 inches)..... N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout..... N/A Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: _____ JOSE A. GONZALEZ _____ License#: OSOO35502

Remarks: _____

240' x 4' = 960 SQ FT INSTALLED

Inspector: RODOLFO.RIOS _____ License#: OS0033030

Date of Inspection: 05/30/2025

OSSF – Form G: Inspection Report



Permit#: 55923
Owner: SANTA CRUZ PROPERTIES
Location: N. CONWAY & M. CHRISTO RD.
Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 66 Block#: _____ Section/F. Tract#: _____

Tank Type: CONCRETE

Inside Diameter: 5'

Inside Length of Sides: 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: 48"

Airspace (approx.): 3"

Gallon Cap. (approx.): 2 x 500gal = 1,000 gal

- Commercial
▪ Type: _____
- Residential
▪ # Bedrooms: 3
▪ Sq. Ft., (est.) _____
- Other: _____
- Vacant Lot

Drain Field: Trench: Bed: _____ Evapotranspiration: _____

Distance from **Private/Public Well**: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 10' To Drainfield: 7'

Trench Depth: 36" Trench Width: 2'

Backfill Material: Ib: _____ II: III: _____

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field..... N/A Yes No

Porous Media Uniform (0.72-2.0 inches)..... N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout..... N/A Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: JOSE A. GONZALEZ License#: OSOO35502

Remarks: _____
240' x 4' = 960 SQ FT INSTALLED

Inspector: RODOLFO.RIOS License#: OS0033030

Date of Inspection: 05/30/2025

OSSF – Form G: Inspection Report



Permit#: 55923

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 67 Block#: _____ Section/F. Tract#: _____

Tank Type: _____ CONCRETE

Inside Diameter: _____ 5'

Inside Length of Sides: _____ 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: _____ 48"

Airspace (approx.): _____ 3"

Gallon Cap. (approx.): _____ 2 x 500gal = 1,000 gal

<input type="checkbox"/> Commercial ▪ Type: _____
<input checked="" type="checkbox"/> Residential ▪ # Bedrooms: <u>3</u> ▪ Sq. Ft., (est.) _____
<input type="checkbox"/> Other: _____
<input checked="" type="checkbox"/> Vacant Lot

Drain Field: Trench: Bed: _____ Evapotranspiration: _____

Distance from **Private/Public Well**: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 10' To Drainfield: 7'

Trench Depth: 36" Trench Width: 2'

Backfill Material: Ib: _____ II: III: _____

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field..... N/A Yes No

Porous Media Uniform (0.72-2.0 inches)..... N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout..... N/A Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: JOSE A. GONZALEZ License#: OSOO35502

Remarks: _____

240' x 4' = 960 SQ FT INSTALLED

Inspector: RODOLFO.RIOS License#: OS0033030

Date of Inspection: 05/30/2025

OSSF – Form G: Inspection Report



Permit#: 55923

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 68 Block#: Section/F. Tract#:

Tank Type: CONCRETE

Inside Diameter: 5'

Inside Length of Sides: 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: 48"

Airspace (approx.): 3"

Gallon Cap. (approx.): 2 x 500gal = 1,000 gal

Commercial
▪ Type: _____

Residential
▪ # Bedrooms: 3
▪ Sq. Ft., (est.) _____

Other: _____

Vacant Lot

Drain Field: Trench: Bed: _____ Evapotranspiration: _____

Distance from **Private/Public Well**: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 10' To Drainfield: 7'

Trench Depth: 36" Trench Width: 2'

Backfill Material: Ib: _____ II: III: _____

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field..... N/A Yes No

Porous Media Uniform (0.72-2.0 inches)..... N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout..... N/A Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: JOSE A. GONZALEZ License#: OSOO35502

Remarks: _____

240' x 4' = 960 SQ FT INSTALLED

Inspector: RODOLFO.RIOS License#: OS0033030

Date of Inspection: 05/30/2025

OSSF – Form G: Inspection Report



Permit#: 55923

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 69 Block#: _____ Section/F. Tract#: _____

Tank Type: _____ CONCRETE

Inside Diameter: _____ 5'

Inside Length of Sides: _____ 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: _____ 48"

Airspace (approx.): _____ 3"

Gallon Cap. (approx.): _____ 2 x 500gal = 1,000 gal

Commercial
▪ Type: _____

Residential
▪ # Bedrooms: 3
▪ Sq. Ft., (est.) _____

Other: _____

Vacant Lot

Drain Field: Trench: Bed: _____ Evapotranspiration: _____

Distance from **Private/Public Well**: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 10' To Drainfield: 7'

Trench Depth: 36" Trench Width: 2'

Backfill Material: Ib: _____ II: III: _____

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field..... N/A Yes No

Porous Media Uniform (0.72-2.0 inches)..... N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout..... N/A Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: JOSE A. GONZALEZ License#: OSOO35502

Remarks: _____

240' x 4' = 960 SQ FT INSTALLED

Inspector: RODOLFO.RIOS License#: OS0033030

Date of Inspection: 05/30/2025

OSSF – Form G: Inspection Report



Permit#: 55923

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 70 Block#: _____ Section/F. Tract#: _____

Tank Type: _____ CONCRETE

Inside Diameter: _____ 5'

Inside Length of Sides: _____ 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: _____ 48"

Airspace (approx.): _____ 3"

Gallon Cap. (approx.): _____ 2 x 500gal = 1,000 gal

Commercial
▪ Type: _____

Residential
▪ # Bedrooms: 3
▪ Sq. Ft., (est.) _____

Other: _____

Vacant Lot

Drain Field: Trench: Bed: _____ Evapotranspiration: _____

Distance from **Private/Public Well**: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 10' To Drainfield: 7'

Trench Depth: 36" Trench Width: 2'

Backfill Material: Ib: _____ II: III: _____

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field..... N/A Yes No

Porous Media Uniform (0.72-2.0 inches)..... N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout..... N/A Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: JOSE A. GONZALEZ License#: OSOO35502

Remarks: _____

240' x 4' = 960 SQ FT INSTALLED

Inspector: RODOLFO.RIOS License#: OS0033030

Date of Inspection: 05/30/2025

OSSF – Form G: Inspection Report



Permit#: 55923

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 71 Block#: _____ Section/F. Tract#: _____

Tank Type: _____ CONCRETE

Inside Diameter: _____ 5'

Inside Length of Sides: _____ 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: _____ 48"

Airspace (approx.): _____ 3"

Gallon Cap. (approx.): _____ 2 x 500gal = 1,000 gal

- Commercial
 - Type: _____
- Residential
 - # Bedrooms: 3
 - Sq. Ft., (est.) _____
- Other: _____
- Vacant Lot

Drain Field: Trench: Bed: _____ Evapotranspiration: _____

Distance from **Private/Public Well**: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 10' To Drainfield: 7'

Trench Depth: 36" Trench Width: 2'

Backfill Material: Ib: _____ II: III: _____

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field..... N/A Yes No

Porous Media Uniform (0.72-2.0 inches)..... N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout..... N/A Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: JOSE A. GONZALEZ License#: OSOO35502

Remarks: _____

240' x 4' = 960 SQ FT INSTALLED

Inspector: RODOLFO.RIOS License#: OS0033030

Date of Inspection: 05/30/2025

OSSF – Form G: Inspection Report



Permit#: 55923 _____

Owner: SANTA CRUZ PROPERTIES _____

Location: N. CONWAY & M. CHRISTO RD. _____

Legal Description: ACRES DE SANTA CRUZ PH-3 _____

Lot#: 72 Block#: _____ Section/F. Tract#: _____

Tank Type: _____ CONCRETE _____

Inside Diameter: _____ 5' _____

Inside Length of Sides: _____ 5' _____

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: _____ 48" _____

Airspace (approx.): _____ 3" _____

Gallon Cap. (approx.): _____ 2 x 500gal = 1,000 gal _____

- Commercial
▪ Type: _____
- Residential
▪ # Bedrooms: 3 _____
▪ Sq. Ft., (est.) _____
- Other: _____
- Vacant Lot

Drain Field: Trench: Bed: _____ Evapotranspiration: _____

Distance from **Private/Public Well**: To Tank: _____ N/A _____ To Drainfield: _____ N/A _____

Distance from Foundation: To Tank: _____ N/A _____ To Drainfield: _____ N/A _____

Distance from Property Line: To Tank: _____ 10' _____ To Drainfield: _____ 7' _____

Trench Depth: _____ 36" _____ Trench Width: _____ 2' _____

Backfill Material: Ib: _____ II: III: _____

Pipe: Brand (if known): _____ SB2-8" _____ Type: STD. GRAVELLESS No. of Feet: _____ 240' _____

Gravel Drainfield (if applicable): Natural: _____ N/A _____ Crushed: _____ N/A _____ Washed: _____ N/A _____

Amount: _____ N/A _____ Yards or Tons

Gravel Generally Consistent 12" depth throughout field..... N/A..... Yes No

Porous Media Uniform (0.72-2.0 inches)..... N/A..... Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout..... N/A..... Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: _____ JOSE A. GONZALEZ _____ License#: OS0035502 _____

Remarks: _____

240' x 4' = 960 SQ FT INSTALLED _____

Inspector: _____ RODOLFO.RIOS _____ License#: OS0033030 _____

Date of Inspection: _____ 05/30/2025 _____

OSSF – Form G: Inspection Report



Permit#: 55923 _____

Owner: SANTA CRUZ PROPERTIES _____

Location: N. CONWAY & M. CHRISTO RD. _____

Legal Description: ACRES DE SANTA CRUZ PH-3 _____

Lot#: 73 Block#: _____ Section/F. Tract#: _____

Tank Type: _____ CONCRETE _____

Inside Diameter: _____ 5' _____

Inside Length of Sides: _____ 5' _____

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: _____ 48" _____

Airspace (approx.): _____ 3" _____

Gallon Cap. (approx.): _____ 2 x 500gal = 1,000 gal _____

- Commercial
▪ Type: _____
- Residential
▪ # Bedrooms: 3 _____
▪ Sq. Ft., (est.) _____
- Other: _____
- Vacant Lot

Drain Field: Trench: Bed: _____ Evapotranspiration: _____

Distance from **Private/Public Well**: To Tank: _____ N/A _____ To Drainfield: _____ N/A _____

Distance from Foundation: To Tank: _____ N/A _____ To Drainfield: _____ N/A _____

Distance from Property Line: To Tank: _____ 10' _____ To Drainfield: _____ 7' _____

Trench Depth: _____ 36" _____ Trench Width: _____ 2' _____

Backfill Material: Ib: _____ II: III: _____

Pipe: Brand (if known): _____ SB2-8" _____ Type: STD. GRAVELLESS No. of Feet: _____ 240' _____

Gravel Drainfield (if applicable): Natural: _____ N/A _____ Crushed: _____ N/A _____ Washed: _____ N/A _____

Amount: _____ N/A _____ Yards or Tons

Gravel Generally Consistent 12" depth throughout field _____ N/A _____ Yes _____ No _____

Porous Media Uniform (0.72-2.0 inches) _____ N/A _____ Yes _____ No _____

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout _____ N/A _____ Yes _____ No _____

T's Installed at least 25% of Liquid Level _____ Yes _____ No _____

Inlet and Outlet Flow Clearly Marked _____ Yes _____ No _____

Manufacturer's Name, Address, & Tank Capacity Visible _____ Yes _____ No _____

Port Holes 12" in Diameter _____ Yes _____ No _____

Septic Tank Sturdy & Water-Tight _____ Yes _____ No _____

Trench or Bed Bottom Essentially Level _____ Yes _____ No _____

Perforated Pipe Generally Level throughout Field _____ Yes _____ No _____

End Caps provided on Drainfield (if not looped) _____ Yes _____ No _____

Geo-Textile Fabric used for Permeable Soil Barrier _____ Yes _____ No _____

Installer: _____ JOSE A. GONZALEZ _____ License#: OS0035502 _____

Remarks: _____

240' x 4' = 960 SQ FT INSTALLED _____

Inspector: _____ RODOLFO RIOS _____ License#: OS0033030 _____

Date of Inspection: _____ 05/30/2025 _____

OSSF – Form G: Inspection Report



Permit#: 55923

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 74 Block#: _____ Section/F. Tract#: _____

Tank Type: _____ CONCRETE

Inside Diameter: _____ 5'

Inside Length of Sides: _____ 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: _____ 48"

Airspace (approx.): _____ 3"

Gallon Cap. (approx.): _____ 2 x 500gal = 1,000 gal

Commercial
▪ Type: _____

Residential
▪ # Bedrooms: 3
▪ Sq. Ft., (est.) _____

Other: _____

Vacant Lot

Drain Field: Trench: X Bed: _____ Evapotranspiration: _____

Distance from Private/Public Well: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 10' To Drainfield: 7'

Trench Depth: 36" Trench Width: 2'

Backfill Material: Ib: _____ II: X III: _____

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field..... N/A Yes No

Porous Media Uniform (0.72-2.0 inches)..... N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout..... N/A Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: JOSE A. GONZALEZ License#: OSOO35502

Remarks: _____

240' x 4' = 960 SQ FT INSTALLED

Inspector: RODOLFO RIOS License#: OS0033030

Date of Inspection: 05/30/2025

OSSF – Form G: Inspection Report



Permit#: 55923

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 75 Block#: Section/F. Tract#:

Tank Type: CONCRETE

Inside Diameter: 5'

Inside Length of Sides: 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: 48"

Airspace (approx.): 3"

Gallon Cap. (approx.): 2 x 500gal = 1,000 gal

Commercial
▪ Type: _____

Residential
▪ # Bedrooms: 3
▪ Sq. Ft., (est.) _____

Other: _____

Vacant Lot

Drain Field: Trench: X Bed: Evapotranspiration:

Distance from **Private/Public Well**: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 10' To Drainfield: 7'

Trench Depth: 36" Trench Width: 2'

Backfill Material: Ib: II: X III:

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field..... N/A Yes No

Porous Media Uniform (0.72-2.0 inches)..... N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout..... N/A Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: JOSE A. GONZALEZ License#: OS0035502

Remarks: 240' x 4' = 960 SQ FT INSTALLED

Inspector: RODOLFO.RIOS License#: OS0033030

Date of Inspection: 05/30/2025



OSSF – Form G: Inspection Report

Permit#: 55923

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 76 Block#: _____ Section/F. Tract#: _____

Tank Type: _____ CONCRETE

Inside Diameter: _____ 5'

Inside Length of Sides: _____ 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: _____ 48"

Airspace (approx.): _____ 3"

Gallon Cap. (approx.): _____ 2 x 500gal = 1,000 gal

Commercial
 ▪ Type: _____

Residential
 ▪ # Bedrooms: 3
 ▪ Sq. Ft., (est.) _____

Other: _____

Vacant Lot

Drain Field: Trench: Bed: _____ Evapotranspiration: _____

Distance from **Private/Public Well**: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 10' To Drainfield: 7'

Trench Depth: 36" Trench Width: 2'

Backfill Material: Ib: _____ II: III: _____

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field..... N/A Yes No

Porous Media Uniform (0.72-2.0 inches)..... N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout..... N/A Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: JOSE A. GONZALEZ License#: OSOO35502

Remarks: _____

240' x 4' = 960 SQ FT INSTALLED

Inspector: RODOLFO.RIOS License#: OS0033030

Date of Inspection: 05/30/2025

OSSF – Form G: Inspection Report



Permit#: 55923 _____

Owner: SANTA CRUZ PROPERTIES _____

Location: N. CONWAY & M. CHRISTO RD. _____

Legal Description: ACRES DE SANTA CRUZ PH-3 _____

Lot#: 77 Block#: _____ Section/F. Tract#: _____

Tank Type: _____ CONCRETE _____

Inside Diameter: _____ 5' _____

Inside Length of Sides: _____ 5' _____

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: _____ 48" _____

Airspace (approx.): _____ 3" _____

Gallon Cap. (approx.): _____ 2 x 500gal = 1,000 gal _____

- Commercial
 - Type: _____
- Residential
 - # Bedrooms: 3 _____
 - Sq. Ft., (est.) _____
- Other: _____
- Vacant Lot

Drain Field: Trench: Bed: _____ Evapotranspiration: _____

Distance from **Private/Public Well**: To Tank: _____ N/A _____ To Drainfield: _____ N/A _____

Distance from Foundation: To Tank: _____ N/A _____ To Drainfield: _____ N/A _____

Distance from Property Line: To Tank: _____ 10' _____ To Drainfield: _____ 7' _____

Trench Depth: _____ 36" _____ Trench Width: _____ 2' _____

Backfill Material: Ib: _____ II: III: _____

Pipe: Brand (if known): _____ SB2-8" _____ Type: STD. GRAVELLESS No. of Feet: _____ 240' _____

Gravel Drainfield (if applicable): Natural: _____ N/A _____ Crushed: _____ N/A _____ Washed: _____ N/A _____

Amount: _____ N/A _____ Yards or Tons

Gravel Generally Consistent 12" depth throughout field N/A Yes No

Porous Media Uniform (0.72-2.0 inches) N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout N/A Yes No

T's Installed at least 25% of Liquid Level Yes No

Inlet and Outlet Flow Clearly Marked Yes No

Manufacturer's Name, Address, & Tank Capacity Visible Yes No

Port Holes 12" in Diameter Yes No

Septic Tank Sturdy & Water-Tight Yes No

Trench or Bed Bottom Essentially Level Yes No

Perforated Pipe Generally Level throughout Field Yes No

End Caps provided on Drainfield (if not looped) Yes No

Geo-Textile Fabric used for Permeable Soil Barrier Yes No

Installer: _____ JOSE A. GONZALEZ _____ License#: OS0035502 _____

Remarks: _____

240' x 4' = 960 SQ FT INSTALLED _____

Inspector: RODOLFO RIOS _____ License#: OS0033030 _____

Date of Inspection: 05/30/2025 _____

OSSF – Form G: Inspection Report



Permit#: 55923

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 78 Block#: _____ Section/F. Tract#: _____

Tank Type: _____ CONCRETE

Inside Diameter: _____ 5'

Inside Length of Sides: _____ 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: _____ 48"

Airspace (approx.): _____ 3"

Gallon Cap. (approx.): _____ 2 x 500gal = 1,000 gal

Commercial
▪ Type: _____

Residential
▪ # Bedrooms: 3
▪ Sq. Ft., (est.) _____

Other: _____

Vacant Lot

Drain Field: Trench: Bed: _____ Evapotranspiration: _____

Distance from **Private/Public Well**: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 10' To Drainfield: 7'

Trench Depth: 36" Trench Width: 2'

Backfill Material: Ib: _____ II: III: _____

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field..... N/A Yes No

Porous Media Uniform (0.72-2.0 inches)..... N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout..... N/A Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: JOSE A. GONZALEZ License#: OSOO35502

Remarks: _____

240' x 4' = 960 SQ FT INSTALLED

Inspector: RODOLFO.RIOS License#: OS0033030

Date of Inspection: 05/30/2025

OSSF – Form G: Inspection Report



Permit#: 55923

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 79 Block#: _____ Section/F. Tract#: _____

Tank Type: _____ CONCRETE

Inside Diameter: _____ 5'

Inside Length of Sides: _____ 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: _____ 48"

Airspace (approx.): _____ 3"

Gallon Cap. (approx.): _____ 2 x 500gal = 1,000 gal

- Commercial
 - Type: _____
- Residential
 - # Bedrooms: 3
 - Sq. Ft., (est.) _____
- Other: _____
- Vacant Lot

Drain Field: Trench: Bed: _____ Evapotranspiration: _____

Distance from **Private/Public Well**: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 10' To Drainfield: 7'

Trench Depth: 36" Trench Width: 2'

Backfill Material: Ib: _____ II: III: _____

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field..... N/A Yes No

Porous Media Uniform (0.72-2.0 inches)..... N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout..... N/A Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: JOSE A. GONZALEZ License#: OSOO35502

Remarks: _____
240' x 4' = 960 SQ FT INSTALLED

Inspector: RODOLFO.RIOS License#: OS0033030

Date of Inspection: 05/30/2025

OSSF – Form G: Inspection Report



Permit#: 55923 _____

Owner: SANTA CRUZ PROPERTIES _____

Location: N. CONWAY & M. CHRISTO RD. _____

Legal Description: ACRES DE SANTA CRUZ PH-3 _____

Lot#: 80 Block#: _____ Section/F. Tract#: _____

Tank Type: _____ CONCRETE _____

Inside Diameter: _____ 5' _____

Inside Length of Sides: _____ 5' _____

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: _____ 48" _____

Airspace (approx.): _____ 3" _____

Gallon Cap. (approx.): _____ 2 x 500gal = 1,000 gal _____

Commercial
 ▪ Type: _____

Residential
 ▪ # Bedrooms: 3 _____
 ▪ Sq. Ft., (est.) _____

Other: _____

Vacant Lot

Drain Field: Trench: Bed: _____ Evapotranspiration: _____

Distance from **Private/Public Well**: To Tank: _____ N/A _____ To Drainfield: _____ N/A _____

Distance from Foundation: To Tank: _____ N/A _____ To Drainfield: _____ N/A _____

Distance from Property Line: To Tank: _____ 10' _____ To Drainfield: _____ 7' _____

Trench Depth: _____ 36" _____ Trench Width: _____ 2' _____

Backfill Material: Ib: _____ II: III: _____

Pipe: Brand (if known): _____ SB2-8" _____ Type: STD. GRAVELLESS No. of Feet: _____ 240' _____

Gravel Drainfield (if applicable): Natural: _____ N/A _____ Crushed: _____ N/A _____ Washed: _____ N/A _____

Amount: _____ N/A _____ Yards or Tons

Gravel Generally Consistent 12" depth throughout field..... N/A..... Yes No

Porous Media Uniform (0.72-2.0 inches)..... N/A..... Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout N/A..... Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: _____ JOSE A. GONZALEZ _____ License#: OS0035502 _____

Remarks: _____
240' x 4' = 960 SQ FT INSTALLED _____

Inspector: RODOLFO.RIOS _____ License#: OS0033030 _____

Date of Inspection: 05/30/2025 _____

OSSF – Form G: Inspection Report



Permit#: 55897

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 81 Block#: Section/F. Tract#:

Tank Type: CONCRETE

Inside Diameter: 5'

Inside Length of Sides: 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: 48"

Airspace (approx.): 3"

Gallon Cap. (approx.): 2 x 500gal = 1,000 gal

Commercial
▪ Type: _____

Residential
▪ # Bedrooms: 3
▪ Sq. Ft., (est.) _____

Other: _____

Vacant Lot

Drain Field: Trench: X Bed: Evapotranspiration:

Distance from Private/Public Well: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 10' To Drainfield: 7'

Trench Depth: 36" Trench Width: 2'

Backfill Material: Ib: II: X III:

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field..... N/A Yes No

Porous Media Uniform (0.72-2.0 inches)..... N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout..... N/A Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: JOSE A. GONZALEZ License#: OSOO35502

Remarks:

240' x 4' = 960 SQ FT INSTALLED

Inspector: RODOLFO RIOS License#: OS0033030

Date of Inspection: 05/14/2025

OSSF – Form G: Inspection Report



Permit#: 55897

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 82 Block#: Section/F. Tract#:

Tank Type: CONCRETE

Inside Diameter: 5'

Inside Length of Sides: 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: 48"

Airspace (approx.): 3"

Gallon Cap. (approx.): 2 x 500gal = 1,000 gal

- Commercial
 - Type: _____
- Residential
 - # Bedrooms: 3
 - Sq. Ft., (est.) _____
- Other: _____
- Vacant Lot

Drain Field: Trench: Bed: _____ Evapotranspiration: _____

Distance from **Private/Public Well**: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 10' To Drainfield: 7'

Trench Depth: 36" Trench Width: 2'

Backfill Material: Ib: _____ II: III: _____

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field..... N/A Yes No

Porous Media Uniform (0.72-2.0 inches)..... N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout..... N/A Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: JOSE A. GONZALEZ License#: OSOO35502

Remarks: _____

240' x 4' = 960 SQ FT INSTALLED

Inspector: RODOLFO RIOS License#: OS0033030

Date of Inspection: 05/16/2025

OSSF – Form G: Inspection Report



Permit#: 55897

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 83 Block#: _____ Section/F. Tract#: _____

Tank Type: _____ CONCRETE

Inside Diameter: _____ 5'

Inside Length of Sides: _____ 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: _____ 48"

Airspace (approx.): _____ 3"

Gallon Cap. (approx.): _____ 2 x 500gal = 1,000 gal

- Commercial
 - Type: _____
- Residential
 - # Bedrooms: 3
 - Sq. Ft., (est.) _____
- Other: _____
- Vacant Lot

Drain Field: Trench: X Bed: _____ Evapotranspiration: _____

Distance from **Private/Public Well**: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 10' To Drainfield: 7'

Trench Depth: 36" Trench Width: 2'

Backfill Material: Ib: _____ II: X III: _____

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field..... N/A Yes No

Porous Media Uniform (0.72-2.0 inches)..... N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout..... N/A Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: JOSE A. GONZALEZ License#: OSOO35502

Remarks: _____

240' x 4' = 960 SQ FT INSTALLED

Inspector: RODOLFO RIOS License#: OS0033030

Date of Inspection: 05/16/2025

OSSF – Form G: Inspection Report



Permit#: 55897

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 84 Block#: _____ Section/F. Tract#: _____

Tank Type: _____ CONCRETE

Inside Diameter: _____ 5'

Inside Length of Sides: _____ 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: _____ 48"

Airspace (approx.): _____ 3"

Gallon Cap. (approx.): _____ 2 x 500gal = 1,000 gal

Commercial
▪ Type: _____

Residential
▪ # Bedrooms: 3
▪ Sq. Ft., (est.) _____

Other: _____

Vacant Lot

Drain Field: Trench: X Bed: _____ Evapotranspiration: _____

Distance from **Private/Public Well**: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 10' To Drainfield: 7'

Trench Depth: 36" Trench Width: 2'

Backfill Material: Ib: _____ II: X III: _____

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field..... N/A Yes No

Porous Media Uniform (0.72-2.0 inches)..... N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout..... N/A Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: JOSE A. GONZALEZ License#: OSOO35502

Remarks: _____

240' x 4' = 960 SQ FT INSTALLED

Inspector: RODOLFO RIOS License#: OS0033030

Date of Inspection: 05/16/2025

OSSF – Form G: Inspection Report



Permit#: 55897

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 85 Block#: _____ Section/F. Tract#: _____

Tank Type: _____ CONCRETE

Inside Diameter: _____ 5'

Inside Length of Sides: _____ 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: _____ 48"

Airspace (approx.): _____ 3"

Gallon Cap. (approx.): _____ 2 x 500gal = 1,000 gal

<input type="checkbox"/> Commercial
▪ Type: _____
<input checked="" type="checkbox"/> Residential
▪ # Bedrooms: <u>3</u>
▪ Sq. Ft., (est.) _____
<input type="checkbox"/> Other: _____
<input type="checkbox"/> Vacant Lot

Drain Field: Trench: X Bed: _____ Evapotranspiration: _____

Distance from **Private/Public Well**: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 10' To Drainfield: 7'

Trench Depth: 36" Trench Width: 2'

Backfill Material: Ib: _____ II: X III: _____

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field..... N/A Yes No

Porous Media Uniform (0.72-2.0 inches)..... N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout..... N/A Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: JOSE A. GONZALEZ License#: OSOO35502

Remarks: _____
240' x 4' = 960 SQ FT INSTALLED

Inspector: RODOLFO.RIOS License#: OS0033030

Date of Inspection: 05/16/2025

OSSF – Form G: Inspection Report



Permit#: 55897

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 86 Block#: _____ Section/F. Tract#: _____

Tank Type: _____ CONCRETE

Inside Diameter: _____ 5'

Inside Length of Sides: _____ 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: _____ 48"

Airspace (approx.): _____ 3"

Gallon Cap. (approx.): _____ 2 x 500gal = 1,000 gal

Commercial
▪ Type: _____

Residential
▪ # Bedrooms: 3
▪ Sq. Ft., (est.) _____

Other: _____

Vacant Lot

Drain Field: Trench: Bed: _____ Evapotranspiration: _____

Distance from **Private/Public Well**: To Tank: _____ N/A To Drainfield: _____ N/A

Distance from Foundation: To Tank: _____ N/A To Drainfield: _____ N/A

Distance from Property Line: To Tank: _____ 10' To Drainfield: _____ 7'

Trench Depth: _____ 36" Trench Width: _____ 2'

Backfill Material: Ib: _____ II: III: _____

Pipe: Brand (if known): _____ SB2-8" Type: STD. GRAVELLESS No. of Feet: _____ 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: _____ N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field..... N/A Yes No

Porous Media Uniform (0.72-2.0 inches)..... N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout..... N/A Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: _____ JOSE A. GONZALEZ _____ License#: OSOO35502

Remarks: _____
240' x 4' = 960 SQ FT INSTALLED

Inspector: RODOLFO.RIOS _____ License#: OS0033030

Date of Inspection: 05/16/2025

OSSF – Form G: Inspection Report



Permit#: 55897

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 87 Block#: Section/F. Tract#:

Tank Type: CONCRETE

Inside Diameter: 5'

Inside Length of Sides: 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: 48"

Airspace (approx.): 3"

Gallon Cap. (approx.): 2 x 500gal = 1,000 gal

Commercial
 ▪ Type: _____

Residential
 ▪ # Bedrooms: 3
 ▪ Sq. Ft., (est.) _____

Other: _____

Vacant Lot

Drain Field: Trench: X Bed: Evapotranspiration:

Distance from Private/Public Well: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 10' To Drainfield: 7'

Trench Depth: 36" Trench Width: 2'

Backfill Material: Ib: II: X III:

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field N/A Yes No

Porous Media Uniform (0.72-2.0 inches) N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout N/A Yes No

T's Installed at least 25% of Liquid Level Yes No

Inlet and Outlet Flow Clearly Marked Yes No

Manufacturer's Name, Address, & Tank Capacity Visible Yes No

Port Holes 12" in Diameter Yes No

Septic Tank Sturdy & Water-Tight Yes No

Trench or Bed Bottom Essentially Level Yes No

Perforated Pipe Generally Level throughout Field Yes No

End Caps provided on Drainfield (if not looped) Yes No

Geo-Textile Fabric used for Permeable Soil Barrier Yes No

Installer: JOSE A. GONZALEZ License#: OS0035502

Remarks: 240' x 4' = 960 SQ FT INSTALLED

Inspector: RODOLFO.RIOS License#: OS0033030

Date of Inspection: 05/16/2025

OSSF – Form G: Inspection Report



Permit#: 55897

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 88 Block#: _____ Section/F. Tract#: _____

Tank Type: _____ CONCRETE

Inside Diameter: _____ 5'

Inside Length of Sides: _____ 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: _____ 48"

Airspace (approx.): _____ 3"

Gallon Cap. (approx.): _____ 2 x 500gal = 1,000 gal

Commercial
▪ Type: _____

Residential
▪ # Bedrooms: 3
▪ Sq. Ft., (est.) _____

Other: _____

Vacant Lot

Drain Field: Trench: Bed: _____ Evapotranspiration: _____

Distance from **Private/Public Well**: To Tank: _____ N/A To Drainfield: _____ N/A

Distance from Foundation: To Tank: _____ N/A To Drainfield: _____ N/A

Distance from Property Line: To Tank: _____ 10' To Drainfield: _____ 7'

Trench Depth: _____ 36" Trench Width: _____ 2'

Backfill Material: Ib: _____ II: III: _____

Pipe: Brand (if known): _____ SB2-8" Type: STD. GRAVELLESS No. of Feet: _____ 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: _____ N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field..... N/A Yes No

Porous Media Uniform (0.72-2.0 inches)..... N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout..... N/A Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: _____ JOSE A. GONZALEZ _____ License#: OSOO35502

Remarks: _____

240' x 4' = 960 SQ FT INSTALLED

Inspector: RODOLFO.RIOS _____ License#: OS0033030

Date of Inspection: 05/16/2025

OSSF – Form G: Inspection Report



Permit#: 55897

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 89 Block#: _____ Section/F. Tract#: _____

Tank Type: _____ CONCRETE

Inside Diameter: _____ 5'

Inside Length of Sides: _____ 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: _____ 48"

Airspace (approx.): _____ 3"

Gallon Cap. (approx.): _____ 2 x 500gal = 1,000 gal

Commercial
▪ Type: _____

Residential
▪ # Bedrooms: 3
▪ Sq. Ft., (est.) _____

Other: _____

Vacant Lot

Drain Field: Trench: Bed: _____ Evapotranspiration: _____

Distance from **Private/Public Well**: To Tank: _____ N/A To Drainfield: _____ N/A

Distance from Foundation: To Tank: _____ N/A To Drainfield: _____ N/A

Distance from Property Line: To Tank: _____ 10' To Drainfield: _____ 7'

Trench Depth: _____ 36" Trench Width: _____ 2'

Backfill Material: Ib: _____ II: III: _____

Pipe: Brand (if known): _____ SB2-8" Type: STD. GRAVELLESS No. of Feet: _____ 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: _____ N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field..... N/A Yes No

Porous Media Uniform (0.72-2.0 inches)..... N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout..... N/A Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: _____ JOSE A. GONZALEZ _____ License#: OSOO35502

Remarks: _____

240' x 4' = 960 SQ FT INSTALLED

Inspector: RODOLFO.RIOS _____ License#: OS0033030

Date of Inspection: 05/16/2025

OSSF – Form G: Inspection Report



Permit#: 55897

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 90 Block#: _____ Section/F. Tract#: _____

Tank Type: _____ CONCRETE

Inside Diameter: _____ 5'

Inside Length of Sides: _____ 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: _____ 48"

Airspace (approx.): _____ 3"

Gallon Cap. (approx.): _____ 2 x 500gal = 1,000 gal

- Commercial
 - Type: _____
- Residential
 - # Bedrooms: 3
 - Sq. Ft., (est.) _____
- Other: _____
- Vacant Lot

Drain Field: Trench: Bed: _____ Evapotranspiration: _____

Distance from **Private/Public Well**: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 10' To Drainfield: 7'

Trench Depth: 36" Trench Width: 2'

Backfill Material: Ib: _____ II: III: _____

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field..... N/A Yes No

Porous Media Uniform (0.72-2.0 inches)..... N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout..... N/A Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: JOSE A. GONZALEZ License#: OSOO35502

Remarks: 240' x 4' = 960 SQ FT INSTALLED

Inspector: RODOLFO.RIOS License#: OS0033030

Date of Inspection: 05/16/2025

OSSF – Form G: Inspection Report



Permit#: 55897

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 91 Block#: _____ Section/F. Tract#: _____

Tank Type: _____ CONCRETE

Inside Diameter: _____ 5'

Inside Length of Sides: _____ 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: _____ 48"

Airspace (approx.): _____ 3"

Gallon Cap. (approx.): _____ 2 x 500gal = 1,000 gal

Commercial
 ▪ Type: _____

Residential
 ▪ # Bedrooms: 3
 ▪ Sq. Ft., (est.) _____

Other: _____

Vacant Lot

Drain Field: Trench: Bed: _____ Evapotranspiration: _____

Distance from **Private/Public Well**: To Tank: _____ N/A To Drainfield: _____ N/A

Distance from Foundation: To Tank: _____ N/A To Drainfield: _____ N/A

Distance from Property Line: To Tank: _____ 10' To Drainfield: _____ 7'

Trench Depth: _____ 36" Trench Width: _____ 2'

Backfill Material: Ib: _____ II: III: _____

Pipe: Brand (if known): _____ SB2-8" Type: STD. GRAVELLESS No. of Feet: _____ 240'

Gravel Drainfield (if applicable): Natural: _____ N/A Crushed: _____ N/A Washed: _____ N/A

Amount: _____ N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field..... N/A Yes No

Porous Media Uniform (0.72-2.0 inches)..... N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout..... N/A Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: _____ JOSE A. GONZALEZ License#: OSOO35502

Remarks: _____

240' x 4' = 960 SQ FT INSTALLED

Inspector: RODOLFO.RIOS License#: OS0033030

Date of Inspection: 05/16/2025

OSSF – Form G: Inspection Report



Permit#: 55897

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 92 Block#: _____ Section/F. Tract#: _____

Tank Type: _____ CONCRETE

Inside Diameter: _____ 5'

Inside Length of Sides: _____ 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: _____ 48"

Airspace (approx.): _____ 3"

Gallon Cap. (approx.): _____ 2 x 500gal = 1,000 gal

Commercial
▪ Type: _____

Residential
▪ # Bedrooms: 3
▪ Sq. Ft., (est.) _____

Other: _____

Vacant Lot

Drain Field: Trench: Bed: _____ Evapotranspiration: _____

Distance from **Private/Public Well**: To Tank: _____ N/A _____ To Drainfield: _____ N/A _____

Distance from Foundation: To Tank: _____ N/A _____ To Drainfield: _____ N/A _____

Distance from Property Line: To Tank: _____ 10' _____ To Drainfield: _____ 7' _____

Trench Depth: _____ 36" Trench Width: _____ 2'

Backfill Material: Ib: _____ II: III: _____

Pipe: Brand (if known): _____ SB2-8" Type: STD. GRAVELLESS No. of Feet: _____ 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: _____ N/A _____ Yards or Tons

Gravel Generally Consistent 12" depth throughout field..... N/A Yes No

Porous Media Uniform (0.72-2.0 inches)..... N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout..... N/A Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: _____ JOSE A. GONZALEZ _____ License#: OSOO35502

Remarks: _____

240' x 4' = 960 SQ FT INSTALLED

Inspector: RODOLFO RIOS _____ License#: OS0033030

Date of Inspection: 05/16/2025

OSSF – Form G: Inspection Report



Permit#: 55897

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 93 Block#: Section/F. Tract#:

Tank Type: CONCRETE

Inside Diameter: 5'

Inside Length of Sides: 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: 48"

Airspace (approx.): 3"

Gallon Cap. (approx.): 2 x 500gal = 1,000 gal

Commercial
▪ Type: _____

Residential
▪ # Bedrooms: 3
▪ Sq. Ft., (est.) _____

Other: _____

Vacant Lot

Drain Field: Trench: X Bed: Evapotranspiration:

Distance from Private/Public Well: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 10' To Drainfield: 7'

Trench Depth: 36" Trench Width: 2'

Backfill Material: Ib: II: X III:

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field..... N/A Yes No

Porous Media Uniform (0.72-2.0 inches)..... N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout..... N/A Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: JOSE A. GONZALEZ License#: OSOO35502

Remarks: 240' x 4' = 960 SQ FT INSTALLED

Inspector: RODOLFO.RIOS License#: OS0033030

Date of Inspection: 05/16/2025

OSSF – Form G: Inspection Report



Permit#: 55897

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 94 Block#: Section/F. Tract#:

Tank Type: CONCRETE

Inside Diameter: 5'

Inside Length of Sides: 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: 48"

Airspace (approx.): 3"

Gallon Cap. (approx.): 2 x 500gal = 1,000 gal

Commercial
 ▪ Type: _____

Residential
 ▪ # Bedrooms: 3
 ▪ Sq. Ft., (est.) _____

Other: _____

Vacant Lot

Drain Field: Trench: X Bed: Evapotranspiration:

Distance from Private/Public Well: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 10' To Drainfield: 7'

Trench Depth: 36" Trench Width: 2'

Backfill Material: Ib: II: X III:

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field..... N/A Yes No

Porous Media Uniform (0.72-2.0 inches)..... N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout..... N/A Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: JOSE A. GONZALEZ License#: OSOO35502

Remarks: 240' x 4' = 960 SQ FT INSTALLED

Inspector: RODOLFO.RIOS License#: OS0033030

Date of Inspection: 05/19/2025



OSSF – Form G: Inspection Report

Permit#: 55897

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 95 Block#: Section/F. Tract#:

Tank Type: CONCRETE

Inside Diameter: 5'

Inside Length of Sides: 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: 48"

Airspace (approx.): 3"

Gallon Cap. (approx.): 2 x 500gal = 1,000 gal

Commercial
 ▪ Type: _____

Residential
 ▪ # Bedrooms: 3
 ▪ Sq. Ft., (est.) _____

Other: _____

Vacant Lot

Drain Field: Trench: X Bed: Evapotranspiration:

Distance from Private/Public Well: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 10' To Drainfield: 7'

Trench Depth: 36" Trench Width: 2'

Backfill Material: Ib: II: X III:

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field N/A Yes No

Porous Media Uniform (0.72-2.0 inches) N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout N/A Yes No

T's Installed at least 25% of Liquid Level Yes No

Inlet and Outlet Flow Clearly Marked Yes No

Manufacturer's Name, Address, & Tank Capacity Visible Yes No

Port Holes 12" in Diameter Yes No

Septic Tank Sturdy & Water-Tight Yes No

Trench or Bed Bottom Essentially Level Yes No

Perforated Pipe Generally Level throughout Field Yes No

End Caps provided on Drainfield (if not looped) Yes No

Geo-Textile Fabric used for Permeable Soil Barrier Yes No

Installer: JOSE A. GONZALEZ License#: OS0035502

Remarks:

240' x 4' = 960 SQ FT INSTALLED

Inspector: RODOLFO RIOS License#: OS0033030

Date of Inspection: 05/19/2025



OSSF – Form G: Inspection Report

Permit#: 55897

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 96 Block#: Section/F. Tract#:

Tank Type: CONCRETE

Inside Diameter: 5'

Inside Length of Sides: 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: 48"

Airspace (approx.): 3"

Gallon Cap. (approx.): 2 x 500gal = 1,000 gal

Commercial
 ▪ Type: _____

Residential
 ▪ # Bedrooms: 3
 ▪ Sq. Ft., (est.) _____

Other: _____

Vacant Lot

Drain Field: Trench: X Bed: Evapotranspiration:

Distance from Private/Public Well: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 10' To Drainfield: 7'

Trench Depth: 36" Trench Width: 2'

Backfill Material: Ib: II: X III:

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field N/A Yes No

Porous Media Uniform (0.72-2.0 inches) N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout N/A Yes No

T's Installed at least 25% of Liquid Level Yes No

Inlet and Outlet Flow Clearly Marked Yes No

Manufacturer's Name, Address, & Tank Capacity Visible Yes No

Port Holes 12" in Diameter Yes No

Septic Tank Sturdy & Water-Tight Yes No

Trench or Bed Bottom Essentially Level Yes No

Perforated Pipe Generally Level throughout Field Yes No

End Caps provided on Drainfield (if not looped) Yes No

Geo-Textile Fabric used for Permeable Soil Barrier Yes No

Installer: JOSE A. GONZALEZ License#: OS0035502

Remarks: 240' x 4' = 960 SQ FT INSTALLED

Inspector: RODOLFO RIOS License#: OS0033030

Date of Inspection: 05/19/2025

OSSF – Form G: Inspection Report



Permit#: 55897

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 97 Block#: Section/F. Tract#:

Tank Type: CONCRETE

Inside Diameter: 5'

Inside Length of Sides: 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: 48"

Airspace (approx.): 3"

Gallon Cap. (approx.): 2 x 500gal = 1,000 gal

Commercial
▪ Type: _____

Residential
▪ # Bedrooms: 3
▪ Sq. Ft., (est.) _____

Other: _____

Vacant Lot

Drain Field: Trench: X Bed: Evapotranspiration:

Distance from Private/Public Well: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 10' To Drainfield: 7'

Trench Depth: 36" Trench Width: 2'

Backfill Material: Ib: II: X III:

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field..... N/A Yes No

Porous Media Uniform (0.72-2.0 inches)..... N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout..... N/A Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: JOSE A. GONZALEZ License#: OS0035502

Remarks: 240' x 4' = 960 SQ FT INSTALLED

Inspector: RODOLFO RIOS License#: OS0033030

Date of Inspection: 05/19/2025

OSSF – Form G: Inspection Report



Permit#: 55897

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 98 Block#: Section/F. Tract#:

Tank Type: CONCRETE

Inside Diameter: 5'

Inside Length of Sides: 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: 48"

Airspace (approx.): 3"

Gallon Cap. (approx.): 2 x 500gal = 1,000 gal

Commercial
▪ Type: _____

Residential
▪ # Bedrooms: 3
▪ Sq. Ft., (est.) _____

Other: _____

Vacant Lot

Drain Field: Trench: Bed: _____ Evapotranspiration: _____

Distance from **Private/Public Well**: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 10' To Drainfield: 7'

Trench Depth: 36" Trench Width: 2'

Backfill Material: Ib: _____ II: III: _____

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field..... N/A Yes No

Porous Media Uniform (0.72-2.0 inches)..... N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout..... N/A Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: JOSE A. GONZALEZ License#: OS0035502

Remarks: _____

240' x 4' = 960 SQ FT INSTALLED

Inspector: RODOLFO RIOS License#: OS0033030

Date of Inspection: 05/22/2025



OSSF – Form G: Inspection Report

Permit#: 55897

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 99 Block#: Section/F. Tract#:

Tank Type: CONCRETE

Inside Diameter: 5'

Inside Length of Sides: 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: 48"

Airspace (approx.): 3"

Gallon Cap. (approx.): 2 x 500gal = 1,000 gal

Commercial
▪ Type: _____

Residential
▪ # Bedrooms: 3
▪ Sq. Ft., (est.) _____

Other: _____

Vacant Lot

Drain Field: Trench: X Bed: Evapotranspiration:

Distance from Private/Public Well: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 10' To Drainfield: 7'

Trench Depth: 36" Trench Width: 2'

Backfill Material: Ib: II: X III:

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field N/A Yes No

Porous Media Uniform (0.72-2.0 inches) N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout N/A Yes No

T's Installed at least 25% of Liquid Level Yes No

Inlet and Outlet Flow Clearly Marked Yes No

Manufacturer's Name, Address, & Tank Capacity Visible Yes No

Port Holes 12" in Diameter Yes No

Septic Tank Sturdy & Water-Tight Yes No

Trench or Bed Bottom Essentially Level Yes No

Perforated Pipe Generally Level throughout Field Yes No

End Caps provided on Drainfield (if not looped) Yes No

Geo-Textile Fabric used for Permeable Soil Barrier Yes No

Installer: JOSE A. GONZALEZ License#: OS0035502

Remarks: 240' x 4' = 960 SQ FT INSTALLED

Inspector: RODOLFO RIOS License#: OS0033030

Date of Inspection: 05/22/2025



OSSF – Form G: Inspection Report

Permit#: 55897

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 100 Block#: _____ Section/F. Tract#: _____

Tank Type: _____ CONCRETE

Inside Diameter: _____ 5'

Inside Length of Sides: _____ 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: _____ 48"

Airspace (approx.): _____ 3"

Gallon Cap. (approx.): _____ 2 x 500gal = 1,000 gal

Commercial
▪ Type: _____

Residential
▪ # Bedrooms: 3
▪ Sq. Ft., (est.) _____

Other: _____

Vacant Lot

Drain Field: Trench: Bed: _____ Evapotranspiration: _____

Distance from **Private/Public Well**: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 10' To Drainfield: 7'

Trench Depth: 36" Trench Width: 2'

Backfill Material: Ib: _____ II: III: _____

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field..... N/A Yes No

Porous Media Uniform (0.72-2.0 inches)..... N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout..... N/A Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: JOSE A. GONZALEZ License#: OSOO35502

Remarks: _____

240' x 4' = 960 SQ FT INSTALLED

Inspector: RODOLFO RIOS License#: OS0033030

Date of Inspection: 05/22/2025

OSSF – Form G: Inspection Report



Permit#: 55897

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 101 Block#: _____ Section/F. Tract#: _____

Tank Type: CONCRETE

Inside Diameter: 5'

Inside Length of Sides: 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: 48"

Airspace (approx.): 3"

Gallon Cap. (approx.): 2 x 500gal = 1,000 gal

<input type="checkbox"/> Commercial ▪ Type: _____
<input checked="" type="checkbox"/> Residential ▪ # Bedrooms: <u>3</u> ▪ Sq. Ft., (est.) _____
<input type="checkbox"/> Other: _____
<input type="checkbox"/> Vacant Lot

Drain Field: Trench: Bed: _____ Evapotranspiration: _____

Distance from Private/Public Well: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 10' To Drainfield: 7'

Trench Depth: 36" Trench Width: 2'

Backfill Material: Ib: _____ II: III: _____

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field..... N/A Yes No

Porous Media Uniform (0.72-2.0 inches)..... N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout..... N/A Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: JOSE A. GONZALEZ License#: OSOO35502

Remarks: _____

240' x 4' = 960 SQ FT INSTALLED

Inspector: RODOLFO.RIOS License#: OS0033030

Date of Inspection: 05/22/2025

OSSF – Form G: Inspection Report



Permit#: 55897

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 102 Block#: _____ Section/F. Tract#: _____

Tank Type: _____ CONCRETE

Inside Diameter: _____ 5'

Inside Length of Sides: _____ 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: _____ 48"

Airspace (approx.): _____ 3"

Gallon Cap. (approx.): _____ 2 x 500gal = 1,000 gal

- Commercial
▪ Type: _____
- Residential
▪ # Bedrooms: 3
▪ Sq. Ft., (est.) _____
- Other: _____
- Vacant Lot

Drain Field: Trench: Bed: _____ Evapotranspiration: _____

Distance from **Private/Public Well**: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 10' To Drainfield: 7'

Trench Depth: 36" Trench Width: 2'

Backfill Material: Ib: _____ II: III: _____

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field..... N/A Yes No

Porous Media Uniform (0.72-2.0 inches)..... N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout..... N/A Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: JOSE A. GONZALEZ License#: OSOO35502

Remarks: _____

240' x 4' = 960 SQ FT INSTALLED

Inspector: RODOLFO RIOS License#: OS0033030

Date of Inspection: 05/22/2025

OSSF – Form G: Inspection Report



Permit#: 55897

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 103 Block#: _____ Section/F. Tract#: _____

Tank Type: _____ CONCRETE

Inside Diameter: _____ 5'

Inside Length of Sides: _____ 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: _____ 48"

Airspace (approx.): _____ 3"

Gallon Cap. (approx.): _____ 2 x 500gal = 1,000 gal

<input type="checkbox"/> Commercial
▪ Type: _____
<input checked="" type="checkbox"/> Residential
▪ # Bedrooms: <u>3</u>
▪ Sq. Ft., (est.) _____
<input type="checkbox"/> Other: _____
<input type="checkbox"/> Vacant Lot

Drain Field: Trench: Bed: _____ Evapotranspiration: _____

Distance from Private/Public Well: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 10' To Drainfield: 7'

Trench Depth: 36" Trench Width: 2'

Backfill Material: Ib: _____ II: III: _____

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field..... N/A Yes No

Porous Media Uniform (0.72-2.0 inches)..... N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout..... N/A Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: JOSE A. GONZALEZ License#: OSOO35502

Remarks: _____

240' x 4' = 960 SQ FT INSTALLED

Inspector: RODOLFO RIOS License#: OS0033030

Date of Inspection: 05/22/2025

OSSF – Form G: Inspection Report



Permit#: 55897

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 104 Block#: _____ Section/F. Tract#: _____

Tank Type: _____ CONCRETE

Inside Diameter: _____ 5'

Inside Length of Sides: _____ 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: _____ 48"

Airspace (approx.): _____ 3"

Gallon Cap. (approx.): _____ 2 x 500gal = 1,000 gal

Commercial
▪ Type: _____

Residential
▪ # Bedrooms: 3
▪ Sq. Ft., (est.) _____

Other: _____

Vacant Lot

Drain Field: Trench: Bed: _____ Evapotranspiration: _____

Distance from **Private/Public Well**: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 10' To Drainfield: 7'

Trench Depth: 36" Trench Width: 2'

Backfill Material: Ib: _____ II: III: _____

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field..... N/A Yes No

Porous Media Uniform (0.72-2.0 inches)..... N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout..... N/A Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: JOSE A. GONZALEZ License#: OSOO35502

Remarks: 240' x 4' = 960 SQ FT INSTALLED

Inspector: RODOLFO.RIOS License#: OS0033030

Date of Inspection: 05/22/2025

OSSF – Form G: Inspection Report



Permit#: 55897

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 105 Block#: _____ Section/F. Tract#: _____

Tank Type: _____ CONCRETE

Inside Diameter: _____ 5'

Inside Length of Sides: _____ 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: _____ 48"

Airspace (approx.): _____ 3"

Gallon Cap. (approx.): _____ 2 x 500gal = 1,000 gal

- Commercial
 - Type: _____
- Residential
 - # Bedrooms: 3
 - Sq. Ft., (est.) _____
- Other: _____
- Vacant Lot

Drain Field: Trench: Bed: _____ Evapotranspiration: _____

Distance from **Private/Public Well**: To Tank: _____ N/A To Drainfield: _____ N/A

Distance from Foundation: To Tank: _____ N/A To Drainfield: _____ N/A

Distance from Property Line: To Tank: _____ 10' To Drainfield: _____ 7'

Trench Depth: _____ 36" Trench Width: _____ 2'

Backfill Material: Ib: _____ II: III: _____

Pipe: Brand (if known): _____ SB2-8" Type: STD. GRAVELLESS No. of Feet: _____ 240'

Gravel Drainfield (if applicable): Natural: _____ N/A Crushed: _____ N/A Washed: _____ N/A

Amount: _____ N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field..... N/A Yes No

Porous Media Uniform (0.72-2.0 inches)..... N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout..... N/A Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: _____ JOSE A. GONZALEZ License#: OSOO35502

Remarks: _____
240' x 4' = 960 SQ FT INSTALLED

Inspector: _____ RODOLFO.RIOS License#: OS0033030

Date of Inspection: 05/22/2025

OSSF – Form G: Inspection Report



Permit#: 55897

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 106 Block#: _____ Section/F. Tract#: _____

Tank Type: _____ CONCRETE

Inside Diameter: _____ 5'

Inside Length of Sides: _____ 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: _____ 48"

Airspace (approx.): _____ 3"

Gallon Cap. (approx.): _____ 2 x 500gal = 1,000 gal

<input type="checkbox"/> Commercial
▪ Type: _____
<input checked="" type="checkbox"/> Residential
▪ # Bedrooms: <u>3</u>
▪ Sq. Ft., (est.) _____
<input type="checkbox"/> Other: _____
<input type="checkbox"/> Vacant Lot

Drain Field: Trench: Bed: _____ Evapotranspiration: _____

Distance from **Private/Public Well**: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 10' To Drainfield: 7'

Trench Depth: 36" Trench Width: 2'

Backfill Material: Ib: _____ II: III: _____

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field..... N/A Yes No

Porous Media Uniform (0.72-2.0 inches)..... N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout..... N/A Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: JOSE A. GONZALEZ License#: OSOO35502

Remarks: _____
240' x 4' = 960 SQ FT INSTALLED

Inspector: RODOLFO RIOS License#: OS0033030

Date of Inspection: 05/22/2025



OSSF – Form G: Inspection Report

Permit#: 55897

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 107 Block#: _____ Section/F. Tract#: _____

Tank Type: _____ CONCRETE

Inside Diameter: _____ 5'

Inside Length of Sides: _____ 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: _____ 48"

Airspace (approx.): _____ 3"

Gallon Cap. (approx.): _____ 2 x 500gal = 1,000 gal

<input type="checkbox"/> Commercial
▪ Type: _____
<input checked="" type="checkbox"/> Residential
▪ # Bedrooms: <u>3</u>
▪ Sq. Ft., (est.) _____
<input type="checkbox"/> Other: _____
<input type="checkbox"/> Vacant Lot

Drain Field: Trench: Bed: _____ Evapotranspiration: _____

Distance from **Private/Public Well**: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 10' To Drainfield: 7'

Trench Depth: 36" Trench Width: 2'

Backfill Material: Ib: _____ II: III: _____

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field..... N/A Yes No

Porous Media Uniform (0.72-2.0 inches)..... N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout N/A Yes No

T's Installed at least 25% of Liquid Level Yes No

Inlet and Outlet Flow Clearly Marked Yes No

Manufacturer's Name, Address, & Tank Capacity Visible Yes No

Port Holes 12" in Diameter Yes No

Septic Tank Sturdy & Water-Tight Yes No

Trench or Bed Bottom Essentially Level Yes No

Perforated Pipe Generally Level throughout Field Yes No

End Caps provided on Drainfield (if not looped) Yes No

Geo-Textile Fabric used for Permeable Soil Barrier Yes No

Installer: JOSE A. GONZALEZ License#: OSOO35502

Remarks: 240' x 4' = 960 SQ FT INSTALLED

Inspector: RODOLFO.RIOS License#: OS0033030

Date of Inspection: 05/22/2025

OSSF – Form G: Inspection Report



Permit#: 55897

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 108 Block#: Section/F. Tract#:

Tank Type: CONCRETE

Inside Diameter: 5'

Inside Length of Sides: 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: 48"

Airspace (approx.): 3"

Gallon Cap. (approx.): 2 x 500gal = 1,000 gal

- Commercial
 - Type: _____
- Residential
 - # Bedrooms: 3
 - Sq. Ft., (est.) _____
- Other: _____
- Vacant Lot

Drain Field: Trench: Bed: _____ Evapotranspiration: _____

Distance from **Private/Public Well**: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 10' To Drainfield: 7'

Trench Depth: 36" Trench Width: 2'

Backfill Material: Ib: _____ II: III: _____

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field..... N/A Yes No

Porous Media Uniform (0.72-2.0 inches)..... N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout..... N/A Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: JOSE A. GONZALEZ License#: OSOO35502

Remarks: 240' x 4' = 960 SQ FT INSTALLED

Inspector: RODOLFO.RIOS License#: OS0033030

Date of Inspection: 05/22/2025

OSSF – Form G: Inspection Report



Permit#: 55897

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 109 Block#: Section/F. Tract#:

Tank Type: CONCRETE

Inside Diameter: 5'

Inside Length of Sides: 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: 48"

Airspace (approx.): 3"

Gallon Cap. (approx.): 2 x 500gal = 1,000 gal

- Commercial
 - Type: _____
- Residential
 - # Bedrooms: 3
 - Sq. Ft., (est.) _____
- Other: _____
- Vacant Lot

Drain Field: Trench: Bed: _____ Evapotranspiration: _____

Distance from **Private/Public Well**: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 10' To Drainfield: 7'

Trench Depth: 36" Trench Width: 2'

Backfill Material: Ib: _____ II: III: _____

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field..... N/A Yes No

Porous Media Uniform (0.72-2.0 inches)..... N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout..... N/A Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: JOSE A. GONZALEZ License#: OSOO35502

Remarks: 240' x 4' = 960 SQ FT INSTALLED

Inspector: RODOLFO.RIOS License#: OS0033030

Date of Inspection: 05/22/2025

OSSF – Form G: Inspection Report



Permit#: 55897

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 110 Block#: Section/F. Tract#:

Tank Type: CONCRETE

Inside Diameter: 5'

Inside Length of Sides: 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: 48"

Airspace (approx.): 3"

Gallon Cap. (approx.): 2 x 500gal = 1,000 gal

Commercial

▪ Type: _____

Residential

▪ # Bedrooms: 3

▪ Sq. Ft., (est.) _____

Other: _____

Vacant Lot

Drain Field: Trench: X Bed: Evapotranspiration: _____

Distance from **Private/Public Well**: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 10' To Drainfield: 7'

Trench Depth: 36" Trench Width: 2'

Backfill Material: Ib: II: X III: _____

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field N/A Yes No

Porous Media Uniform (0.72-2.0 inches) N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout N/A Yes No

T's Installed at least 25% of Liquid Level Yes No

Inlet and Outlet Flow Clearly Marked Yes No

Manufacturer's Name, Address, & Tank Capacity Visible Yes No

Port Holes 12" in Diameter Yes No

Septic Tank Sturdy & Water-Tight Yes No

Trench or Bed Bottom Essentially Level Yes No

Perforated Pipe Generally Level throughout Field Yes No

End Caps provided on Drainfield (if not looped) Yes No

Geo-Textile Fabric used for Permeable Soil Barrier Yes No

Installer: JOSE A. GONZALEZ

License#: OS0035502

Remarks:

240' x 4' = 960 SQ FT INSTALLED

Inspector: RODOLFO RIOS

License#: OS0033030

Date of Inspection: 05/22/2025

Hidalgo County Environmental Health Division
1304 S 25th St., Edinburg, TX 78542
(956) 383-0111

"Setting a Foundation to Sustain the Healthy Tomorrow being Cultivated Today"

Rev. 01/2021

OSSF – Form G: Inspection Report



Permit#: 55897

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 111 Block#: Section/F. Tract#:

Tank Type: CONCRETE

Inside Diameter: 5'

Inside Length of Sides: 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: 48"

Airspace (approx.): 3"

Gallon Cap. (approx.): 2 x 500gal = 1,000 gal

Commercial

▪ Type: _____

Residential

▪ # Bedrooms: 3

▪ Sq. Ft., (est.) _____

Other: _____

Vacant Lot

Drain Field: Trench: Bed: _____ Evapotranspiration: _____

Distance from **Private/Public Well**: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 10' To Drainfield: 7'

Trench Depth: 36" Trench Width: 2'

Backfill Material: Ib: _____ II: III: _____

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field N/A Yes No

Porous Media Uniform (0.72-2.0 inches) N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout N/A Yes No

T's Installed at least 25% of Liquid Level Yes No

Inlet and Outlet Flow Clearly Marked Yes No

Manufacturer's Name, Address, & Tank Capacity Visible Yes No

Port Holes 12" in Diameter Yes No

Septic Tank Sturdy & Water-Tight Yes No

Trench or Bed Bottom Essentially Level Yes No

Perforated Pipe Generally Level throughout Field Yes No

End Caps provided on Drainfield (if not looped) Yes No

Geo-Textile Fabric used for Permeable Soil Barrier Yes No

Installer: JOSE A. GONZALEZ

License#: OS0035502

Remarks:

240' x 4' = 960 SQ FT INSTALLED

Inspector: RODOLFO RIOS

License#: OS0033030

Date of Inspection: 05/22/2025

Hidalgo County Environmental Health Division
1304 S 25th St., Edinburg, TX 78542
(956) 383-0111

"Setting a Foundation to Sustain the Healthy Tomorrow being Cultivated Today"

Rev. 01/2021

OSSF – Form G: Inspection Report



Permit#: 55897

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 112 Block#: Section/F. Tract#:

Tank Type: CONCRETE

Inside Diameter: 5'

Inside Length of Sides: 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: 48"

Airspace (approx.): 3"

Gallon Cap. (approx.): 2 x 500gal = 1,000 gal

Commercial
 Type: _____

Residential
 # Bedrooms: 3
 Sq. Ft., (est.) _____

Other: _____

Vacant Lot

Drain Field: Trench: X Bed: Evapotranspiration:

Distance from Private/Public Well: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 10' To Drainfield: 7'

Trench Depth: 36" Trench Width: 2'

Backfill Material: Ib: II: X III:

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A
 Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field: N/A Yes No

Porous Media Uniform (0.72-2.0 inches): N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout: N/A Yes No

T's Installed at least 25% of Liquid Level: Yes No

Inlet and Outlet Flow Clearly Marked: Yes No

Manufacturer's Name, Address, & Tank Capacity Visible: Yes No

Port Holes 12" in Diameter: Yes No

Septic Tank Sturdy & Water-Tight: Yes No

Trench or Bed Bottom Essentially Level: Yes No

Perforated Pipe Generally Level throughout Field: Yes No

End Caps provided on Drainfield (if not looped): Yes No

Geo-Textile Fabric used for Permeable Soil Barrier: Yes No

Installer: JOSE A. GONZALEZ

License#: OS0035502

Remarks: 240' x 4' = 960 SQ FT INSTALLED

Inspector: RODOLFO RIOS

License#: OS0033030

Date of Inspection: 05/22/2025

Hidalgo County Environmental Health Division
 1304 S 25th St., Edinburg, TX 78542
 (956) 383-0111

"Setting a Foundation to Sustain the Healthy Tomorrow being Cultivated Today"

OSSF – Form G: Inspection Report



Permit#: 55897

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 113 Block#: Section/F. Tract#:

Tank Type: CONCRETE

Inside Diameter: 5'

Inside Length of Sides: 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: 48"

Airspace (approx.): 3"

Gallon Cap. (approx.): 2 x 500gal = 1,000 gal

Commercial
 ▪ Type: _____

Residential
 ▪ # Bedrooms: 3
 ▪ Sq. Ft., (est.) _____

Other: _____

Vacant Lot

Drain Field: Trench: X Bed: Evapotranspiration:

Distance from Private/Public Well: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 10' To Drainfield: 7'

Trench Depth: 36" Trench Width: 2'

Backfill Material: Ib: II: X III:

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field N/A Yes No

Porous Media Uniform (0.72-2.0 inches) N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout N/A Yes No

T's Installed at least 25% of Liquid Level Yes No

Inlet and Outlet Flow Clearly Marked Yes No

Manufacturer's Name, Address, & Tank Capacity Visible Yes No

Port Holes 12" in Diameter Yes No

Septic Tank Sturdy & Water-Tight Yes No

Trench or Bed Bottom Essentially Level Yes No

Perforated Pipe Generally Level throughout Field Yes No

End Caps provided on Drainfield (if not looped) Yes No

Geo-Textile Fabric used for Permeable Soil Barrier Yes No

Installer: JOSE A. GONZALEZ

License#: OS0035502

Remarks:

240' x 4' = 960 SQ FT INSTALLED

Inspector: RODOLFO.RIOS

License#: OS0033030

Date of Inspection: 05/22/2025

Hidalgo County Environmental Health Division
 1304 S 25th St., Edinburg, TX 78542
 (956) 383-0111

"Setting a Foundation to Sustain the Healthy Tomorrow being Cultivated Today"

Rev. 01/2021

OSSF – Form G: Inspection Report



Permit#: 55897

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 114 Block#: _____ Section/F. Tract#: _____

Tank Type: _____ CONCRETE

Inside Diameter: _____ 5'

Inside Length of Sides: _____ 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: _____ 48"

Airspace (approx.): _____ 3"

Gallon Cap. (approx.): _____ 2 x 500gal = 1,000 gal

Commercial
▪ Type: _____

Residential
▪ # Bedrooms: 3
▪ Sq. Ft., (est.) _____

Other: _____

Vacant Lot

Drain Field: Trench: X Bed: _____ Evapotranspiration: _____

Distance from **Private/Public Well**: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 10' To Drainfield: 7'

Trench Depth: 36" Trench Width: 2'

Backfill Material: Ib: _____ II: X III: _____

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field..... N/A Yes No

Porous Media Uniform (0.72-2.0 inches)..... N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout..... N/A Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: JOSE A. GONZALEZ License#: OSOO35502

Remarks: 240' x 4' = 960 SQ FT INSTALLED

Inspector: RODOLFO RIOS License#: OS0033030

Date of Inspection: 05/22/2025

OSSF – Form G: Inspection Report



Permit#: 55897

Owner: SANTA CRUZ PROPERTIES

Location: N. CONWAY & M. CHRISTO RD.

Legal Description: ACRES DE SANTA CRUZ PH-3

Lot#: 115 Block#: Section/F. Tract#:

Tank Type: CONCRETE

Inside Diameter: 5'

Inside Length of Sides: 5'

Liq. Depths or Dist. From Tank Bottom to Outlet Bottom: 48"

Airspace (approx.): 3"

Gallon Cap. (approx.): 2 x 500gal = 1,000 gal

- Commercial
 - Type: _____
- Residential
 - # Bedrooms: 3
 - Sq. Ft., (est.) _____
- Other: _____
- Vacant Lot

Drain Field: Trench: Bed: _____ Evapotranspiration: _____

Distance from **Private/Public Well**: To Tank: N/A To Drainfield: N/A

Distance from Foundation: To Tank: N/A To Drainfield: N/A

Distance from Property Line: To Tank: 10' To Drainfield: 7'

Trench Depth: 36" Trench Width: 2'

Backfill Material: Ib: _____ II: III: _____

Pipe: Brand (if known): SB2-8" Type: STD. GRAVELLESS No. of Feet: 240'

Gravel Drainfield (if applicable): Natural: N/A Crushed: N/A Washed: N/A

Amount: N/A Yards or Tons

Gravel Generally Consistent 12" depth throughout field..... N/A Yes No

Porous Media Uniform (0.72-2.0 inches)..... N/A Yes No

General Conditions and Workmanship:

Solid Lines from House Schedule 40 with Cleanout..... N/A Yes No

T's Installed at least 25% of Liquid Level..... Yes No

Inlet and Outlet Flow Clearly Marked..... Yes No

Manufacturer's Name, Address, & Tank Capacity Visible..... Yes No

Port Holes 12" in Diameter..... Yes No

Septic Tank Sturdy & Water-Tight..... Yes No

Trench or Bed Bottom Essentially Level..... Yes No

Perforated Pipe Generally Level throughout Field..... Yes No

End Caps provided on Drainfield (if not looped)..... Yes No

Geo-Textile Fabric used for Permeable Soil Barrier..... Yes No

Installer: JOSE A. GONZALEZ

License#: OS0035502

Remarks:

240' x 4' = 960 SQ FT INSTALLED

Inspector: RODOLFO RIOS

License#: OS0033030

Date of Inspection: 05/22/2025

Hidalgo County Environmental Health Division
1304 S 25th St., Edinburg, TX 78542
(956) 383-0111

"Setting a Foundation to Sustain the Healthy Tomorrow being Cultivated Today"

Rev. 01/2021