



P.O. Box 2724
McAllen, Tx. 78502
(956) 585-3773

SIGN: 

REQ#

PO#

2600485

26201788-001

Invoice

Date	Invoice #
7/7/2026	30103

Please send remittance with copy of invoice to:

Attn: Mrs. Aisha Gonzalez
P.O. Box 2724
McAllen, Tx. 78502

Bill To:

Hidalgo County Precinct #3
724 Breyfogle Rd.
Mission, TX 78574

INVOICE RECEIVED BY
 ON 7/7/26
GOODS/SERVICES RECEIVED BY
COMM. ON 7/16/24

Project Info:

Contract #C-23-0111-05-16
WA#2 - 5K Hike & Bike Trail
SVA #1

B2Z JOB: 3105

Billing Period	June 2026					
Description	Contract	Previous Applications	Current Completed	Total Completed	% Complete	
Task 1 - Construction Contract Administration	\$ 13,789.80	\$ 13,789.80	\$ -	\$ 13,789.80	100%	
Task 2 - Construction Management	\$ 21,147.92	\$ 21,147.92	\$ -	\$ 21,147.92	100%	
Task 3 - Construction Inspection	\$ 62,286.20	\$ 62,286.20	\$ -	\$ 62,286.20	100%	
Task 4 - Construction Management (Post Construction)	\$ 2,341.20	\$ -	\$ -	\$ -	0%	
Direct Expenses						
Mileage	\$ 655.00	\$ 655.00	\$ -	\$ 655.00	100%	
CMT	\$ 75,090.92	\$ 75,090.92	\$ -	\$ 75,090.92	100%	
SWA1						
Task 1 - Construction Contract Administration	\$ 2,922.55	\$ 292.26	\$ 2,454.94	\$ 2,747.20	94%	
Task 2 - Construction Management	\$ 10,082.07	\$ 1,008.21	\$ 8,468.94	\$ 9,477.15	94%	
Task 3 - Construction Inspection	\$ 18,252.98	\$ 1,825.30	\$ 15,332.50	\$ 17,157.80	94%	
Task 4 - Construction Management (Post Construction)	\$ 511.38		\$ -	\$ -	0%	
Direct Expenses						
Mileage	\$ 131.00	\$ 19.65	\$ 45.85	\$ 65.50	50%	
CMT	\$ 8,166.40	\$ 4,083.20	\$ 1,224.96	\$ 5,308.16	65%	
Total For This Billing Period					\$ 27,527.19	

Work Authorization ~ Summary

WA No.	WA Amount	Previously Inv.	Percent Complete	Remaining Balance
2	\$215,377.42	\$180,198.46	96.4%	\$7,651.77


Aisha Gonzalez - President

Acct # 1290-41-115-000-0001-507100

Mission Office

900 S Stewart Rd, Ste. 2
Mission, TX 78572
Phone: 956-585-3773

Client:

Hidalgo County Precinct No. 3
724 Breyfogle Rd
Mission, TX 78574

Project:

3105
5K Hike & Bike
various
Mission, TX

Sample Details

Set #:	27	Technician:	Ruben Singleterry	Batched:	08:24 CDT
Specimen Size:	4 x 8 Cast Cylinder	Cast By:	Ruben Singleterry	Sampled:	08:46 CDT
Specimens In Set:	4	Date Cast:	06/11/26	Cast:	08:50 CDT
Truck / Ticket #:	885 / 100815	Sampled From:	Chute	Truck Empty:	09:29 CDT
Contractor:	8A Builders	Placement Method:	Chute	Placement Time:	65 (min)

Location

Placement Location: Drill Shafts
Location Details: For Drill Shafts: on west side of Moorfield Rd
Sample Location / Notes: Drill Shaft Foundations: 29 through 69 (40 in total)

Batch Log

Supplier: L & R Ready Mix
Plant: Mission
On-Site Admixtures: None

Mix Design: 3600 PSI

Specifications

Strength: 3600 (psi)

Field Measurements

Weather: Clear
Air Temperature (F): 85
Slump (in): 5
Concrete Temp (F): 92
Plastic Unit Weight:
Air Content: 2.0
Load Volume: 6.00 (yd³)

Standard Cure

Min / Max Temp (F): 79/96
Initial Cure Method: Plastic Cover/Lid/Blanket
Final Cure Method: Water Storage Tank

Field Cure

Lab Test Results

Testing Lab: B2Z Mission Lab, 900 S. Stewart Rd., Suite 2, Mission, TX, 78572

Specimen Number	Test Age Days	Test Date	Field / Lab Cure Days	Average Cylinder Diameter (in)	Cylinder Area (in²)	Max Load (lbs)	Strength (psi)	Fracture Type	Break Remark	Capping Method
27-1	7	06/18/26	1 / 6	4.00	12.57	36,451	2,900	3	F3	1
27-2	7	06/18/26	1 / 6	4.00	12.57	36,780	2,930	2	F3	1
27-3	28	07/09/26	1 / 27							
27-4	28	07/09/26	1 / 27							

Test Age Average Strengths (psi): 7 Day - 2910

Capping Methods

F3: The 7 day test results did not meet the specifications.

Tested By: Jaykob Quintanilla (1,2)


Checked In : 06/12/2026 (1,2,3,4)

1: Neoprene Pad



TYPE 1 TYPE 2 TYPE 3 TYPE 4 TYPE 5 TYPE 6

JS



Respectfully Submitted by B2Z Engineering

Oliver Salgado, P.E.
Oliver Salgado, P.E., Senior Project Manager

Mission Office

900 S Stewart Rd, Ste. 2
Mission, TX 78572
Phone: 956-585-3773

Client:

Hidalgo County Precinct No. 3
724 Breyfogle Rd
Mission, TX 78574

Project:

3105
5K Hike & Bike
various
Mission, TX

Sample Details

Set #:	26	Technician:	Jason Ybarra	Batched:	08:44 CDT
Specimen Size:	4 x 8 Cast Cylinder	Cast By:	Jason Ybarra	Sampled:	09:15 CDT
Specimens In Set:	4	Date Cast:	06/05/26	Cast:	09:20 CDT
Truck / Ticket #:	926 / 100634	Sampled From:	Chute	Truck Empty:	10:00 CDT
Contractor:	8A Builders	Placement Method:	Chute	Placement Time:	76 (min)

Location

Placement Location: Drill Shafts
Location Details: West Moorefield
Sample Location / Notes: Drill Shafts 1 through 33

Batch Log

Supplier: L & R Ready Mix Mix Design: 3600 PSI
On-Site Admixtures: 10.00 Gal Water

Specifications

Strength: 3600 (psi)

Field Measurements

Weather: Clear Slump (in): 7-3/4 Plastic Unit Weight:
Air Temperature (F): 89 Concrete Temp (F): 89 Air Content: 1.8
Load Volume: 5.00 (yd³)

Standard Cure

Min / Max Temp (F): 78/91
Initial Cure Method: Plastic Cover/Lid/Blanket
Final Cure Method: Water Storage Tank

Field Cure

Lab Test Results

Testing Lab: B2Z Mission Lab, 900 S. Stewart Rd., Suite 2, Mission, TX, 78572

Specimen Number	Test Age Days	Test Date	Field / Lab Cure Days	Average Cylinder Diameter (in)	Cylinder Area (in ²)	Max Load (lbs)	Strength (psi)	Fracture Type	Break Remark	Capping Method
26-1	7	06/12/26	1 / 6	4.00	12.57	32,297	2,570	3	F3	1
26-2	7	06/12/26	1 / 6	4.00	12.57	33,761	2,690	3	F3	1
26-3	28	07/03/26	1 / 27							
26-4	28	07/03/26	1 / 27							

Test Age Average Strengths (psi): 7 Day - 2630

Capping Methods

F3: The 7 day test results did not meet the specifications.

Tested By: Jaykob Quintanilla (1,2)


Checked In : 06/06/2026 (1,2,3,4)

1: Neoprene Pad



TYPE 1 TYPE 2 TYPE 3 TYPE 4 TYPE 5 TYPE 6

JS



Respectfully Submitted by B2Z Engineering

Oliver Salgado P.E.
Oliver Salgado, P.E., Senior Project Manager