

# B<sup>2</sup>Z ENGINEERING

P.O. Box 2724  
McAllen, Tx. 78502  
(956) 585-3773

SIGN:   
REQ# 21800485  
PO# 26201788-001

## Invoice

| Date     | Invoice # |
|----------|-----------|
| 8/3/2026 | 30104     |

Please send remittance with copy of invoice to:

Attn: Mrs. Aisha Gonzalez  
P.O. Box 2724  
McAllen, Tx. 78502

Bill To:

Hidalgo County Precinct #3  
724 Breyfogle Rd.  
Mission, TX 78574

Project Info:

Contract #C-23-0111-05-16  
WA#2 - 5K Hike & Bike Trail  
SWA #1

B2Z JOB: 3105

| Billing Period                                       | July 2026    |                       |                   |                 |             |  |
|------------------------------------------------------|--------------|-----------------------|-------------------|-----------------|-------------|--|
| Description                                          | Contract     | Previous Applications | Current Completed | Total Completed | % Complete  |  |
| Task 1 - Construction Contract Administration        | \$ 13,789.80 | \$ 13,789.80          | \$ -              | \$ 13,789.80    | 100%        |  |
| Task 2 - Construction Management                     | \$ 21,147.92 | \$ 21,147.92          | \$ -              | \$ 21,147.92    | 100%        |  |
| Task 3 - Construction Inspection                     | \$ 62,286.20 | \$ 62,286.20          | \$ -              | \$ 62,286.20    | 100%        |  |
| Task 4 - Construction Management (Post Construction) | \$ 2,341.20  | \$ -                  | \$ -              | \$ -            | 0%          |  |
| Direct Expenses                                      |              |                       |                   |                 |             |  |
| Mileage                                              | \$ 655.00    | \$ 655.00             | \$ -              | \$ 655.00       | 100%        |  |
| CMT                                                  | \$ 75,090.92 | \$ 75,090.92          | \$ -              | \$ 75,090.92    | 100%        |  |
| SWA1                                                 |              |                       |                   |                 |             |  |
| Task 1 - Construction Contract Administration        | \$ 2,922.55  | \$ 2,747.20           | \$ -              | \$ 2,747.20     | 94%         |  |
| Task 2 - Construction Management                     | \$ 10,082.07 | \$ 9,477.15           | \$ -              | \$ 9,477.15     | 94%         |  |
| Task 3 - Construction Inspection                     | \$ 18,252.98 | \$ 17,157.80          | \$ -              | \$ 17,157.80    | 94%         |  |
| Task 4 - Construction Management (Post Construction) | \$ 511.38    |                       | \$ 255.69         | \$ 255.69       | 50%         |  |
| Direct Expenses                                      |              |                       |                   |                 |             |  |
| Mileage                                              | \$ 131.00    | \$ 65.50              | \$ 45.85          | \$ 111.35       | 85%         |  |
| CMT                                                  | \$ 8,166.40  | \$ 5,308.16           | \$ 1,633.28       | \$ 6,941.44     | 85%         |  |
| Total For This Billing Period                        |              |                       |                   |                 | \$ 1,934.82 |  |

Work Authorization ~ Summary

| WA No. | WA Amount    | Previously Inv. | Percent Complete | Remaining Balance |
|--------|--------------|-----------------|------------------|-------------------|
| 2      | \$215,377.42 | \$207,725.65    | 97.3%            | \$5,716.95        |

  
Aisha Gonzalez - President

INVOICE RECEIVED BY  
 ON 8/3/26  
JOBS/SERVICES RECEIVED BY  
COMMUNITY ON 7/3/26

Acct# 1290-41-115-000-0000-507402

### Mission Office

900 S Stewart Rd, Ste. 2  
Mission, TX 78572  
Phone: 956-585-3773

### Client:

Hidalgo County Precinct No. 3  
724 Breyfogle Rd  
Mission, TX 78574

### Project:

3105  
5K Hike & Bike  
various  
Mission, TX

### Sample Details

|                   |                     |                   |              |                 |           |
|-------------------|---------------------|-------------------|--------------|-----------------|-----------|
| Set #:            | 29                  | Technician:       | Jason Ybarra | Batched:        | 08:34 CDT |
| Specimen Size:    | 4 x 8 Cast Cylinder | Cast By:          | Jason Ybarra | Sampled:        | 08:52 CDT |
| Specimens in Set: | 5                   | Date Cast:        | 06/30/26     | Cast:           | 20:57 CDT |
| Truck / Ticket #: | 926 / 101299        | Sampled From:     | Chute        | Truck Empty:    | 09:45 CDT |
| Contractor:       | 8A Builders         | Placement Method: | Chute        | Placement Time: | 71 (min)  |

### Location

Placement Location: Other  
Location Details: Paula Street  
Sample Location / Notes: Light Pole Foundations 120 to 151

### Batch Log

Supplier: L & R Ready Mix Mix Design: 3600 PSI  
On-Site Admixtures: None

### Specifications

Strength: 3600 (psi)

### Field Measurements

Weather: Sunny Slump (in): 5 Plastic Unit Weight:  
Air Temperature (F): 88 Concrete Temp (F): 90 Air Content: 2.1  
Load Volume: 5.00 (yd³)

### Standard Cure

Min / Max Temp (F): 78/95  
Initial Cure Method: Plastic Cover/Lid/Blanket  
Final Cure Method: Water Storage Tank

### Field Cure

### Lab Test Results

Testing Lab: B2Z Mission Lab, 900 S. Stewart Rd., Suite 2, Mission, TX, 78572

| Specimen Number | Test Age Days | Test Date | Field / Lab Cure Days | Average Cylinder Diameter (in) | Cylinder Area (in²) | Max Load (lbs) | Strength (psi) | Fracture Type | Break Remark | Capping Method |
|-----------------|---------------|-----------|-----------------------|--------------------------------|---------------------|----------------|----------------|---------------|--------------|----------------|
| 29-1            | 4             | 07/04/26  | 1 / 3                 | 4.00                           | 12.57               | 38,870         | 3,090          | 2             | NM           | 1              |
| 29-2            | 7             | 07/07/26  | 1 / 6                 | 4.00                           | 12.57               | 40,150         | 3,190          | 3             | F3           | 1              |
| 29-3            | 7             | 07/07/26  | 1 / 6                 | 4.00                           | 12.57               | 41,375         | 3,290          | 2             | F3           | 1              |
| 29-4            | 28            | 07/28/26  | 1 / 27                | 4.00                           | 12.57               | 44,924         | 3,570          | 3             | F6           | 1              |
| 29-5            | 28            | 07/28/26  | 1 / 27                | 4.00                           | 12.57               | 44,979         | 3,580          | 2             | F6           | 1              |

Test Age Average Strengths (psi): 4 Day - 3090, 7 Day - 3240, 28 Day - 3580

### Capping Methods

NM: The 4 day test results did not meet the 28 day specifications.  
F3: The 7 day test results did not meet the specifications.  
F6: The 28 day test results did not meet the specifications.  
Tested By: Jaykob Quintanilla (1,2,3,4,5)  
Checked In: 07/01/2026 (1,2,3,4,5)

1: Neoprene Pad



TYPE 1 TYPE 2 TYPE 3 TYPE 4 TYPE 5 TYPE 6

JS



Respectfully Submitted by B2Z Engineering

*Oliver Salgado, P.E.*  
Oliver Salgado, P.E., Senior Project Manager

### Mission Office

900 S Stewart Rd, Ste. 2  
Mission, TX 78572  
Phone: 956-585-3773

### Client:

Hidalgo County Precinct No. 3  
724 Breyfogle Rd  
Mission, TX 78574

### Project:

3105  
5K Hike & Bike  
various  
Mission, TX

### Sample Details

|                   |                     |                   |              |                 |           |
|-------------------|---------------------|-------------------|--------------|-----------------|-----------|
| Set #:            | 29                  | Technician:       | Jason Ybarra | Batched:        | 08:34 CDT |
| Specimen Size:    | 4 x 8 Cast Cylinder | Cast By:          | Jason Ybarra | Sampled:        | 08:52 CDT |
| Specimens In Set: | 5                   | Date Cast:        | 06/30/26     | Cast:           | 20:57 CDT |
| Truck / Ticket #: | 926 / 101299        | Sampled From:     | Chute        | Truck Empty:    | 09:45 CDT |
| Contractor:       | 8A Builders         | Placement Method: | Chute        | Placement Time: | 71 (min)  |

### Location

Placement Location: Other  
Location Details: Paula Street  
Sample Location / Notes: Light Pole Foundations 120 to 151

### Batch Log

Supplier: L & R Ready Mix Mix Design: 3600 PSI  
On-Site Admixtures: None

### Specifications

Strength: 3600 (psi)

### Field Measurements

Weather: Sunny Slump (In): 5 Plastic Unit Weight:  
Air Temperature (F): 88 Concrete Temp (F): 90 Air Content: 2.1  
Load Volume: 5.00 (yd<sup>3</sup>)

### Standard Cure

Min / Max Temp (F): 78/95  
Initial Cure Method: Plastic Cover/Lid/Blanket  
Final Cure Method: Water Storage Tank

### Field Cure

### Lab Test Results

Testing Lab: B2Z Mission Lab, 900 S. Stewart Rd., Suite 2, Mission, TX, 78572

| Specimen Number | Test Age Days | Test Date | Field / Lab Cure Days | Average Cylinder Diameter (In) | Cylinder Area (In <sup>2</sup> ) | Max Load (lbs) | Strength (psi) | Fracture Type | Break Remark | Capping Method |
|-----------------|---------------|-----------|-----------------------|--------------------------------|----------------------------------|----------------|----------------|---------------|--------------|----------------|
| 29-1            | 4             | 07/04/26  | 1 / 3                 | 4.00                           | 12.57                            | 38,870         | 3,090          | 2             | NM           | 1              |
| 29-2            | 7             | 07/07/26  | 1 / 6                 | 4.00                           | 12.57                            | 40,150         | 3,190          | 3             | F3           | 1              |
| 29-3            | 7             | 07/07/26  | 1 / 6                 | 4.00                           | 12.57                            | 41,375         | 3,290          | 2             | F3           | 1              |
| 29-4            | 28            | 07/28/26  | 1 / 27                |                                |                                  |                |                |               |              |                |
| 29-5            | 28            | 07/28/26  | 1 / 27                |                                |                                  |                |                |               |              |                |

Test Age Average Strengths (psi): 4 Day - 3090, 7 Day - 3240

### Capping Methods


NM: The 4 day test results did not meet the 28 day specifications.  
F3: The 7 day test results did not meet the specifications.  
Tested By: Jaykob Quintanilla (1,2,3)  
Checked In : 07/01/2026 (1,2,3,4,5)

1: Neoprene Pad



TYPE 1 TYPE 2 TYPE 3 TYPE 4 TYPE 5 TYPE 6

*JS*



Respectfully Submitted by B2Z Engineering

*Oliver Salgado, P.E.*  
Oliver Salgado, P.E., Senior Project Manager

### Mission Office

900 S Stewart Rd, Ste. 2  
Mission, TX 78572  
Phone: 956-585-3773

### Client:

Hidalgo County Precinct No. 3  
724 Breyfogle Rd  
Mission, TX 78574

### Project:

3105  
5K Hike & Blke  
various  
Mission, TX

### Sample Details

|                   |                     |                   |              |                 |           |
|-------------------|---------------------|-------------------|--------------|-----------------|-----------|
| Set #:            | 29                  | Technician:       | Jason Ybarra | Batched:        | 08:34 CDT |
| Specimen Size:    | 4 x 8 Cast Cylinder | Cast By:          | Jason Ybarra | Sampled:        | 08:52 CDT |
| Specimens In Set: | 5                   | Date Cast:        | 06/30/26     | Cast:           | 20:57 CDT |
| Truck / Ticket #: | 926 / 101299        | Sampled From:     | Chute        | Truck Empty:    | 09:45 CDT |
| Contractor:       | 8A Builders         | Placement Method: | Chute        | Placement Time: | 71 (min)  |

### Location

Placement Location: Other  
Location Details: Paula Street  
Sample Location / Notes: Light Pole Foundations 120 to 151

### Batch Log

Supplier: L & R Ready Mix  
Mix Design: 3600 PSI  
On-Site Admixtures: None

### Specifications

Strength: 3600 (psi)

### Field Measurements

Weather: Sunny  
Air Temperature (F): 88  
Slump (In): 5  
Concrete Temp (F): 90  
Plastic Unit Weight:  
Air Content: 2.1  
Load Volume: 5.00 (yd<sup>3</sup>)

### Standard Cure

Min / Max Temp (F): 78/95  
Initial Cure Method: Plastic Cover/Lid/Blanket  
Final Cure Method: Water Storage Tank

### Field Cure

### Lab Test Results

Testing Lab: B2Z Mission Lab, 900 S. Stewart Rd., Suite 2, Mission, TX, 78572

| Specimen Number | Test Age Days | Test Date | Field / Lab Cure Days | Average Cylinder Diameter (In) | Cylinder Area (In <sup>2</sup> ) | Max Load (lbs) | Strength (psi) | Fracture Type | Break Remark | Capping Method |
|-----------------|---------------|-----------|-----------------------|--------------------------------|----------------------------------|----------------|----------------|---------------|--------------|----------------|
| 29-1            | 4             | 07/04/26  | 1 / 3                 | 4.00                           | 12.57                            | 38,870         | 3,090          | 2             | NM           | 1              |
| 29-2            | 7             | 07/07/26  | 1 / 6                 |                                |                                  |                |                |               |              |                |
| 29-3            | 7             | 07/07/26  | 1 / 6                 |                                |                                  |                |                |               |              |                |
| 29-4            | 28            | 07/28/26  | 1 / 27                |                                |                                  |                |                |               |              |                |
| 29-5            | 28            | 07/28/26  | 1 / 27                |                                |                                  |                |                |               |              |                |

Test Age Average Strengths (psi): 4 Day - 3090

### Capping Methods

NM: The 4 day test results did not meet the 28 day specifications.

Tested By: Jaykob Quintanilla (1)


Checked In: 07/01/2026 (1,2,3,4,5)

1: Neoprene Pad



TYPE 1 TYPE 2 TYPE 3 TYPE 4 TYPE 5 TYPE 6

*JS*



Respectfully Submitted by B2Z Engineering

*Oliver Salgado, P.E.*  
Oliver Salgado, P.E., Senior Project Manager

**Mission Office**

900 S Stewart Rd, Ste. 2  
Mission, TX 78572  
Phone: 956-585-3773

**Client:**

Hidalgo County Precinct No. 3  
724 Breyfogle Rd  
Mission, TX 78574

**Project:**

3105  
5K Hike & Bike  
various  
Mission, TX

**Sample Details**

|                                                  |                                      |                                 |
|--------------------------------------------------|--------------------------------------|---------------------------------|
| <b>Set #:</b> 28                                 | <b>Technician:</b> Jose Luis Tabares | <b>Batched:</b> 08:41 CDT       |
| <b>Specimen Size:</b> 4 x 8 Cast Cylinder        | <b>Cast By:</b> Jose Luis Tabares    | <b>Sampled:</b> 09:05 CDT       |
| <b>Specimens In Set:</b> 5                       | <b>Date Cast:</b> 06/24/26           | <b>Cast:</b> 09:10 CDT          |
| <b>Truck / Ticket #:</b> 349 Abram Dual / 101114 | <b>Sampled From:</b> Chute           | <b>Truck Empty:</b> 10:10 CDT   |
| <b>Contractor:</b> 8A Builders                   | <b>Placement Method:</b> Chute       | <b>Placement Time:</b> 89 (min) |

**Location**

**Placement Location:** Light Pole Foundation  
**Location Details:** North side from Moorefield to Inspiration  
**Sample Location / Notes:** From 71 to 119

**Batch Log**

**Supplier:** L & R Ready Mix  
**Mix Design:** 3600 PSI  
**On-Site Admixtures:** None

**Specifications**

**Strength:** 3600 (psi)

**Field Measurements**

|                                |                              |                                |
|--------------------------------|------------------------------|--------------------------------|
| <b>Weather:</b> Partly cloudy  | <b>Slump (In):</b> 5"        | <b>Plastic Unit Weight:</b>    |
| <b>Air Temperature (F):</b> 91 | <b>Concrete Temp (F):</b> 89 | <b>Air Content:</b> 2.3        |
|                                |                              | <b>Load Volume:</b> 8.00 (yd³) |

**Standard Cure**

**Min / Max Temp (F):** 78/98  
**Initial Cure Method:** Plastic Cover/Lid/Blanket  
**Final Cure Method:** Water Storage Tank

**Field Cure**

**Lab Test Results**

**Testing Lab:** B2Z Mission Lab, 900 S. Stewart Rd., Suite 2, Mission, TX, 78572

| Specimen Number | Test Age Days | Test Date | Field / Lab Cure Days | Average Cylinder Diameter (in) | Cylinder Area (in²) | Max Load (lbs) | Strength (psi) | Fracture Type | Break Remark | Capping Method |
|-----------------|---------------|-----------|-----------------------|--------------------------------|---------------------|----------------|----------------|---------------|--------------|----------------|
| 28-1            | 4             | 06/28/26  | 1 / 3                 | 4.00                           | 12.57               | 35,717         | 2,840          | 3             | NM           | 1              |
| 28-2            | 7             | 07/01/26  | 1 / 6                 | 4.00                           | 12.57               | 35,783         | 2,850          | 3             | F3           | 1              |
| 28-3            | 7             | 07/01/26  | 1 / 6                 | 4.00                           | 12.57               | 39,629         | 3,150          | 3             | F3           | 1              |
| 28-4            | 28            | 07/22/26  | 1 / 27                | 4.00                           | 12.57               | 48,058         | 3,820          | 3             | R8           | 1              |
| 28-5            | 28            | 07/22/26  | 1 / 27                | 4.00                           | 12.57               | 48,603         | 3,870          | 3             | R8           | 1              |

**Test Age Average Strengths (psi):** 4 Day - 2840, 7 Day - 3000, 28 Day - 3840

**Capping Methods**

**NM:** The 4 day test results did not meet the 28 day specifications.  
**F3:** The 7 day test results did not meet the specifications.  
**R8:** The 28 day test results meets specified strength.

**Tested By:** Jaykob Quintanilla (1,2,3,4,5)


**Checked In :** 06/25/2026 (1,2,3,4,5)

1: Neoprene Pad



TYPE 1 TYPE 2 TYPE 3 TYPE 4 TYPE 5 TYPE 6

*JS*



Respectfully Submitted by B2Z Engineering

*Oliver Salgado, P.E.*  
Oliver Salgado, P.E., Senior Project Manager

### Mission Office

900 S Stewart Rd, Ste. 2  
Mission, TX 78572  
Phone: 956-585-3773

### Client:

Hidalgo County Precinct No. 3  
724 Breyfogle Rd  
Mission, TX 78574

### Project:

3105  
5K Hike & Bike  
various  
Mission, TX

### Sample Details

|                                                  |                                      |                                 |
|--------------------------------------------------|--------------------------------------|---------------------------------|
| <b>Set #:</b> 28                                 | <b>Technician:</b> Jose Luis Tabares | <b>Batched:</b> 08:41 CDT       |
| <b>Specimen Size:</b> 4 x 8 Cast Cylinder        | <b>Cast By:</b> Jose Luis Tabares    | <b>Sampled:</b> 09:05 CDT       |
| <b>Specimens In Set:</b> 5                       | <b>Date Cast:</b> 06/24/26           | <b>Cast:</b> 09:10 CDT          |
| <b>Truck / Ticket #:</b> 349 Abram Dual / 101114 | <b>Sampled From:</b> Chute           | <b>Truck Empty:</b> 10:10 CDT   |
| <b>Contractor:</b> 8A Builders                   | <b>Placement Method:</b> Chute       | <b>Placement Time:</b> 89 (min) |

### Location

**Placement Location:** Light Pole Foundation  
**Location Details:** North side from Moorefield to Inspiration  
**Sample Location / Notes:** From 71 to 119

### Batch Log

**Supplier:** L & R Ready Mix  
**Mix Design:** 3600 PSI  
**On-Site Admixtures:** None

### Specifications

**Strength:** 3600 (psi)

### Field Measurements

**Weather:** Partly cloudy  
**Air Temperature (F):** 91  
**Slump (in):** 5"  
**Concrete Temp (F):** 89  
**Plastic Unit Weight:**  
**Air Content:** 2.3  
**Load Volume:** 8.00 (yd<sup>3</sup>)

### Standard Cure

**Min / Max Temp (F):** 78/98  
**Initial Cure Method:** Plastic Cover/Lid/Blanket  
**Final Cure Method:** Water Storage Tank

### Field Cure

### Lab Test Results

**Testing Lab:** B2Z Mission Lab, 900 S. Stewart Rd., Suite 2, Mission, TX, 78572

| Specimen Number | Test Age Days | Test Date | Field / Lab Cure Days | Average Cylinder Diameter (in) | Cylinder Area (in <sup>2</sup> ) | Max Load (lbs) | Strength (psi) | Fracture Type | Break Remark | Capping Method |
|-----------------|---------------|-----------|-----------------------|--------------------------------|----------------------------------|----------------|----------------|---------------|--------------|----------------|
| 28-1            | 4             | 06/28/26  | 1 / 3                 | 4.00                           | 12.57                            | 35,717         | 2,840          | 3             | NM           | 1              |
| 28-2            | 7             | 07/01/26  | 1 / 6                 | 4.00                           | 12.57                            | 35,783         | 2,850          | 3             | F3           | 1              |
| 28-3            | 7             | 07/01/26  | 1 / 6                 | 4.00                           | 12.57                            | 39,629         | 3,150          | 3             | F3           | 1              |
| 28-4            | 28            | 07/22/26  | 1 / 27                |                                |                                  |                |                |               |              |                |
| 28-5            | 28            | 07/22/26  | 1 / 27                |                                |                                  |                |                |               |              |                |

**Test Age Average Strengths (psi):** 4 Day - 2840, 7 Day - 3000

### Capping Methods

**NM:** The 4 day test results did not meet the 28 day specifications.  
**F3:** The 7 day test results did not meet the specifications.  
**Tested By:** Jaykob Quintanilla (1,2,3)

**Checked In :** 06/25/2026 (1,2,3,4,5)

1: Neoprene Pad



TYPE 1 TYPE 2 TYPE 3 TYPE 4 TYPE 5 TYPE 6

*JS*



Respectfully Submitted by B2Z Engineering

*Oliver F. Salgado, P.E.*  
Oliver Salgado, P.E., Senior Project Manager

### Mission Office

900 S Stewart Rd, Ste. 2  
Mission, TX 78572  
Phone: 956-585-3773

### Client:

Hidalgo County Precinct No. 3  
724 Breyfogle Rd  
Mission, TX 78574

### Project:

3105  
5K Hike & Bike  
various  
Mission, TX

### Sample Details

|                   |                         |                   |                   |                 |           |
|-------------------|-------------------------|-------------------|-------------------|-----------------|-----------|
| Set #:            | 28                      | Technician:       | Jose Luis Tabares | Batched:        | 08:41 CDT |
| Specimen Size:    | 4 x 8 Cast Cylinder     | Cast By:          | Jose Luis Tabares | Sampled:        | 09:05 CDT |
| Specimens In Set: | 5                       | Date Cast:        | 06/24/26          | Cast:           | 09:10 CDT |
| Truck / Ticket #: | 349 Abram Dual / 101114 | Sampled From:     | Chute             | Truck Empty:    | 10:10 CDT |
| Contractor:       | 8A Builders             | Placement Method: | Chute             | Placement Time: | 89 (min)  |

### Location

Placement Location: Light Pole Foundation  
Location Details: North side from Moorefield to Inspiration  
Sample Location / Notes: From 71 to 119

### Batch Log

Supplier: L & R Ready Mix Mix Design: 3600 PSI  
On-Site Admixtures: None

### Specifications

Strength: 3600 (psi)

### Field Measurements

Weather: Partly cloudy Slump (in): 5" Plastic Unit Weight:  
Air Temperature (F): 91 Concrete Temp (F): 89 Air Content: 2.3  
Load Volume: 8.00 (yd<sup>3</sup>)

### Standard Cure

Min / Max Temp (F): 78/98  
Initial Cure Method: Plastic Cover/Lid/Blanket  
Final Cure Method: Water Storage Tank

### Field Cure

### Lab Test Results

Testing Lab: B2Z Mission Lab, 900 S. Stewart Rd., Suite 2, Mission, TX, 78572

| Specimen Number | Test Age Days | Test Date | Field / Lab Cure Days | Average Cylinder Diameter (in) | Cylinder Area (in <sup>2</sup> ) | Max Load (lbs) | Strength (psi) | Fracture Type | Break Remark | Capping Method |
|-----------------|---------------|-----------|-----------------------|--------------------------------|----------------------------------|----------------|----------------|---------------|--------------|----------------|
| 28-1            | 4             | 06/28/26  | 1 / 3                 | 4.00                           | 12.57                            | 35,717         | 2,840          | 3             | NM           | 1              |
| 28-2            | 7             | 07/01/26  | 1 / 6                 |                                |                                  |                |                |               |              |                |
| 28-3            | 7             | 07/01/26  | 1 / 6                 |                                |                                  |                |                |               |              |                |
| 28-4            | 28            | 07/22/26  | 1 / 27                |                                |                                  |                |                |               |              |                |
| 28-5            | 28            | 07/22/26  | 1 / 27                |                                |                                  |                |                |               |              |                |

Test Age Average Strengths (psi): 4 Day - 2840

### Capping Methods

NM: The 4 day test results did not meet the 28 day specifications.

Tested By: Jaykob Quintanilla (1)


Checked In : 06/25/2026 (1,2,3,4,5)

1: Neoprene Pad



TYPE 1 TYPE 2 TYPE 3 TYPE 4 TYPE 5 TYPE 6

*JS*



Respectfully Submitted by B2Z Engineering

*Oliver Salgado, P.E.*  
Oliver Salgado, P.E., Senior Project Manager

### Mission Office

900 S Stewart Rd, Ste. 2  
Mission, TX 78572  
Phone: 956-585-3773

### Client:

Hidalgo County Precinct No. 3  
724 Breyfogle Rd  
Mission, TX 78574

### Project:

3105  
5K Hike & Bike  
various  
Mission, TX

### Sample Details

|                          |                     |                          |                   |                        |           |
|--------------------------|---------------------|--------------------------|-------------------|------------------------|-----------|
| <b>Set #:</b>            | 27                  | <b>Technician:</b>       | Ruben Singleterry | <b>Batched:</b>        | 08:24 CDT |
| <b>Specimen Size:</b>    | 4 x 8 Cast Cylinder | <b>Cast By:</b>          | Ruben Singleterry | <b>Sampled:</b>        | 08:46 CDT |
| <b>Specimens In Set:</b> | 4                   | <b>Date Cast:</b>        | 06/11/26          | <b>Cast:</b>           | 08:50 CDT |
| <b>Truck / Ticket #:</b> | 885 / 100815        | <b>Sampled From:</b>     | Chute             | <b>Truck Empty:</b>    | 09:29 CDT |
| <b>Contractor:</b>       | 8A Builders         | <b>Placement Method:</b> | Chute             | <b>Placement Time:</b> | 65 (min)  |

### Location

**Placement Location:** Drill Shafts  
**Location Details:** For Drill Shafts: on west side of Moorfield Rd  
**Sample Location / Notes:** Drill Shaft foundations: 29 through 69 ( 40 in total)

### Batch Log

**Supplier:** L & R Ready Mix  
**Plant:** Mission  
**Mix Design:** 3600 PSI  
**On-Site Admixtures:** None

### Specifications

**Strength:** 3600 (psi)

### Field Measurements

**Weather:** Clear  
**Air Temperature (F):** 85  
**Slump (in):** 5  
**Concrete Temp (F):** 92  
**Plastic Unit Weight:**  
**Air Content:** 2.0  
**Load Volume:** 6.00 (yd<sup>3</sup>)

### Standard Cure

**Min / Max Temp (F):** 79/96  
**Initial Cure Method:** Plastic Cover/Lid/Blanket  
**Final Cure Method:** Water Storage Tank

### Field Cure

### Lab Test Results

Testing Lab: B2Z Mission Lab, 900 S. Stewart Rd., Suite 2, Mission, TX, 78572

| Specimen Number | Test Age Days | Test Date | Field / Lab Cure Days | Average Cylinder Diameter (in) | Cylinder Area (in <sup>2</sup> ) | Max Load (lbs) | Strength (psi) | Fracture Type | Break Remark | Capping Method |
|-----------------|---------------|-----------|-----------------------|--------------------------------|----------------------------------|----------------|----------------|---------------|--------------|----------------|
| 27-1            | 7             | 06/18/26  | 1 / 6                 | 4.00                           | 12.57                            | 36,451         | 2,900          | 3             | F3           | 1              |
| 27-2            | 7             | 06/18/26  | 1 / 6                 | 4.00                           | 12.57                            | 36,780         | 2,930          | 2             | F3           | 1              |
| 27-3            | 28            | 07/09/26  | 1 / 27                | 4.00                           | 12.57                            | 41,479         | 3,300          | 2             | F6           | 1              |
| 27-4            | 28            | 07/09/26  | 1 / 27                | 4.00                           | 12.57                            | 46,490         | 3,700          | 5             | R8           | 1              |

Test Age Average Strengths (psi): 7 Day - 2910, 28 Day - 3500

### Capping Methods


F3: The 7 day test results did not meet the specifications.  
F6: The 28 day test results did not meet the specifications.  
R8: The 28 day test results meets specified strength.  
**Tested By:** Jaykob Quintanilla (1,2), Jorge Solis (3,4)  
**Checked In:** 06/12/2026 (1,2,3,4)

1: Neoprene Pad



TYPE 1 TYPE 2 TYPE 3 TYPE 4 TYPE 5 TYPE 6

*JS*



Respectfully Submitted by B2Z Engineering

*Oliver Salgado, P.E.*  
Oliver Salgado, P.E., Senior Project Manager



### Mission Office

900 S Stewart Rd, Ste. 2  
Mission, TX 78572  
Phone: 956-585-3773


### Client:

Hidalgo County Precinct No. 3  
724 Breyfogle Rd  
Mission, TX 78574


### Project:

3105  
5K Hike & Bike  
various  
Mission, TX

| Sample Details                                                                                                                                                                                              |                           |                    |                       |                                |                                  |                |                |               |                 |                |
|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------|--------------------|-----------------------|--------------------------------|----------------------------------|----------------|----------------|---------------|-----------------|----------------|
| Set #:                                                                                                                                                                                                      | 26                        | Technician:        | Jason Ybarra          | Batched:                       | 08:44 CDT                        |                |                |               |                 |                |
| Specimen Size:                                                                                                                                                                                              | 4 x 8 Cast Cylinder       | Cast By:           | Jason Ybarra          | Sampled:                       | 09:15 CDT                        |                |                |               |                 |                |
| Specimens In Set:                                                                                                                                                                                           | 4                         | Date Cast:         | 06/05/26              | Cast:                          | 09:20 CDT                        |                |                |               |                 |                |
| Truck / Ticket #:                                                                                                                                                                                           | 926 / 100634              | Sampled From:      | Chute                 | Truck Empty:                   | 10:00 CDT                        |                |                |               |                 |                |
| Contractor:                                                                                                                                                                                                 | 8A Builders               | Placement Method:  | Chute                 | Placement Time:                | 76 (min)                         |                |                |               |                 |                |
| Location                                                                                                                                                                                                    |                           |                    |                       |                                |                                  |                |                |               |                 |                |
| Placement Location:                                                                                                                                                                                         | Drill Shafts              |                    |                       |                                |                                  |                |                |               |                 |                |
| Location Details:                                                                                                                                                                                           | West Moorefield           |                    |                       |                                |                                  |                |                |               |                 |                |
| Sample Location / Notes:                                                                                                                                                                                    | Drill Shafts 1 through 33 |                    |                       |                                |                                  |                |                |               |                 |                |
| Batch Log                                                                                                                                                                                                   |                           |                    |                       |                                |                                  | Specifications |                |               |                 |                |
| Supplier:                                                                                                                                                                                                   | L & R Ready Mix           | Mix Design:        | 3600 PSI              | Strength:                      | 3600 (psi)                       |                |                |               |                 |                |
| On-Site Admixtures:                                                                                                                                                                                         | 10.00 Gal Water           |                    |                       |                                |                                  |                |                |               |                 |                |
| Field Measurements                                                                                                                                                                                          |                           |                    |                       |                                |                                  |                |                |               |                 |                |
| Weather:                                                                                                                                                                                                    | Clear                     | Slump (In):        | 7-3/4                 | Plastic Unit Weight:           |                                  |                |                |               |                 |                |
| Air Temperature (F):                                                                                                                                                                                        | 89                        | Concrete Temp (F): | 89                    | Air Content:                   | 1.8                              |                |                |               |                 |                |
|                                                                                                                                                                                                             |                           |                    |                       | Load Volume:                   | 5.00 (yd <sup>3</sup> )          |                |                |               |                 |                |
| Standard Cure                                                                                                                                                                                               |                           |                    |                       |                                |                                  | Field Cure     |                |               |                 |                |
| Mln / Max Temp (F):                                                                                                                                                                                         | 78/91                     |                    |                       |                                |                                  |                |                |               |                 |                |
| Initial Cure Method:                                                                                                                                                                                        | Plastic Cover/Lid/Blanket |                    |                       |                                |                                  |                |                |               |                 |                |
| Final Cure Method:                                                                                                                                                                                          | Water Storage Tank        |                    |                       |                                |                                  |                |                |               |                 |                |
| Lab Test Results                                                                                                                                                                                            |                           |                    |                       |                                |                                  |                |                |               |                 |                |
| Testing Lab: B2Z Mission Lab, 900 S. Stewart Rd., Suite 2, Mission, TX, 78572                                                                                                                               |                           |                    |                       |                                |                                  |                |                |               |                 |                |
| Specimen Number                                                                                                                                                                                             | Test Age Days             | Test Date          | Field / Lab Cure Days | Average Cylinder Diameter (In) | Cylinder Area (In <sup>2</sup> ) | Max Load (lbs) | Strength (psi) | Fracture Type | Break Remark    | Capping Method |
| 26-1                                                                                                                                                                                                        | 7                         | 06/12/26           | 1 / 6                 | 4.00                           | 12.57                            | 32,297         | 2,570          | 3             | F3              | 1              |
| 26-2                                                                                                                                                                                                        | 7                         | 06/12/26           | 1 / 6                 | 4.00                           | 12.57                            | 33,761         | 2,690          | 3             | F3              | 1              |
| 26-3                                                                                                                                                                                                        | 28                        | 07/03/26           | 1 / 27                | 4.00                           | 12.57                            | 44,010         | 3,500          | 2             | F6              | 1              |
| 26-4                                                                                                                                                                                                        | 28                        | 07/03/26           | 1 / 27                | 4.00                           | 12.57                            | 44,364         | 3,530          | 3             | F6              | 1              |
| Test Age Average Strengths (psi): 7 Day - 2630, 28 Day - 3520                                                                                                                                               |                           |                    |                       |                                |                                  |                |                |               |                 |                |
|                                                                                                                                                                                                             |                           |                    |                       |                                |                                  |                |                |               | Capping Methods |                |
| F3: The 7 day test results did not meet the specifications.<br>F6: The 28 day test results did not meet the specifications.<br>Tested By: Jaykob Quintanilla (1,2,3,4)<br>Checked In : 06/06/2026 (1,2,3,4) |                           |                    |                       |                                |                                  |                |                |               | 1: Neoprene Pad |                |



*JS*



Respectfully Submitted by B2Z Engineering

*Oliver Salgado, P.E.*  
Oliver Salgado, P.E., Senior Project Manager