





## Changemarks Report

**Project Name:** Riverstone South 6th Addition

**Workflow Started:** 12/16/2024 10:30 AM

**Report Generated:** 02/19/2025 10:40 AM

Grouping	Cycle	Ref #	Status	Department	Snapshot	File	Changemark Subject	Changemark Details	Markup Date	Updated By	Applicant Response
Main Workflow	1	14	Unresolved	Lead Engineering Tech		4 Site.pdf	Sidewalk	Since the trail is being removed for storm sewer, we should put a sidewalk in to connect neighborhood to	12/30/2024 8:41 AM	Aaron Madsen	There is a berm for landscaping and screening along Riverdale Drive. The homebuilder plans to continue this berm in kind with the
		11	Unresolved	Civil Engineer II		3 Preplat.pdf	Outlot Drainage & Utility Easement	Will there be drainage & utility easement across Outlot A?	12/23/2024 2:49 PM	Joe Feriancek	Yes. D & U will cover all of Outlot A.
	2	22	Unresolved	Engineering Tech		4 Site.pdf	Public Utilities	For final plat please provide profile views for sewer & water as well as relevant details.	01/10/2025 10:06 AM	Logan Czech	Comment noted. To be provided with final plans.
		23	Unresolved	Civil Engineer II		5 Grade.pdf	Lot 1 Block 2 Low Floor	This is not meeting the min separation of 1' above the EOF.	01/10/2025 9:14 AM	Joe Feriancek	The low floor memo provides detail on the low floor/low opening separation required by the city/LRRWMO for the lots onsite.