

CONSTRUCTION CONTRACT CHANGE ORDER NUMBER: 004

1. CONTRACTOR: Chasco Constructors
2. Change Order Work Limits: Sta. STA 222+00 to Sta. STA 251+44
3. Type of Change (on federal-aid non-exempt projects): Minor (Major/Minor)
4. Describe the change and the reason for the change order. When necessary, include exceptions to this agreement.

18IN Drill Shaft depths required to be deeper than indicated on bid and construction documents. Additional LF required verified by LG representative at unit price cost. See reference log attached, CP03.

CCSJ: 0914-05-191
Project: Brushy Creek Trail
Highway: n/a
County: Williamson
District: Georgetown Office
Contract Number: _____

5. New or revised plan sheet(s) are attached and numbered: n/a

Each signatory hereby warrants that each has the authority to execute this Change Order.

By signing this change order, the contractor agrees to waive any and all claims for additional compensation due to any and all other expenses; additional changes for time, overhead and profit; or loss of compensation as a result of this change. Further, the contractor agrees that this agreement is made in accordance with Item 4 and the Contract. Exceptions should be noted in the response for #5 above.	The following information must be provided Time Ext. #: <u>n/a</u> Days added on this C.O.: <u>0</u> Amt. added by this change order: <u>\$23,583.56</u>
	For TxDOT use only: Days participating: _____ Amount participating: _____ Signature _____ Date _____ Name/Title _____
THE CONTRACTOR By _____ Typed/Printed Name _____ Typed/Printed Title _____	

RECOMMENDED FOR EXECUTION:

Drew Carman, Project Manager

Name/Title _____ Date _____

CHARLES J. GLACE, PRESIDENT

Name/Title _____ Date _____

Heather McNeal, Project Engineer

Name/Title _____ Date _____

Name/Title _____ Date 4-15-20

Engineer's Seal:

DREW CARMAN 4/14/2020

Name/Title _____ Date _____

☒ APPROVED ☐ REQUEST APPROVAL

Charles J. Glace 4/14/2020

Name/Title _____ Date _____

☐ APPROVED ☐ REQUEST APPROVAL

Heather McNeal 4/4/20

Name/Title _____ Date _____

☒ APPROVED ☐ REQUEST APPROVAL

Name/Title _____ Date _____

☐ APPROVED

APPROVED

By Tom Stanfield at 9:10 am, Apr 15, 2020



BRUSHY CREEK REGIONAL TRAIL PH 5

CP 03 - PIER DEPTHS

4/8/2020

ITEM	SPEC	DESCRIPTION - ORIGINAL BID ITEMS	UNIT	UNIT PRICE	QTY	
416	6001	DRILL SHAFT (18 IN)	LF	\$91.00	259.16	\$23,583.56
						\$23,583.56

ADDITIONAL DAYS REQUESTED *

THIS ESTIMATE IS BASED ON: ACTUAL PIER DEPTHS. REFERENCE ATTACHED LOG.

*CO 2

BCRT PH 5 - BOARDWALK PIER LOG

	WORKING POINT	PIER DEPTHS (FT)
BW 1	1	11
BW 1	2	10
BW 1	3	10
BW 1	4	10.2
BW 1	5	10.1
BW 1	6	10.1
BW 1	7	10
BW 1	8	9.75
BW 1	9	10
BW 1	10	10.2
BW 1	11	10.3
BW 1	12	10
BW 1	13	9.6
BW 1	14	10.3
BW 1	15	10
BW 1	16	10
BW 1	17	10.6
BW 1	18	9.1
BW 1	19	10.40
BW 1	20	9.6
BW 1	21	10.2
BW 1	22	10
BW 1	23	9.7
BW 1	24	9.6
BW 1	25	9.1
BW 1	26	9.8
BW 1	27	10
BW 1	28	10
BW 1	29	10
BW 1	30	9.9
BW 1	31	10.2
BW 1	32	10
BW 1	33	9.9
BW 1	34	9.5
BW 1	35	9.6
BW 1	36	10
BW 1	37	10
BW 1	38	10.3
BW 1	39	9
BW 1	40	9.6
BW 1	41	9.6
BW 1	42	9.5
BW 1	43	9.5
BW 1	44	7.2
BW 1	45	9

BCRT PH 5 - BOARDWALK PIER LOG

	WORKING POINT	PIER DEPTHS (FT)
BW 1	46	—
BW 1	47	7
BW 1 Totals		449.45

BW 2	48	7.00
BW 2	49	—
BW 2	50	7.08
BW 2	51	7.00
BW 2	52	9.7
BW 2	53	7.4
BW 2	54	7.5
BW 2	55	7.83
BW 2	56	7.92
BW 2	57	7.4
BW 2	58	7.4
BW 2	59	7.8
BW 2	60	8
BW 2	61	7.5
BW 2	62	7.5
BW 2	63	8.16
BW 2	64	7.25
BW 2	65	9.5
BW 2	66	7.33
BW 2	67	7.5
BW 2	68	8.4
BW 2	69	7.33
BW 2	70	7.4
BW 2	71	7.33
BW 2	72	7.3
BW 2	73	7.3
BW 2	74	7.6
BW 2	75	7.1
BW 2	76	7.5
BW 2	77	9.42
BW 2	78	8.16
BW 2	79	9.58
BW 2	80	7.5
BW 2	81	9.42
BW 2	82	8.9
BW 2	83	9
BW 2	84	8.6
BW 2	85	8.1
BW 2	86	9.6
BW 2	87	9.3
BW 2	88	9.8

BCRT PH 5 - BOARDWALK PIER LOG

	WORKING POINT	PIER DEPTHS (FT)
BW 2	89	9.6
BW 2	90	10
BW 2	91	10.3
BW 2	92	9.5
BW 2	93	10.3
BW 2	94	10
BW 2	95	9.7
BW 2	96	9.8
BW 2	97	9.8
BW 2	98	10.5
BW 2	99	10.3
BW 2	100	10
BW 2	101	9.8
BW 2	102	10.1
BW 2	103	9.7
BW 2 Totals		470.81

BW 3	104	9.6
BW 3	105	9.7
BW 3	106	10
BW 3	107	10
BW 3	108	10
BW 3	109	7.8
BW 3	110	7
BW 3	111	7
BW 3	112	7
BW 3	113	7
BW 3	114	7
BW 3	115	7
BW 3	116	7
BW 3	117	12
BW 3	118	11.4
BW 3	119	11.6
BW 3	120	11.4
BW 3	121	11.6
BW 3	122	11.5
BW 3	123	12
BW 3	124	10.6
BW 3	125	12
BW 3	126	7
BW 3	127	12.5
BW 3	128	7.7
BW 3	129	8.3
BW 3	130	8.1
BW 3	131	8.1

BCRT PH 5 - BOARDWALK PIER LOG

	WORKING POINT	PIER DEPTHS (FT)
BW 3	132	8
BW 3	133	8.4
BW 3	134	8.5
BW 3	135	8.2
BW 3	136	7.6
BW 3	137	7
BW 3	138	7
BW 3	139	7
BW 3	140	7
BW 3	141	7
BW 3	142	7
BW 3	143	7
BW 3	144	10.7
BW 3	145	7.3
BW 3	146	11
BW 3	147	10.8
BW 3	148	10.7
BW 3	149	7
BW 3	150	11.6
BW 3	151	8.5
BW 3	152	9.6
BW 3	153	10.5
BW 3	154	10.6
BW 3	155	11
BW 3	156	9.3
BW 3	157	11.5
BW 3	158	11.6
BW 3	159	7
BW 3	160	11
BW 3	161	7
BW 3	162	7.6
BW 3 Totals		535.9

SUMMARY

BOARDWALK 1	449.45
BOARDWALK 2	470.81
BOARDWALK 3	535.90
INSTALLED	1,456.16
INSTALLED	1,456.16
BID QTY	1,197.00
OVER/UNDER	259.16