



www.BridgeheadIT.com | (210) 477-7900

Rep:
Direct:
Email:

Blake Bird
210.477.7900
bbird@bridgeheadit.com

Burnet County, Texas

We have prepared a quote for you

Burnet County MDF Buildout

Quote #043346

Version 1

Executive Summary

Burnet County, Texas requires a modernized Main Distribution Frame (MDF) to consolidate networking equipment, establish organized cable pathways, and strengthen infrastructure reliability. This project directly supports more efficient technology operations, reduces the potential for service disruptions, and positions the county's critical systems for easier long-term management.

Bridgehead IT will execute a complete MDF rack buildout, working in close coordination with the Technology Department to install a new overhead ladder rack system, position and secure the client-provided cabinets, migrate all fiber and data connections, implement grounding, and deliver clear labeling across the installation.

- A wall-to-wall ladder rack system with waterfall drops that creates structured, accessible cable pathways, improving organization and reducing interference with equipment performance.
- Professional placement and securing of the new cabinets with elevation kits in the agreed MDF location, optimizing space utilization and supporting efficient day-to-day operations.
- Full rerouting of all fiber and data drops into the new cabinet infrastructure, delivering a consolidated environment that simplifies troubleshooting and future changes.
- Installation of a dedicated grounding bus bar with connections to the ladder rack and cabinet, enhancing equipment protection and supporting safe, compliant infrastructure performance.
- Comprehensive labeling of racks and equipment that enables quick identification and more efficient ongoing management by county technology staff.

A decorative horizontal bar with a grey and white geometric pattern.

Scope of Work

A solid grey horizontal bar.

- Install a new ladder rack system in MDF.
- Install and set new cabinet and attach elevation kits.
- Re-route all fiber and data drops from existing racks to the new cabinet.
- Label rack and equipment.
- Installation of new grounding buss bar.
- Add grounding wire to ladder rack and cabinet and terminate to Buss bar
- BIT will work with client on the placement of cabinet in MDF and ladder rack layout.

Prepared For:

Burnet County, Texas
Ashley Edwards
1601 E Polk St
Burnet, TX 78611
aedwards@burnetcountytexas.org

Prepared By

Blake Bird
Phone: 210.477.7900
Email: bbird@bridgeheadit.com

Quote ID: 043346

Date: Thursday, August 06, 2026

Expires: Monday, August 31, 2026

ICT Services	Price	Qty	Ext. Price
PLEASE NOTE - ICT DEPOSIT INFORMATION			
All ICT projects that total more than \$5,000 including materials and/or labor will require a 50% deposit prior to any work being performed. Deposit invoice will be sent via email upon approval of quote. Balance invoice will be sent via email upon completion of project.			
Installation - See Scope of Work	\$5,085.00	1	\$5,085.00
• Install a new ladder rack system in MDF. • Install and set new cabinet and attach elevation kits. • Re-route all fiber and data drops from existing racks to the new cabinet. • Label rack and equipment. • Installation of new grounding buss bar. • Add grounding wire to ladder rack and cabinet and terminate to Buss bar • BIT will work with client on the placement of cabinet in MDF and ladder rack layout.			
Materials & Hardware	\$3,259.66	1	\$3,259.66
box of 3/8 nuts		1	
box of 3/8 washers		1	
3/8 all thread		1	
unistrut		1	
mics mounting hardware		1	
4" 5" or 6" Rack Elev Kit Bk		4	
BUTT SWIVEL SPLICE KIT BLACK		2	
JUNCTION SWIVEL SPLICE KIT BLK		2	
18" WALL ANGLE SUPPORT KIT BLK		2	
12" WALL ANGLE KIT BLACK		2	
BUTT SPLICE, 1.5" BLACK		4	

ICT Services	Price	Qty	Ext. Price
LADDER RACK, 12" BLACK		2	
LADDER RACK, 18" BLACK		3	
E-BEND CABLE RUNWAY LADDER RACK		2	
90 deg JUNCTION SPLICE KIT BK		2	
BUSBAR, TGB, 1/4"X2"W X 10"L		1	
THHN 6AWG STRANDED GREEN 19STR GROUND WIRE		50	
2 Hole #6 Compression Lug		20	
1/2" RIP-TIE WRAPSTRAP 75' BLK		5	
ICT Services Subtotal			\$8,344.66

Quote Summary	Amount
ICT Services	\$8,344.66
Subtotal	\$8,344.66
Shipping	\$115.50
Tax	\$697.99
Total	\$9,158.15

Taxes, shipping, handling and other fees may apply. We reserve the right to cancel orders arising from pricing or other errors.

Signature

Date

Pricing & Availability Disclaimer

Pricing, product availability, and specifications are subject to change at any time without prior notice. This applies throughout the quotation, ordering, and fulfillment process. All pricing is listed in US Dollars (USD). Proposals do not represent an order or commitment to ship until proposal approval and availability confirmed.

Products on proposal reflect the most accurate information available at the time of creation. Changes may occur due to factors outside of Bridgehead IT's control, including:

- Shifts in market conditions affecting pricing and availability
- Global transportation challenges impacting freight costs and delivery schedules
- Raw material shortages contributing to price fluctuations
- Tariffs or regulatory changes from importing/exporting countries

Additional freight surcharges may apply to residential, rural, or other delivery locations. Any such charges will be confirmed at the time of ordering.

By approving this proposal, client confirms that they have read and agree to these terms.