



HINOJOSA ENGINEERING, INC. Structural Engineering • Civil Engineering • Land Surveying

March 7, 2007

Juan Tapia
Hidalgo County Purchasing Department
100 E. Cano
Edinburg, TX 78539

Re: Hidalgo County Adult Probation Building-Request for Payment

Mr. Tapia,

We have reviewed the invoices sent for the above referenced project from Unique Utilities Construction. The invoice from the original contract is for \$16,360.00. Based on field observations, we estimate that 50% of the work has been completed. The second is for a cost of \$5,624.00 for additional pipe that was required. This work has been completed. If you have any questions regarding this item, please contact our office.

Respectfully,

Reynaldo Robles, Jr., E.I.T.
Hinojosa Engineering, Inc.

CC: H.E. file

UNIQUE UTILITIES CONSTRUCTION
P.O. BOX 2662
EDINBURG, TX 78540

INVOICE
"2082"

March 8, 2007

To: HIDALGO COUNTY PURCHASING DEPT.
c./o BUILDINGS & GROUNDS
100 E. Cano, 2ND FL.
Edinburg, Tx. 78539

RE: New Hidalgo County Probation Bldg.
Edinburg, Tx.


| <u>Item</u> | <u>Description</u> | <u>Unit Cost</u> | <u>Total</u> |
|-------------|--------------------|------------------|--------------|
| 304 LF. | 24" RCP | \$ 18.50 | \$ 5,624.00 |

Total Due.....\$ 5,624.00



HINOJOSA ENGINEERING, INC. Structural Engineering • Civil Engineering • Land Surveying

Memorandum

To: Hidalgo County Drainage District No.1
Attn: Jaime Salazar
CC: H.E. File; Juan Tapia, Hidalgo County Purchasing Dept.; Daniel Flores, Hidalgo County Buildings and Grounds
From: Ricardo Hinojosa, P.E. 
Date: 2/26/2007
Re: New Hidalgo County Adult Probation Building

During the field verification of the storm drainage system for the above referenced project it was found that the existing system does not drain directly into the existing drain ditch from the existing inlet on the northeast side of the proposed building. Excavation of the existing line found that the line turns and connects to an existing drainage system on the parking area for the building to the east of the proposed building before discharging into the existing drain ditch. To avoid negatively impacting the existing drainage of said parking area, we recommend a new line be placed from the existing inlet on the northeast side of the proposed building to discharge into the existing drain ditch. This will require an additional 304 linear feet of 24" RCP. For any questions or further clarification, call our office.