



11900 West Parmer Lane, Suite 200

Cedar Park, TX 78613

RFI

WCSOTC

8160 Chandler Road

Hutto, Texas 78634

ACI Job #: 899

To: **David Achterberg**
Brinkley Sargent Wiginton Architects

RFI #: 020

cc: **Matthew Sutherland**
Halff Associates, Inc.

Date Submitted: 03/14/17

Response Requested By: 03/18/17

Subject: Waterline Connection at CR 130

Drawing: C18

Spec Section:

Schedule Impact: TBD

Request:

Sheet C18 shows an existing 16" waterline running north parallel to CR 130. After digging the connection point up it was found that a 2" waterline at the tie in point. The 16" line stops 86 feet short of the tie-in location. See attached sketch and picture of the condition at the existing fire hydrant location where the 16" line stops.

Please provide revised tie-in plan.

Dustin Wiegers

American Constructors

Response:

Please refer to revised sheet attached to this response.

Refer to attached drawing for pricing.

Answered by
Halff

03/16/2017

Company

Date

STA. 7+17.63 WATERLINE A
PC, BEGIN CURVE C1
FL 12" = 694.76


!!! ATTENTION !!!
CONTRACTOR TO MAINTAIN ACCESS
TO SHOOTING RANGE FACILITY
SAFE, ACCESSIBLE & CLEAR OF OBSTACLES

!!! CAUTION !!!
OVERHEAD ELECTRIC
CONTACT ONCOR ELECTRIC 48 HOURS
PRIOR TO CONSTRUCTION

CURVE #	LENGTH	RADIUS
C1	329.04'	8644.5'

GRADE

±453 LF 12" PVC @ 0.7%



ALLIED UNDERGROUND INC.

107 N. Grange Street

P.O. Box 1732

Bertram, Texas 78605

Phone 512.355.9094 Fax 512.355.2992

Change Order Request

American Constructors

4330 S. Mopac Expressway, Suite 160

Austin, Texas 78735

(512) 328-2026 Fax (512) 328-2520

Attn: Dustin Wiegers

Williamson Co. Sheriff's Training Center

8160 Chandler Road

Hutto, Texas 78634

April 12, 2017

Description	Quantity	Unit Price	Ext. Price
Water			
Mobilization	1 ls	\$2,500.00	\$2,500.00
Layout and Staking	1 ls	\$500.00	\$500.00
Locate and expose all existing utilities for new design	1 ls	\$3,000.00	\$3,000.00
16" DR-18 PVC Pipe	80 lf	\$68.00	\$5,440.00
16" x 12" Tapping Sleeve & Valve (Labor & Equipment Only)	-1 ea	\$14,700.00	-\$14,700.00
Remove existing 16" 90 Bend	1 ls	\$1,500.00	\$1,500.00
Connect to existing 16" water line	1 ls	\$10,000.00	\$10,000.00
16" Gate Valve	1 ea	\$5,980.00	\$5,980.00
16" x 16" Tee	1 ea	\$1,200.00	\$1,200.00
16" Sleeve	2 ea	\$550.00	\$1,100.00
16" x 12" LEB Reducer	1 ea	\$410.00	\$410.00
12" 90 Bend	1 ea	\$445.00	\$445.00
16" Mega Lug	10 ea	\$315.00	\$3,150.00
12" Mega Lug	3 ea	\$145.00	\$435.00
Traffic Control	1 ls	\$1,500.00	\$1,500.00
			\$22,460.00

Total Amount

\$22,460.00


Leonard Meredith

4-12-17
Date