



RE: Melody Fishing Pier <Watchdog: Virus checked>

Wade Diekman

to:

Tracy Telle

03/27/2015 09:39 AM

Cc:

Elizabeth Woodruff

Hide Details

From: Wade Diekman <Wade@brothersconstructionfl.com>

To: Tracy Telle <TTelle@City-FtPierce.Com>,

Cc: Elizabeth Woodruff <ElizabethWoodruff@City-FtPierce.Com>

Yes, we have included certified as-builts in our bid.

Thanks,  
Wade

Sent via the Samsung GALAXY S® 5, an AT&T 4G LTE smartphone

----- Original message -----

From: Tracy Telle <TTelle@City-FtPierce.Com>

Date:03/27/2015 9:31 AM (GMT-05:00)

To: Wade Diekman <Wade@brothersconstructionfl.com>

Cc: Elizabeth Woodruff <ElizabethWoodruff@City-FtPierce.Com>

Subject: Re: Melody Fishing Pier

Wade,

Please reply that you concur with the following modification.

1. The contractor will provide certified as-builts prepared by a licensed surveyor.

Tracy S. Telle  
Asst. City Engineer  
City of Fort Pierce  
100 N. US 1  
Ft. Pierce, FL 34950  
772-467-3776  
ttelle@city-ftpierce.com

From: Wade Diekman <Wade@brothersconstructionfl.com>  
To: "ttelle@city-ftpierce.com" <ttelle@city-ftpierce.com>,  
Date: 03/26/2015 04:25 PM  
Subject: Melody Fishing Pier <Watchdog: Virus checked>

Dear Ms. Telle,

As discussed, we are in agreement that the following items can be modified or deducted from our bid in order to reduce the cost of the project.

1. Use of 14" Piles and precast caps including increased pile spans, deduct \$45,000.00
2. Reduced cost for alternate fish cleaning table, deduct \$18,000.00
3. Installation of alternate aluminum handrail, deduct \$25,000.00
4. Eliminate stone cladding and provide stucco texture finish columns, deduct \$30,000.00

The total saving of \$118,000.00 can be deducted.

We have included Florida P.E. signed and sealed plans for the 14" prestressed concrete piles and pre-cast caps design. The alternate fishing cleaning station budget will be \$6000.00 which will be more than adequate to provide and high quality durable product. The alternate handrail will be FDOT Index 860 style constructed with aluminum pickets and 3" round top cap. Powdered coated finished with choice of color or anodized finished will be provided.

If you have and questions or need additional information, please do not hesitate to contact us.

Thank you,

Wade E Diekman, President  
Brothers' Construction, Inc.  
6526 S. Kanner Hwy. #345  
Stuart, FL 34997  
Ofc. (772) 692-9477  
Cell (772) 260-1673  
[wade@brothersconstructionfl.com](mailto:wade@brothersconstructionfl.com)

**\*\*\*\*\* LEGAL DISCLAIMER \*\*\*\*\***

**Mail is intended for work preparation purposes only. No legal definite promise.**

**Under Florida law, e-mail addresses are public records. If you do not want your e-mail address released in response to a public-records request, do not send electronic mail to this entity. Instead, contact this office by phone or in writing.**

**This document should only be read by those persons to whom it is addressed and is not intended to be relied upon by any person without subsequent written confirmation of its contents. Accordingly, The City of Fort Pierce disclaims all responsibility and accepts no liability (including in negligence) for the consequences for any person acting, or refraining from acting, on such information prior to the receipt by those persons of subsequent written confirmation.**

**If you have received this e-mail message in error, please notify us immediately by telephone. Please also destroy and delete the message from your computer.**

**Any form of reproduction, dissemination, copying, disclosure, modification, distribution and/or publication of this e-mail message is strictly prohibited.**

**\*\*\*\*\* LEGAL DISCLAIMER (autogenerated by iQ.Suite Trailer) \*\*\*\*\***