City of Roswell Engineering Department Projects Status

7/15/2025

Street Projects & Other

FY 25 - Hot Recycling & Micro-surfacing Pavement Maintenance — **$1.5 million approved for budget FY 25**

SCOPE: Hot Recycle & Micro-surfacing of various streets
BUDGET: $ 1,500,000
FUNDING SOURCE: 100% City funds
EST. COMPLETION: Fall 2025
PROJECT STATUS: 0%

Streets to be selected by using Pavement Condition Survey and field review by Streets & City Engineer.

FY 25 - Nova Chip Pavement Maintenance — **$800,000 approved for budget FY 25**

SCOPE: Only Micro-surfacing of various streets
BUDGET: $ 800,000
FUNDING SOURCE: 100% City funds
EST. COMPLETION: Fall 2025
PROJECT STATUS: 0%

Streets selected by using Pavement Condition Survey and field review by Streets & City Engineer. Quote received utilizing NMDOT statewide price agreement

Hobson Road Flood Prevention Project — **Construction awarded to Constructors, Inc.**

SCOPE: Design & construct flood prevention measures on Hobson Rd. from W. RAC Perimeter Rd. to SE Main
BUDGET: WTB Grant (87%) $8,353,977
WTB Loan (13%) $1,248,295
Other $0
Total $9,602,273
FUNDING SOURCE: Federal Grant & City Match
EST. COMPLETION: 5/31/2026
PROJECT STATUS: 0%

A Water Trust Board application was submitted and a letter of award received. City to submit "Readiness" package to be reviewed by DFA and then an agreement can be issued. Loan documents in progress of being executed. Loan finalized 3/22/24. RFP issued for design portion of project, reccomeneded award to FNI. Design kickoff meeting held 7/26/2024. Design complete, bids recieved 5/13/2025, awarded to Constructors, Inc.

Brasher Drainage Project — **SMA award recommendation approved by Council 11.09.23**

SCOPE: Design & construct flood prevention measures and 4-lane roadway on Brasher from S. Main east to SE Main (US 285)
BUDGET: Legislative Grant $800,000 — **Kick off Meeting Held 12/6/2023**
City $0
Other $0
Total $800,000
FUNDING SOURCE: Legis. Grant
EST. COMPLETION: 12.31.24 Design Only
PROJECT STATUS: Design 65%

RFQ issued to engineering vendors, Souder Miller selected. Design in progress. Stakeholder meeting held 2/14/2024. SUE and storm drain inspection complete.

2025 CDBG 6th, 7th, 8th sidewalks Railroad to Garden

SCOPE: Design & construct sidewalk & ADA improvements 6th, 7th, & 8th Railroad to Garden
BUDGET: CDBG Grant $1,300,000
City $130,000
Other $0
Total $0
FUNDING SOURCE: CDBG Grant
EST. COMPLETION: 1.31.26 Design Only
PROJECT STATUS: Design 0%

CDBG Grant application paperwork in progress. Local COG staff supporting application preparation. Design to be completed in house pending funding award

2nd Street Overlay Pavement Maintenance

SCOPE: Overlay and restriping 2nd Street from Sunset to East City Limits
BUDGET: NMDOT Grant $1,444,000
City $76,000
Total $1,520,000
FUNDING SOURCE: NMDOT TPF
EST. COMPLETION: Spring 2026 Estimated
PROJECT STATUS: 0%

It is anticpiated that this project will be awarded through NMDOT TPF funding. Tentative official award Fall 2025

Elm St. Bridge (Rio Hondo south of 2nd St.) — **NMDOT Agreement approved by September Council.**

SCOPE: Remove & replace existing bridge with CBC bridge — **Reccomended Award to Abraham's Construction**
BUDGET: Survey/Hydrology City Engr. Dept. — **In Progress - Project started 1/21/25**
Plans/Permits City Engr. Dept.
Right of Way $0
Construction $2,440,000
FUNDING SOURCE: NMDOT $2,440,000
EST. COMPLETION: 6/30/2025
PROJECT STATUS: 67%

This existing bridge number 9199 is identified by NMDOT to be the next bridge in need of replacement. NMDOT is willing to fund construction costs if City Engineering willing to do project development, plans and construction management. NMDOT approval obtained to bid project. Recommended award to Abraham's Construction. Project started 1/21/25, in progress

Projects coordinated with Utility Departments

WWTP Screw Press & Dissolved Oxygen Improvements **Dissolved oxygen unit was put into operation on January 4, 2023.**

SCOPE: Install screw presses at WWTP **Bids received Feb. 8, 2022, low bid $8,626,664.00**

BUDGET: Estimated $ 8,003,106 $5.5 million Loan is for design and construction

FUNDING SOURCE: WWTP and Clean Water State Revolving Fund load CWSRF 097

EST. COMPLETION: Construction July 2024

$8,626,664 Insp. $488,225

PROJECT STATUS: Construction 98% Dewater $412,400 DO $102,481.25

RFP process complete and project awarded to HDR for design and future construction professional services. Design kick off meeting between NMENV, HDR and City was held on 12.16.2020. Council awarded project 3.10.22 and ok to seek additional principal $3,915,000, subsidy of $285,000 for total loan package of $9,700,000 at 0.05% interest. Preconstruction conference held 4.12.22.Dissolved oxygen upgrades operational on January 4, 2023. Primary pumps replacements were started up 10.21.23. Pre-fab building was erected the week of 9/19. Contractor working on screw press start up troubleshooting. Equipment manufacturer returning 6/10 for additional troubleshooting

Rehab Country Club Reservoirs **Water Trust Board Grant/Loan**

SCOPE: Repair and rehabilitate two 7.5 million gallon reservoirs located on West Country Club Rd

BUDGET: WTB Grant (45%) $3,600,000 **Awarded to TMI Coatings**

WTB Loan (55%) $4,400,000 **Project started**

Other $0

Total $8,000,000

FUNDING SOURCE: Federal Grant & City Match

EST. COMPLETION: 1/31/2026

PROJECT STATUS: 26%

A Water Trust Board application was submitted and a letter of award received. City to submit "Readiness" package to be reviewed by DFA and then an agreement can be issued. Design complete, project awarded to TMI Coatings Inc. Pre-Construction meeting scheduled for 12/4/2024. Project started, South Reservoir drained, rehab work has begun.

Replace RAC Lift Station

SCOPE: Design replacement lift station for RAC lift station located on Hobson Rd. **Design complete**

BUDGET: $251,000

FUNDING SOURCE: City Funds

EST. COMPLETION: 6/30/2025

PROJECT STATUS: Design 100%

Design project for replacement of the Roswell Air Center lift station located on Hobson Rd. RFQ will be prepared and quotes solicited from engineering on-call vendors. Estimated construction cost $2,5000,000. Recommended award to FNI. Kick off meeting held 1/14/2025. Design complete

RAC Water Line Phase 2 **Awarded to White Cloud Pipeline**

SCOPE: Water service extension to SE area of RAC. **Project started 10/14**

BUDGET: $1,471,041 **Project resumed, work in progress**

FUNDING SOURCE: State appropriation

EST. COMPLETION: 9/30/2025

PROJECT STATUS: 26%

Project awarded to White Cloud Pipeline, construction pending material delivery. Pre-construction meeting held 9/18/2024. Contractor pulled off for emergency water line flood repairs. Contractor has resumed work, in progress

RAC Sewer Extension **Project awarded**

SCOPE: Sewer service extension to SE area of RAC.

BUDGET: $160,784

FUNDING SOURCE: State appropriation

EST. COMPLETION: Design 3/17/2025

PROJECT STATUS: Design 100%

Project design awarded to HDR, project out to bid. Construction awarded to Enviroworks, LLC. Tentative start Fall 2025

36" Waterline Project - N. Montana **Replace existing 36" concrete pipe**

SCOPE: Replace existing 36" water line from 19th to 8th on N. Montana **Design to support funding application**

BUDGET: Potential Funding Application

FUNDING SOURCE:

EST. COMPLETION: Design 12/31/2025

PROJECT STATUS: Design 20%

City Engineering to survey and prepare construction plans to support possible funding application.

Projects coordinated with Other Departments

Phase III All Inclusive Park - Grant 22-G2779 & 23-H2391

SCOPE: Design and construct All Inclusive Park and amenities **Project awarded to Abraham's Construction**
BUDGET: Grant Amount Grant = $342,172.76
FUNDING SOURCE: DFA Grant
EST. COMPLETION: Construction in Summer/Fall 2025
PROJECT STATUS: 0%
This is the 2022 Legislative Grant to help fund Inclusive Park Construction. Bid received 4/8/25, awarded to Abrahams Construction.

Portalnd Loo Design

SCOPE: Design Portland Loo Mainstreet Roswell
BUDGET:
FUNDING SOURCE: N/A
EST. COMPLETION:
PROJECT STATUS: Design 50%
Updated quote requested from Portalnd Loo manufacturer for double installation

Stiles Park Improvements - Grant 24-I2884

SCOPE: Design and construct restroom and scoreboard improvements Stiles Field **In progress**
BUDGET: Grant Amount Grant = $500,000
FUNDING SOURCE: DFA Grant
EST. COMPLETION: Construction in Spring/Summer 2025
PROJECT STATUS: 5%
Quotes requested from possible scoreboard vendors utilizing price agreements. PO in progress for scoreboard replacement. Facilities department compiled list of materials for bathroom rehab. Scoreboards replaced, materials delivered for bathroom rehab. Quote requested for fence and roof repairs.