

**RESOLUTION NO. 2026-038**

**A RESOLUTION APPROVING A CHANGE ORDER TO ACCOUNT FOR INCREASES SINCE THE ORIGINAL BID SUBMISSION OF BID NO. 2025-474 MOSES LAKE STORMWATER PUMP STATION PROJECT; AUTHORIZING THE MAYOR TO EXECUTE SAID CHANGE ORDER NO. 2; AND PROVIDING THAT THIS RESOLUTION SHALL BECOME EFFECTIVE FROM AND AFTER ITS PASSAGE AND ADOPTION.**

---

**WHEREAS**, the pump purchase contract has not yet been executed, as the award was contingent upon a time extension and confirmation of funding for the associated Moses Lake Pump Station Project; and

**WHEREAS**, the bid was submitted in February 2025, approximately twelve (12) months have elapsed, and suppliers are no longer honoring 2025 pricing. Key equipment components have experienced measurable cost escalations that the manufacturer cannot absorb. The requested 5% increase reflects market-driven cost adjustments necessary to execute the contract and procure the pumping equipment. The city will fund the price increase to allow the project to proceed; and

**WHEREAS**, the Public Works Department recommends that these changes be approved.

**NOW, THEREFORE, BE IT RESOLVED BY THE CITY COMMISSION OF THE CITY OF TEXAS CITY, TEXAS:**

**SECTION 1:** That an increase is approved for the contract amount for the Pumping Equipment for the Moses Lake Stormwater Pump Station (Texas City Bid #2025-474) by five percent (5%), adjusting the total from \$2,660,000 to \$2,793,000 to account for the increases since the original bid submission in February 2025.

**SECTION 2:** That the Mayor is hereby authorized to execute a Change Order for this increase.

**SECTION 3:** That this Resolution shall be in full force and effect from and after its passage and adoption.

**PASSED AND ADOPTED this 15th day of April 2026.**

---

Dedrick D. Johnson, Sr., Mayor  
City of Texas City, Texas

ATTEST:

APPROVED AS TO FORM:

---

Rhomari D. Leigh  
City Secretary

---

Kyle L. Dickson  
City Attorney