

CHANGE ORDER

(Instructions on reverse side)

No. 2

PROJECT: _____ **DATE OF ISSUANCE:** _____

OWNER: City of Billings **OWNER'S PROJECT NO.** SID 1401
(Name & Address) 2224 Montana Ave.
Billings, MT 59101

CONTRACTOR: CMG Construction, LLC **ENGINEER:** Office of the City Engineer
P.O. Box 80252 **ENGINEER'S PROJECT NO.** SID 1401
Billings, MT 59108

CONTRACT FOR: Special Improvement District 1401, Molt Road Turn Bay Improvements

You are directed to make the following changes in the Contract Documents.

Description: Asphalt shoulders were not constructed as expected and insufficient to connect to for the newly widened section.

Purpose of Change Order: For additional milling and paving to create a stable road section for travel lanes.

Attachments: (List documents supporting change)

CHANGE IN CONTRACT PRICE:

CHANGE IN CONTRACT TIME:

Original Contract Price

Original Contract Time

\$ 208,300.00

45 days
days or date

Previous Change Orders No. 1

Net Change from previous Change Orders

\$ 3,528.75

1.5 days

Contract Price prior to this Change Order

Contract Time prior to this Change Order

\$ 211,828.75

46.5 days
days or date

Net Increase (decrease) of this Change

Net Increase (decrease) of this Change

\$ 80,205.50

Contract Price with approved Change Order

Contract Time with approved Change Order

\$ 292,034.25

46.5 days
days or date

RECOMMENDED:

By Dale Mott
Engineer

APPROVED:

APPROVED:

By _____
Owner

By Just Jay
Contractor

5/3/2018

SID Molt Road Turn Bay Improvements Change Order #2

Dakota Martonen

Bid Item	Description	Quantity	Units	Unit Price	Bid Total
10	Additional Mobilization/Demobilization	1	LS	4800.00	\$ 4,800.00
20	Additional Taxes, Bonds, Insurance	1	LS	1450.00	\$ 1,450.00
30	Additional Traffic Control during construction	1	LS	6800.00	\$ 6,800.00
40	Unclassified Excavation	135	CY	40.00	\$ 5,400.00
50	Asphalt Paving (5-Inch Section)	1641	SY	35.50	\$ 58,255.50
60	Standby	5	HR	700.00	\$ 3,500.00
70					
Bid Total					\$ 80,205.50