

CHANGE ORDER

No. 1

PROJECT Burnet County Road 208 Low-Water Crossing Project
 DATE OF ISSUANCE March 22, 2018 EFFECTIVE DATE (Date of Last Signature)
 OWNER Burnet County, Texas
 OWNER's Contract No. _____
 CONTRACTOR A Greater Austin Development Co., LTD ENGINEER Greg Haley, P.E.

You are directed to make the following changes in the Contract Documents:

Descriptions:

1) Lengthen the 20' wide low-water crossing by 39' on the east end (20'x39'x0.5'/27 = 14.4 CY at \$380.00/CY = \$5,472.00)

Reason for Change Order: 1) Requested by Burnet County to Lengthen the Low-Water Crossing

CHANGE IN CONTRACT PRICE:	CHANGE IN CONTRACT TIMES:
Original Contract Price	Original Contract Times
\$ <u>120,961.00</u>	Substantial Completion: <u>30</u> Ready for final payment: <u>45</u> days or dates
Net changes from previous Change Orders No. <u>0</u> to No. <u>1</u>	Net change from previous Change Orders No. <u>0</u> to No. <u>1</u>
\$ <u>0.00</u>	<u>0</u> days
Contract Price prior to this Change Order	Contract Times prior to this Change Order
\$ <u>120,961.00</u>	Substantial Completion: <u>30</u> Ready for final payment: <u>45</u> days
Net Increase (decrease) of this Change Order	Net Increase (decrease) of this Change Order
\$ <u>5,472.00</u>	<u>5</u> days
Contract Price with all approved Change Orders	Contract Times with all approved Change Orders
\$ <u>126,433.00</u>	Substantial Completion: <u>35</u> Ready for final payment: <u>50</u> days

RECOMMENDED:



By: Greg Haley, P.E.
Engineer (Authorized Signature)

Date: March 22, 2018

APPROVED:

By: [Signature]
Owner (Authorized Signature)

Date: _____
 ACCEPTED:

By: [Signature]
Contractor (Authorized Signature)

Date: 3/23/18

EJCDE No. 1910-8-B (1900 Edition)

Prepared by the Engineers Joint Contract Documents Committee and endorsed by The Associated General Contractors of America