

CHANGE ORDER

No. 1

PROJECT Burnet County Road 401 South
 DATE OF ISSUANCE April 13, 2018 EFFECTIVE DATE When Signed by All Parties
 OWNER Burnet County, Texas
 OWNER's Contract No. _____
 CONTRACTOR Pro Dirt Services, LLC ENGINEER Greg Haley, P.E.

You are directed to make the following changes in the Contract Documents:


Description:

Install 300 Tons of TxDOT Gr. 2 Concrete Rock below subgrade and compact from Sta ±32+00 to Sta ±36+50

Reason for Change Order: 1) Requested by Burnet County

CHANGE IN CONTRACT PRICE:	CHANGE IN CONTRACT TIMES:
Original Contract Price	Original Contract Times
\$ <u>294,601.34</u>	Substantial Completion: <u>30</u> Ready for final payment: <u>45</u> days or dates
Net changes from previous Change Orders No. <u>0</u> to No. <u>1</u>	Net change from previous Change Orders No. <u>0</u> to No. <u>1</u>
\$ <u>0.00</u>	<u>0</u> days
Contract Price prior to this Change Order	Contract Times prior to this Change Order
\$ <u>294,601.34</u>	Substantial Completion: <u>30</u> Ready for final payment: <u>45</u> days
Net Increase (decrease) of this Change Order	Net Increase (decrease) of this Change Order
\$ <u>6,350.00</u>	<u>5</u> days
Contract Price with all approved Change Orders	Contract Times with all approved Change Orders
\$ <u>300,951.34</u>	Substantial Completion: <u>35</u> Ready for final payment: <u>50</u> days

RECOMMENDED:



APPROVED:

ACCEPTED:

By: Greg Haley, P.E.
Engineer (Authorized Signature)

Date: April 13, 2018

By: [Signature]
Owner (Authorized Signature)

Date: _____

By: [Signature]
Contractor (Authorized Signature)

Date: 4/13/18

EJCDE No. 1910-8-B (1900 Edition)

Prepared by the Engineers Joint Contract Documents Committee and endorsed by The Associated General Contractors of America.