

CHANGE ORDER

No. 1

PROJECT Burnet County Road 120 Project
 DATE OF ISSUANCE October 23, 2019 EFFECTIVE DATE When Signed by All Parties

OWNER Burnet County, Texas
 OWNER's Contract No. _____
 CONTRACTOR Brannan Paving Company, Inc. Ltd PR ENGINEER Greg Haley, P.E.

You are directed to make the following changes in the Contract Documents (See Attachments):

Description: Add and Revise Plan Quantity Items in Accordance with the Attached Exhibit "A"

Reason for Change Order: 1) Requested by Burnet County

CHANGE IN CONTRACT PRICE:	CHANGE IN CONTRACT TIMES:
Original Contract Price S <u>1,075,464.28</u>	Original Contract Times Substantial Completion: <u>90</u> Ready for final payment: <u>120</u> days or dates
Net changes from previous Change Orders No. <u>0</u> to No. <u>1</u> S <u>0.00</u>	Net change from previous Change Orders No. <u>0</u> to No. <u>1</u> <u>0</u> days
Contract Price prior to this Change Order S <u>1,075,464.28</u>	Contract Times prior to this Change Order Substantial Completion: <u>90</u> Ready for final payment: <u>120</u> days
Net Increase (decrease) of this Change Order S <u>6,893.66</u>	Net Increase (decrease) of this Change Order <u>0</u> days
Contract Price with all approved Change Orders S <u>1,082,357.94</u>	Contract Times with all approved Change Orders Substantial Completion: <u>90</u> Ready for final payment: <u>120</u> days

RECOMMENDED:



By: Greg Haley, P.E.
Engineer (Authorized Signature)

Date: October 24, 2019
 APPROVED:

By: J. Daly
Owner (Authorized Signature)

Date: _____
 ACCEPTED:

By: Jimmy Hays
Contractor (Authorized Signature)

Date: 10-24-19

EXHIBIT "A"
CHANGE ORDER NO. 1
COUNTY ROAD 120 PROJECT
BURNET COUNTY, TEXAS

LINE ITEM	PAY ITEM	DESCRIPTION	ORIGINAL CONTRACT				QUANTITY
			QUANTITY	UNIT	UNIT PRICE	AMOUNT	
1	010.16.1	SEQUENCE OF CONSTRUCTION	1	LS	\$ 12,825.00	\$ 12,825.00	1
2	010.16.2	FIELD ENGINEERING	1	LS	\$ 7,500.00	\$ 7,500.00	1
3	010.16.3	MOBILIZATION	1	LS	\$ 53,200.00	\$ 53,200.00	1
4	GEN. COND. ART. 5	BONDS AND INSURANCE	1	LS	\$ 15,900.00	\$ 15,900.00	1
5	106.4.1	SUBGRADE PREPARATION (6")	7,406	SY	\$ 3.10	\$ 22,958.60	2,322
6	200.5.1	EXCAVATION	1,325	CY	\$ 24.44	\$ 32,383.00	437
7	220.4.1	EMBANKMENT	54	CY	\$ 44.87	\$ 2,422.98	54
8	240.6.1	FLEXIBLE BASE, 6" DEPTH, DENSITY CONTROLLED	7,302	CY	\$ 43.11	\$ 314,789.22	7,342
9	TxDOT 251.1	REWORK BASE COURSES (TY C) (3") (ORD COMP)	39,463	SY	\$ 2.32	\$ 91,554.16	44,547
10	TxDOT 316	CHIP SEAL (EA-HFRS-2 & TY PB GR 5)	40,756	SY	\$ 2.65	\$ 108,003.40	41,266
11	410.11	HOT MIX ASPHALT (1.5") - (TY D - TxDOT ITEM 340)	42,793	SY	\$ 7.55	\$ 323,087.15	42,483
12	410.13	DRIVEWAY REMOVAL AND RECONSTRUCTION	276	SY	\$ 36.42	\$ 10,051.92	306
13	430.5.1	INTERSECTIONS, DRIVEWAYS AND TURNOUTS (PAVED)	88	SY	\$ 37.97	\$ 3,341.36	58
14	TxDOT 530	INTERSECTIONS, DRIVEWAYS AND TURNOUTS (GRAVEL)	274	SY	\$ 18.92	\$ 5,184.08	274
15	TxDOT 502.1	BARRICADES, SIGNS, AND TRAFFIC HANDLING	1	LS	\$ 25,250.00	\$ 25,250.00	1
16	TxDOT 510.1	ONE-WAY TRAFFIC CONTROL	600	HR	\$ 1.00	\$ 600.00	600
17	TxDOT 644.5	INSTALL SMALL ROADSIDE SIGN, SUPPORTS, AND ASSEMBLIES	9	EA	\$ 475.00	\$ 4,275.00	9
18	TxDOT 644.6	INSTALL SMALL ROADSIDE SIGN, SUPPORTS, AND ASSEMBLIES - SIGN ONLY	9	EA	\$ 190.00	\$ 1,710.00	9
19	TxDOT 662.6	WK ZN PAV MRK SHT TERM (TAB) TY Y-2	1,836	EA	\$ 1.50	\$ 2,754.00	1,836
20	TxDOT 666.1	REFL PAV MRK TY I (Y) 4" (SLD) (100 MIL)	36,718	LF	\$ 0.32	\$ 11,749.76	36,958
21	TxDOT 666.1	REFL PAV MRK TY I (W) 4" (SLD) (100 MIL)	36,759	LF	\$ 0.25	\$ 9,189.75	36,860
22	TxDOT 666.1	REFL PAV MRK TY I (W) 12" (SLD) (100 MIL)	24	LF	\$ 24.10	\$ 578.40	42
23	TxDOT 666.1	REFL PAV MRK TY II-A-A	459	EA	\$ 3.50	\$ 1,606.50	416
24	SP 1000.1	PORTABLE CHANGEABLE MESSAGE SIGNS	2	EA	\$ 6,775.00	\$ 13,550.00	2
25	750.40.1	LOCATING EXISTING UNDERGROUND FACILITIES	4	LS	\$ 4,000.00	\$ 4,000.00	4



Helen Cummins <hcummins@burnetcountytexas.org>

Brannan Paving Change Order No. 1

1 message

Greg Haley <gregh@kcengineering.com>

Thu, Oct 24, 2019 at 8:42 AM

To: "Jim Luther (jluther@burnetcountytexas.org)" <jluther@burnetcountytexas.org>

Cc: "Burnet County Auditor (acctpays@burnetcountytexas.org)" <acctpays@burnetcountytexas.org>

Jim,

Attached is Change Order No. 1 for Brannan Paving for your CR 120 Project. The change order adds items of work and revises quantities of work.

Please review the change order and if you concur, please either you or the judge sign and date in the space provided and return a scan to me. We expect to receive Brannan's final invoice soon.

Please let me know if you have questions. Thanks!

By:

Greg Haley, P.E.
K.C. Engineering, Inc.
705 N. Hwy 281
Suite 103
Marble Falls, TX 78654
Firm Reg. No. F-977
830-693-5635
www.kcengineering.com



The information contained in this E-mail message is confidential information intended only for use of the individual or entity named above. If the reader of this message is not the intended recipient, or the employee or agent responsible to deliver it to the intended recipient, you are hereby notified that any dissemination, distribution or copying of this communication is strictly prohibited.

This communication does not constitute an intention by the sender to conduct a transaction or make any agreement or contract by electronic means. Nothing contained herein or in any attached electronic file shall satisfy the requirements for a writing, nor constitute a contract or electronic signature, as those terms are defined in or contemplated by the Electronic Signatures In Global And National Commerce, 15 U. S. C. Section 7000 et seq. or any version of the Uniform Electronic Transaction Act adopted by any state or any other statute governing electronic transactions.

 Change Order No. 1 Contractor Signed.pdf

174K