

CHANGE ORDER NO. 1

PARK TRAIL ACRES DRAINAGE IMPROVEMENTS

PROJECT NO. SMUPTA

REF. BID NO. 2013-003

P.O. NO. 14-0432

DATE: April 11, 2014

CONTRACTOR: Johnson-Davis, Inc.

OWNER: City of Fort Pierce

ORIGINAL CONTRACT AMOUNT	:	\$ 469,411.71
CURRENT CONTRACT AMOUNT INCLUDING PREVIOUS CHANGE ORDERS	:	\$ 469,411.71
NET CONTRACT AMOUNT INCREASE RESULTING FROM THIS CHANGE ORDER	:	\$ 164,237.27
PROPOSED CONTRACT AMOUNT INCLUDING THIS CHANGE ORDER	:	\$ 633,648.98
CURRENT CONTRACT EXPIRATION DATE	:	May 31, 2014
CONTRACT EXPIRATION DATE ADJUSTED BY THIS CHANGE ORDER	:	May 31, 2014

CHANGES ORDERED:

I. GENERAL:

This Change Order includes compensation for additional drainage improvement work including the regrading of the retention pond along with the milling and resurfacing of the subdivision's roadways. All CONDITIONS, SUPPLEMENTARY CONDITIONS, SPECIFICATIONS, and all parts of the Project Manual listed in Article 1, Definitions, of the GENERAL CONDITIONS, apply to and govern all the Work under this Change Order.

II. REQUIRED CHANGES/COST ADJUSTMENTS:

<i>Item No. & Description</i>	<i>Unit</i>	<i>Qty</i>	<i>Unit Price</i>	<i>Amount</i>
102-60 Work Zone Sign	ED	280	\$0.97	\$271.60
102-74-1 Barricade Temp Type II	ED	140	\$0.97	\$135.80
102-79 Lights Barrier Wall Mount	ED	140	\$0.97	\$135.80
120-1 Regular Excavation	CY	67	\$4.85	\$324.95
120-6 Embankment	CY	200	\$14.55	\$2,910.00
334-1-13 Superpave Asphalt Traffic C	TN	501.4	\$184.30	\$92,408.02
400-1-1 Concrete Class I Culverts	CY	2	\$1,455.00	\$2,910.00
425-1521 Type "C" Inlets	EA	1	\$2,134.00	\$2,134.00
425-11 Modify Structure	EA	1	\$1,455.00	\$1,455.00
530-3-3 Rip-Rap Rubble Bank and Shore	TN	110	\$97.00	\$10,670.00
E101-1-1 Mobilization	LS	1	\$6,790.00	\$6,790.00
E102-1-3 MOT	LS	1	\$776.00	\$776.00
E110-2 Clear & Grub	AC	2.25	\$7,760.00	\$17,460.00
E575-1 Sod	SY	1,245	\$5.82	\$7,245.90
15" ERCP Culvert	LF	92	\$72.60	\$6,679.20
18" ERCP Culvert	LF	140	\$77.60	\$10,864.00
Mitered End Section	EA	1	\$1,067.00	\$1,067.00
NET INCREASE BY THIS CHANGE ORDER				\$164,237.27

III. JUSTIFICATION:

Staff requested construction items added to the Scope of Work include the following:

- A) Cleaning and regrading of the existing retention pond.
- B) Cleaning of all existing control structures and providing rip-rap stabilization at the point of intake.
- C) Construction of a closed swale system along the front and side yards of 1001 and 1003 Egret Avenue due to elevation differences that could not be compensated for with an open swale system.
- D) Road base repair and 1¼" asphalt overlay of Ibis, Heron, and Egret Avenues.

IV. PAYMENT:

The additional work will increase the existing contract price by \$164,237.27 which will be encumbered by the Stormwater Management Utility Account No. 403-4300-538-3490.


V. APPROVAL AND CHANGE AUTHORIZATION:

Acknowledgments: The aforementioned change, and work affected thereby, is subject to all provisions of the original contract not specifically changed by this Change Order; and it is expressly understood and agreed that the approval of the Change Order shall have no effect on the original Contract other than the matters expressly provided herein.

RECOMMENDED BY:

John R. Andrews, P.E.
City Engineer

By: _____



Signature


Date: _____

4/15/14

APPROVED AS TO FORM AND CORRECTNESS:

Robert V. Schwerer, Esq.
City Attorney

By:



Signature

Date:

5/2/14

APPROVED BY:

Linda Hudson
Mayor

By:


Signature

Date:

ACCEPTED BY:

Scott Johnson, President
Johnson-Davis, Inc.

By:



Signature

Date:

4/21/14