

CHANGE ORDER NO. 1

Indian Hills Recreation Area – Stormwater Improvements aka (Heathcote Botanical Park)

Bid No. 2014-002

DATE: May 22, 2015

CONTRACTOR: Paul Jacquin and Sons, Inc.

OWNER: City of Fort Pierce

| | | |
|---|---|------------------------|
| ORIGINAL CONTRACT AMOUNT | : | \$ 2,787,588.42 |
| CURRENT CONTRACT AMOUNT INCLUDING PREVIOUS CHANGE ORDERS | : | \$ 2,787,588.42 |
| NET CONTRACT AMOUNT INCREASE RESULTING FROM THIS CHANGE ORDER | : | \$ 2,240,705.00 |
| PROPOSED CONTRACT AMOUNT INCLUDING THIS CHANGE ORDER | : | \$ 5,028,293.42 |
| CURRENT CONTRACT EXPIRATION DATE | : | June 19, 2015 |
| CONTRACT EXPIRATION DATE ADJUSTED BY THIS CHANGE ORDER | : | June 20, 2016 |
| CHANGES ORDERED: | | |

I. GENERAL:

This Change Order includes all items to complete phase II of the project. This work entails reestablishment of the wetlands on the south side of Savannah Road. Extensive clearing, exotic removal, floating vegetation removal, earthwork and re-nourishment of wetland plantings will be part of this work. Work also includes recreational amenities in both phase I and phase II. All CONDITIONS, SUPPLEMENTARY CONDITIONS, SPECIFICATIONS, and all parts of the Project Manual listed in Article 1, Definitions, of the GENERAL CONDITIONS, apply to and govern all the Work under this Change Order.

II. REQUIRED CHANGES/COST ADJUSTMENTS:

| <i>Description</i> | <i>Unit</i> | <i>Qty</i> | <i>Unit Price</i> | <i>Amount</i> |
|--|-------------|------------|-------------------|--------------------|
| Site Development | LS | 1 | \$1,872,103 | \$1,872,103 |
| Signing and Marking | LS | 1 | \$71,750 | \$71,750 |
| Landscaping | LS | 1 | \$296,852 | \$296,852 |
| NET INCREASE BY THIS CHANGE ORDER | | | | \$2,240,705 |

III. JUSTIFICATION:

Cost savings were realized by utilizing the same contractor as Phase I. Contractor was able to maintain unit prices as established by the original contract.

IV. PAYMENT:

The additional work will be encumbered by the Stormwater Management Utility Account No. 403-4300-538-3490, with reimbursement coming from the Florida Communities Trust Grant for Heathcote Botanical Gardens previously obtained.


V. APPROVAL AND CHANGE AUTHORIZATION:

Acknowledgments: The aforementioned change, and work affected thereby, is subject to all provisions of the original contract not specifically changed by this Change Order; and it is expressly understood and agreed that the approval of the Change Order shall have no effect on the original Contract other than the matters expressly provided herein.

RECOMMENDED BY:

John R. Andrews, P.E.
City Engineer

By: _____



Signature

Date: _____

5/22/15

APPROVED AS TO FORM AND CORRECTNESS:

Robert V. Schwerer, Esq.
City Attorney

By: _____

Signature

Date: _____

APPROVED BY:

Linda Hudson
Mayor

By: _____

Signature

Date: _____

ACCEPTED BY:

Michael Jacquin, President
Paul Jacquin and Sons, Inc.

By: _____
Signature

Date: _____