

CHANGE ORDER NO. 1

City Marina Maintenance Dredging

RFP No. 2018-004

DATE: November 16, 2018

CONTRACTOR: Gator Dredging, LLC

OWNER: City of Fort Pierce

---

ORIGINAL CONTRACT AMOUNT : \$ 374,000.00

CURRENT CONTRACT AMOUNT INCLUDING  
PREVIOUS CHANGE ORDERS : \$ 374,000.00

NET CONTRACT AMOUNT INCREASE  
RESULTING FROM THIS CHANGE ORDER : \$ 51,860.00

PROPOSED CONTRACT AMOUNT  
INCLUDING THIS CHANGE ORDER : \$ 425,860.00

CURRENT CONTRACT EXPIRATION DATE : August 2022

CONTRACT EXPIRATION DATE ADJUSTED  
BY THIS CHANGE ORDER : N/A

**CHANGES ORDERED:**

wjc

**I. GENERAL:**

Purpose of this change order is to adjust compensation to the contract for additional survey work and to provide additional safety measures for spoil material placement on Tern Island. The City has requested additional measures for the placement for spoil material. The additional measures include placement of Geotextile tubes on the top of Tern Island in which the contractor will hydraulically pump dredge material into to prevent excessive dredge plumes and reduce the possibility of damaging the existing island profile. The additional survey work was requested by the contractor since the surveys provided were over a year old and before Hurricane Irma. This was to verify quantities and make sure we were covering all potential dredge areas due to possible material movement from the storm event.

All CONDITIONS, SUPPLEMENTARY CONDITIONS, SPECIFICATIONS, and all parts of the Project Manual listed in Article 1, Definitions, of the GENERAL CONDITIONS, apply to and govern all the Work under this Change Order.

**II. REQUIRED CHANGES/COST ADJUSTMENTS:**

<i>Description</i>	<i>Unit</i>	<i>Qty</i>	<i>Unit Price</i>	<i>Amount</i>
1. Survey	EA	1	\$12,500.00	\$12,500.00
2. Transport	CY	(500)	\$10.00	(\$5000.00)
3. Disposal	CY	(500)	\$1.00	(\$500.00)
4. Beach Placement	CY	500	\$25.00	\$12,500.00
5. Geotextile Tubes	LS	1	\$32,360.00	\$32,500.00
<b>NET INCREASE BY THIS CHANGE ORDER</b>				<b>\$51,860.00</b>

**III. JUSTIFICATION:**

The City requested these changes after discussions with the contractor to meet permit requirements and reduce any potential regulatory violations.

*WJC*

**IV. PAYMENT:**

This change order work will increase the existing contract price by \$51,860.00 which will be funded by City Marina Enterprise Fund. Under the City's Marina Permit, the Marina was required to start a maintenance fund in 2010 which was to be funded by 3% of the gross marina revenues annually. This permit required fund was to be used for project maintenance and emergency repairs.

**V. APPROVAL AND CHANGE AUTHORIZATION:**

Acknowledgments: The aforementioned change, and work affected thereby, is subject to all provisions of the original contract not specifically changed by this Change Order; and it is expressly understood and agreed that the approval of the Change Order shall have no effect on the original Contract other than the matters expressly provided herein.

**RECOMMENDED BY:**

John R. Andrews, P.E.  
City Engineer

By: \_\_\_\_\_

Signature

Date: \_\_\_\_\_

12/13/18

**APPROVED AS TO FORM AND CORRECTNESS:**

Ben Bryan Jr.  
City Attorney

By: \_\_\_\_\_

Signature

Date: \_\_\_\_\_

wjc

**APPROVED BY:**

Linda Hudson  
Mayor

By: \_\_\_\_\_  
Signature

Date: \_\_\_\_\_

**ACCEPTED BY:**

William Coughlin- President  
Gator Dredging, LLC

By: W. Coughlin, III \_\_\_\_\_  
Signature

Date: 11/26/18 \_\_\_\_\_