

CHANGE ORDER NO. 7

Furnish and Install Asphaltic Concrete
2018 Street Resurfacing

Bid No. 2016-016

DATE: September 11, 2019

CONTRACTOR: CW Roberts Contracting, Inc

OWNER: City of Fort Pierce

ORIGINAL CONTRACT AMOUNT	:	\$ 250,000.00
CURRENT CONTRACT AMOUNT INCLUDING PREVIOUS CHANGE ORDERS	:	\$ 2,196,628.06
NET CONTRACT AMOUNT INCREASE RESULTING FROM THIS CHANGE ORDER	:	\$ 90,490.28
PROPOSED CONTRACT AMOUNT INCLUDING THIS CHANGE ORDER	:	\$ 2,287,118.34
CURRENT CONTRACT EXPIRATION DATE	:	July 28, 2020
CONTRACT EXPIRATION DATE ADJUSTED BY THIS CHANGE ORDER	:	July 28, 2020

CHANGES ORDERED:

I. GENERAL:

This Change Order includes compensation for construction of roadway and drainage changes for portions of Bayshore Drive and Rio Vista Drive utilizing the referenced unit price contract. Original bid did not include pricing for decorative driveways, also included are modifications of existing drainage for issues discovered during project construction and right of way tie-ins.

All CONDITIONS, SUPPLEMENTARY CONDITIONS, SPECIFICATIONS, and all parts of the Project Manual listed in Article 1, Definitions, of the GENERAL CONDITIONS, apply to and govern all the Work under this Change Order.

II. REQUIRED CHANGES/COST ADJUSTMENTS:

Bayshore Drive

<i>Pay Item No.</i>	<i>Description</i>	<i>Unit</i>	<i>Quantity</i>	<i>Unit Price</i>	<i>Total</i>
1	Custom driveway rework (Brick pavers, textured and painted driveways) Right of way areas only - 31 driveways total- Not included in original bid	LS	1	\$46,619.00	\$46,619.00
2	Drainage repairs 96 feet of 15 inch pipe replacement - installation of valley gutter inlet and modification of 2 existing drainage structures	LS	1	\$23,241.56	\$23,241.56
3	Additional site work to match existing grades - performance sod, additional excavation and slope grading. Furnish & install 10 additional mail boxes	LS	1	\$20,629.72	\$20,629.72
				Total	\$90,490.28

III. JUSTIFICATION:

The restoration of the 31 decorative driveways was not included in the original contract estimate. Additional sod and grading were required for project limits tie-in to minimize any potential ponding issues on grass areas. During valley gutter installation contractor discovered 2 separate locations of failed 15 inch drainage pipe under pavement or driveway.

IV. PAYMENT:


This change order work will increase the existing contract price by \$90,490.28 which will be funded by the SMU Account No. 403-4300-538-3490.

V. APPROVAL AND CHANGE AUTHORIZATION:

Acknowledgments: The aforementioned change, and work affected thereby, is subject to all provisions of the original contract not specifically changed by this Change Order; and it is expressly understood and agreed that the approval of the Change Order shall have no effect on the original Contract other than the matters expressly provided herein.

RECOMMENDED BY:

John R. Andrews, P.E.
City Engineer

By:  _____
Signature

Date: 9/12/19 _____

APPROVED AS TO FORM AND CORRECTNESS:

Peter Sweeney
City Attorney

By:  9/19/19 _____
Signature

Date: 9/19/19

APPROVED BY:


Linda Hudson
Mayor

By: _____
Signature

Date: _____

ACCEPTED BY:

Todd Castleberry, Vice-President Area Manager
CW Roberts Contracting, Inc.

By:  _____
Signature

Date: 9/16/19

CW Roberts Contracting

806 NW 9th Street
Okeechobee, FL. 34972

Change Order

NO. 1

863-763-7373

TO: Bayshore , Rio Vista Drive, &
Sunset Isles
City of Ft. Pierce , Florida

DATE: 7/30/2019
CW Roberts. # 1511491
FIN # NA

WORK AT

Driveway Finishes

Item No.	DISCRIPTION	Unit	QUAN.	UNIT PRICE	EXTENTION
100	Paint Only Minimum Charge				\$ -
	Bayshore - # 1704, and 1805				\$ -
	Rio Vista - # 1708, 1709, 1914, 1916, 1917, & 2003	8	EA	\$950.00	\$ 7,600.00
					\$ -
102	Paint Only at #1706 Bayshore Dr.	1	EA	\$1,750.00	\$ 1,750.00
					\$ -
103	Texture with pattern #1705 Bayshore Dr.	1	EA	\$1,750.00	\$ 1,750.00
104	Paint with Designs and pattern #1712 Bayshore Dr.	1	EA	\$2,500.00	\$ 2,500.00
105	Heavy Textured , Hand Carved Pattern w/Color				\$ -
	Band #1707 Rio Vista Dr.	1	EA	\$5,600.00	\$ 5,600.00
106	Stamp to match both driveways #1713 Rio Vista Dr.	1	EA	\$6,500.00	\$ 6,500.00
107	Textured Herringbone pattern no color #1705				\$ -
	Sunset Isles	1	EA	\$6,528.00	\$ 6,528.00
108	Paint Only # 1708 Sunset Isles	1	EA	\$1,300.00	\$ 1,300.00
					\$ -
					\$ 33,528.00

Mark Up %
Total **\$33,528.00**

Owner:
City of Ft. Pierce , Fla. 34950

Contractor:
CW Roberts Contracting , Inc

Attention: Ed Seissiger, Project Manager
Signed: _____

Ben Baummier , Project Manager
Signed: _____

By: _____

By: _____

Date: _____

Date: _____

