

**CHANGE ORDER NO. 2**

**UNIT PRICE CONTRACT FOR**  
**AVENUE B ROADWAY RECONSTRUCTION**  
**13<sup>TH</sup> STREET TO 8<sup>TH</sup> STREET**

**Bid No. 2022-016**

**DATE:** May 10, 2024

**CONTRACTOR:** Heavy Civil, Inc

**OWNER:** City of Fort Pierce

---

ORIGINAL CONTRACT AMOUNT	:	\$ 1,112,846.96
CURRENT CONTRACT AMOUNT INCLUDING PREVIOUS CHANGE ORDERS	:	\$ 1,120,395.92
NET CONTRACT AMOUNT <b>INCREASE</b> RESULTING FROM THIS CHANGE ORDER	:	<b>\$ 16,392.50</b>
PROPOSED ANNUAL CONTRACT AMOUNT INCLUDING THIS CHANGE ORDER	:	<b>\$ 1,136,788.42</b>
CURRENT CONTRACT EXPIRATION DATE	:	August 3, 2023
PROPOSED CONTRACT EXPIRATION DATE	:	<b>July 30, 2024</b>

**I. GENERAL:**

This Change Order includes installation of sidewalk remaining within the project limits. All CONDITIONS, SUPPLEMENTARY CONDITIONS, SPECIFICATIONS, and all parts of the Unit Price Construction Contract for Bid Number 2022-016 , apply to, and govern all the Work under this Change Order.

**II. REQUIRED CHANGES/COST ADJUSTMENTS:**

Heavy Civil Inc  
Change Order #2 - Final Sidewalk

5/10/2024

Mobilization	\$1,500.00
Sidewalk, 185 SY @ \$80.50	\$14,892.50
TOTAL	\$16,392.50

**III. JUSTIFICATION:**

The original design of the project included sidewalks on both sides of Avenue B from 13<sup>th</sup> Street to 8<sup>th</sup> Street. Approximately 185 SY of concrete sidewalk was unable to be installed due to utility pole conflicts. The utility poles have been removed and the Contractor is available to install the remaining sidewalk.

**IV. PAYMENT:**

**Funding of the \$16,392.50 shall be encumbered from Surtax proceeds, Account No. 114-1111-563-210**

**V. APPROVAL AND CHANGE AUTHORIZATION:**


**Acknowledgments:** The aforementioned change, and work affected thereby, is subject to all provisions of the original contract not specifically changed by this Change Order; and it is expressly understood and agreed that the approval of the Change Order shall have no effect on the original Contract other than the matters expressly provided herein.

**RECOMMENDED BY:**

John R. Andrews, P.E.

City Engineer

By:



Signature

Date:

6/20/24

**APPROVED AS TO FORM AND CORRECTNESS:**

Sara Hedges  
City Attorney

By:

Signature

Date:

**APPROVED BY:**

Linda Hudson  
Mayor

By:


Signature

Date:

**ACCEPTED BY:**

Todd Kneisel, President  
Heavy Civil Inc.

By:



Signature

Date:

6/13/2024