

CHANGE ORDER NO. 1

SPECIFIC AUTHORIZATION NO. 1 FOR
DESIGN OF HISTORIC DOWNTOWN FORT PIERCE
RETROFIT TRAIL (SUNTRAIL)

RFQ No. 2019-027

DATE: June 10, 2024

CONSULTANT: Marlin Engineering, Inc.

OWNER: City of Fort Pierce

ORIGINAL CONTRACT AMOUNT	:	\$ 282,019.21
CURRENT CONTRACT AMOUNT INCLUDING PREVIOUS CHANGE ORDERS	:	\$ 282,019.21
NET CONTRACT AMOUNT INCREASE RESULTING FROM THIS CHANGE ORDER	:	\$ 88,177.25
PROPOSED ANNUAL CONTRACT AMOUNT INCLUDING THIS CHANGE ORDER	:	\$ 370,196.46
CURRENT CONTRACT EXPIRATION DATE	:	November 3, 2022
PROPOSED CONTRACT EXPIRATION DATE	:	July 25, 2025

CHANGES ORDERED:

I. GENERAL:

This Change Order (Exhibit A) includes design of the Historic Downtown Fort Pierce Retrofit Trail (SUN Trail). All requirements of RFQ 2109-027 Continuing Services Professional Engineering Contract, and Marlin Engineering Specific Authorization No 1, apply to, and govern all the Work under this Change Order.

II. REQUIRED CHANGES/COST ADJUSTMENTS:

The scope and fee proposal for the design changes is attached. The additional cost is \$88,177.25. Additional time has been added.

III. JUSTIFICATION:

The project was put on hold due to location and alignment conflicts. The city has since resolved those concerns and requested Marlin Engineering, Inc to prepare a Change Order to incorporate the design changes into the plans. The resulting proposal is attached. The original design was approximately 30% complete. Additional survey, mapping, and preliminary design and layout work will need to be re-done.

IV. PAYMENT:

Funding of the \$88,177.25 shall be encumbered from Surtax proceeds, Account No. 114-1111-563210. Approximately \$17,980 of this amount will be reimbursed under the current funding agreement with FDOT. The remaining \$70,197.25 is not eligible for reimbursement.

V. APPROVAL AND CHANGE AUTHORIZATION:

Acknowledgments: The aforementioned change, and work affected thereby, is subject to all provisions of the original contract not specifically changed by this Change Order; and it is expressly understood and agreed that the approval of the Change Order shall have no effect on the original Contract other than the matters expressly provided herein.

(Continued on next page)

RECOMMENDED BY:

Tracy Telle
Engineering Manager

By: 

Signature

Date: 6/27/2024

APPROVED AS TO FORM AND CORRECTNESS:

Sara Hedges
City Attorney

By: _____
Signature

Date: _____

APPROVED BY:


Linda Hudson
Mayor

By: _____
Signature

Date: _____

ACCEPTED BY:

Ramon, Soria, P.E.
President, Marlin Engineering, Inc.

By: Ramon Soria 

Signature

Date: 06/27/2024
