



**CHANGE ORDER NO. \_\_\_\_\_**  
**CITY OF FORT PIERCE**

**PROJECT: General Contractor Services – Highwaymen Museum,  
Bid No. 2022-030**

DATE: \_\_\_\_\_ CONTRACTOR: Journey C + D Group Inc.

OWNER: CITY OF FORT PIERCE AGREEMENT DATE: 05/22/2023

CHANGE ORDER REQUESTED BY: City \_\_\_\_\_ Contractor X

**THE FOLLOWING CHANGES ARE MADE TO THE CONTRACT DOCUMENTS:**

**CONTRACT AMOUNT AND CONTRACT TIME:**

Original CONTRACT AWARD AMOUNT \$ 513,945.30

Current CONTRACT AMOUNT ADJUSTED  
by Previous CHANGE ORDER(S) \$ 792,210.54

Net **INCREASE** of CONTRACT AMOUNT  
resulting from this CHANGE  
ORDER \$ 2,689.66

Current CONTRACT AMOUNT Including  
this CHANGE ORDER \$ 794,900.20

ORIGINAL CONTRACT TIME 210 Calendar Days

Current CONTRACT TIME ADJUSTED  
by Previous CHANGE ORDER 205 Calendar Days

Net (Increase) (Decrease)  
resulting from this  
CHANGE ORDER 0 Calendar Days

Current CONTRACT COMPLETION DATE  
including this CHANGE ORDER December 19, 2025

**CHANGES ORDERED:**

I. **GENERAL:** This CHANGE ORDER is necessary to cover changes in the Work to be performed under the Lump Sum Construction for General Contractor Services Highwaymen Museum, attached as **Exhibit "A"**. General Conditions, Supplementary Conditions as applicable, Specifications, and all parts listed in Article 1, Definitions, of the General Conditions, apply to and govern all Work under this CHANGE ORDER.

II. **REQUIRED CHANGES:**

This change order covers the additional cost incurred for extending the duration of the temporary fence installation on site, required to maintain safety and security during the ongoing construction of the parking lot drainage system.

III. **JUSTIFICATION:**

The approval timeline for the parking lot change orders and the associated permit process extended beyond the originally projected schedule. The permit was officially received on September 5, 2025, contributing to the extended project duration.

IV. **PAYMENT:**

Payment for the above listed items shall be made according to the Agreement.

V. **APPROVAL AND CHANGE AUTHORIZATION:**

Acknowledgments: The aforementioned change(s), and work affected thereby, is subject to all provisions of the original Agreement not specifically changed by this Change Order; and it is expressly understood and agreed that the approval of this Change Order shall have no effect on the original Agreement other than matters expressly provided herein.

(Remainder of Page Left Blank)


RECOMMENDED BY:

\_\_\_\_\_  
(signature)

\_\_\_\_\_  
(name)

\_\_\_\_\_  
(date)

ACCEPTED BY:

  
\_\_\_\_\_  
(signature)

Clifford L. Moore Jr.  
\_\_\_\_\_  
Clifford L. Moore Jr., CEO  
Journey C + D Group, Inc.

11/14/2025

\_\_\_\_\_  
(date)

From the CITY:

APPROVED BY:

\_\_\_\_\_  
Lindsay Hudson, Mayor

\_\_\_\_\_  
(date)

APPROVED AS TO FORM AND  
CORRECTNESS:

\_\_\_\_\_  
Sara Hedges, City Attorney

\_\_\_\_\_  
(date)

From the FPRA:

APPROVED BY:

\_\_\_\_\_  
Lindsay Hudson, Chair

\_\_\_\_\_  
(date)

APPROVED AS TO FORM AND  
CORRECTNESS:

\_\_\_\_\_  
Sara Hedges, Agency Attorney

\_\_\_\_\_  
(date)