

**Hidalgo County Precinct No. 2
Hector "Tito" Palacios
County Commissioner**

FACSIMILE TRANSMITTAL SHEET


| | |
|-----------------------------------|---------------------------------------------------|
| TO: <i>Matty Salazar</i> | FROM: <i>Agapito Vargas</i> |
| COMPANY: <i>Purchasing Dept</i> | DATE: <i>9/11/06</i> |
| FAX NUMBER: <i>318-2629</i> | TOTAL NO. OF PAGES INCLUDING COVER: <i>4 pgs.</i> |
| PHONE NUMBER | SENDER'S PHONE NUMBER: (956) 787-1891 |
| RE: <i>Chg Ord #4 - Camp Alto</i> | SENDER'S FAX NUMBER: (956) 787-4683 |

URGENT FOR REVIEW PLEASE COMMENT PLEASE REPLY PLEASE RECYCLE

NOTES / COMMENTS: *Chg Order #4 - Camp Alto - Increase
Road & Bridge Act.
Act # 6-1202-431-00-122-00-6-0-731*

**If you have any problems in receiving this fax, please call
(956) 787-1891**

**301 EAST STATE
PHARR, TEXAS 78577**




Hidalgo County
Border Colonias Access Program

MEMORANDUM

TO: Marty Salazar, Hidalgo County Purchasing Agent

CC: Hector "Tito" Palacios, Hidalgo County Commissioner Precinct NO.2
Efrain Garza, BCAP Purchaser
Rosanna Schettino, BCAP Auditor
Charlie Contreras, Hidalgo County Precinct No.2 Special Projects Coordinator
Precinct No.2 project files
BCAP Project files

FROM: Agapito Vargas, Jr., Hidalgo County BCAP Director 

DATE: 11 September 2006


Subject: Change Order No.4 - Campo Alto Subdivision, Round I BCAP Project

Marty, please place the following item on Commissioner's Court agenda for 22nd September 2006:

The approval of Change Order No.4 Campo Alto Subdivision for an increase of \$340.84. The contractor for the project is D.M. Roth Excavating and the project engineer is R. Gutierrez Engineering, Inc.

If you have any questions, please advice.

Thanks,



Texas Department of Transportation

PO BOX 1717 • PHARR TEXAS 78577-1717 • (956) 702-6100

September 8, 2006

Mr. Agapito Vargas, Director
Hidalgo County Border Colonia Access Program
301 East State Street
Pharr, Texas 78577

Re. Change Order No. 4 for Campo Alto Subdivision

Dear Mr. Vargas:

Thank you for providing us with a copy of Change Order No. 4 for Campo Alto Subdivision. I am returning the original documentation to you for signatures. TxDOT concurs with this change order and will sign it after it has been approved by Hidalgo County.

If you have any questions, please contact me at (956) 702-6292.

Regards,

A handwritten signature in black ink that reads "Sharon Slagle". The signature is written in a cursive, flowing style.

Sharon Slagle
Colonia Project Manager

CHANGE ORDER NUMBER FOUR (4)

PROJECT: CAMPO ALTO SUBDIVISION

DATE OF ISSUANCE: September 6, 2006 **EFFECTIVE DATE:** September 12, 2006

OWNER: HIDALGO COUNTY PRECINCT NO. 2

OWNER's Contract No.:

CONTRACTOR: D.M. Roth Excavating **ENGINEER:** R. Gutierrez Engineering Corporation
 5820 N. Cage 130 E. Park Ave.
 Pharr, TX 78577 Pharr, TX 78577

You are directed to make the following changes in the Contract Documents.

- Description:**
- Items 402 - Trench Excavation Protection was removed.
 - Items 530 - (ACP) Driveways changed from 352.40 SY to 413.33 SY for a net increase of 60.93 SY.
 - Item 530 - Concrete driveways changed from 343.55 SY to 394.50 SY for a net increase of 50.95 SY.
 - Item 5010 - Construction Exits (TY II) (INSTALLATION AND REMOVE) items removed.
 - 87 days were added to the allotted contract time.

- Reason for Change Order:**
- Item was never seen/used through out the life span of the construction project.
 - To best fit existing conditions.
 - To best fit existing conditions.
 - Installation & Removal of exit (TY II) item not seen/used through out the life span of the construction project.
 - Delays due to a design change on the storm sewer system, permit process by TxDOT, conflicts with a N.A.W.S.C. waterline and remobilization

Attachments:

| Change in Contract Price: | | CHANGE IN CONTRACT TIME: | |
|------------------------------------------------|---------------------------------------------------------|-----------------------------------------------|-------------------------------|
| Original Contract Price | | Original Contract Time for | |
| \$ 193,588.35 | | Substantial Completion: | 90 calendar days or dates |
| Net Changes from previous Change Order | | Net change from previous Change Orders | 0 calendar days |
| \$ 13,213.64 | | Contract Time prior to this Change Order | |
| Contract Price prior to this Change Order | | Substantial Completion: | 90 calendar days or dates |
| \$ 206,801.99 | | Net Increase (decrease) of this Change Order | 87 calendar days |
| Net Increase (decrease) of this Change Order | | Contract Time with all approved Change Orders | |
| \$ 340.84 | | Substantial Completion: | 177 calendar days or dates |
| Contract Price with all approved Change Orders | Net % Increase (decrease) from original contract price. | | |
| \$ 207,142.83 | 7.00 % | | |

| | | | |
|-----------------------------------------------------------|-------------------------------------------|-------------------------------------------------------------|-------------------------------------------|
| RECOMMENDED: | APPROVED: | ACCEPTED: | CONCURRENCE: |
| By: <u>[Signature]</u> Engineer (Authorized Signature) | By: _____ Owner (Authorized Signature) | By: <u>[Signature]</u> Contractor (Authorized Signature) | By: _____ TxDOT (Authorized Signature) |
| Date: <u>9/6/06</u> | Date: _____ | Date: <u>9-7-06</u> | Date: _____ |