

CHANGE ORDER NUMBER FIVE (5)

PROJECT: MCCOLL RD. - RECONSTRUCTION AND WIDENING

DATE OF ISSUANCE: September 7, 2006 **EFFECTIVE DATE:** September 12, 2006

OWNER: HIDALGO COUNTY PRECINCT NO. 2

OWNER's Contract No.: _____

CONTRACTOR: S&G PAVING COMPANY **ENGINEER:** R. Gutierrez Engineering Corporation
2215 W. 23rd 130 E. Park Ave.
McAllen, TX 78501 Pharr, TX 78577

You are directed to make the following changes in the Contract Documents.

- Description:**
1. Items 666, 668 and 672 - Were adjusted.
 2. 16 days were added to the allotted contract time.

Reason for Change Order:

1. Items were adjusted according with as built.
2. Between July 6, 2006 thru July 12, 2006, approval for Change Order No. 4 took 6 days and between July 12, 2006 thru July 22, 2006, 10 days went to remobilization.

INVOICE RECEIVED BY: Palmer ON 9/11/06
GOODS/SERVICES RECEIVED BY: Nector Salas ON 9/7/06

Attachments:

Change in Contract Price:		CHANGE IN CONTRACT TIME:	
Original Contract Price		Original Contract Time for	
\$ 1,565,834.90		Substantial Completion:	180 <small>calendar days or dates</small>
Net Changes from previous Change Order		Net change from previous Change Orders	292 <small>calendar days</small>
\$ (249,416.25)		Contract Time prior to this Change Order	
Contract Price prior to this Change Order		Substantial Completion:	472 <small>calendar days or dates</small>
\$ 1,316,418.65		Net Increase (decrease) of this Change Order	16 <small>calendar days</small>
Net Increase (decrease) of this Change Order		Contract Time with all approved Change Orders	
\$ (1,006.75)		Substantial Completion:	488 <small>calendar days or dates</small>
Contract Price with all approved Change Orders	Net % increase (decrease) from original contract price.		
\$ 1,315,411.90	(16.0) %		

RECOMMENDED:

APPROVED:

ACCEPTED:

By: [Signature] P.E.
Engineer (Authorized Signature)

By: _____
Owner (Authorized Signature)

By: [Signature]
Contractor (Authorized Signature)

Date: 9/8/06

Date: _____

Date: 9-11-06