

CHANGE ORDER NUMBER TWO (2)

PROJECT: MCCOLL ROAD IMPROVEMENTS

DATE OF ISSUANCE: September 18, 2006 **EFFECTIVE DATE:** September 18, 2006

OWNER: HIDALGO COUNTY PRECINCT NO. 2

OWNER's Contract No.: C-06-207-06-20-VGG

CONTRACTOR: Mission Paving Co., Inc. **ENGINEER:** R. Gutierrez Engineering Corporation
P.O. Box 949 130 E. Park Ave.
Mission, TX 78573 Pharr, TX 78577

You are directed to make the following changes in the Contract Documents.

- Description:**
1. Item 560 - Construction Exits (INSTALL) & (REMOVE) (Ty 2) were eliminated from original contract bid items.
 2. Item 529 - Conc. Curb & Gutter (Ty A)(Barrier) was changed from 4,553 LF to 4,673 LF for a net increase of 120 LF.
 3. Item 529 - Conc. Valley Gutter(6') was changed from 512 LF to 466.5 LF for net decrease of 45.5 LF.
 4. Item 530 - ACP Driveways (PB) was changed from 58 SY to 107 SY for a net increase of 49 SY.
 5. Item 530 - Conc. Driveways was changed from 36 SY to 76 SY for a net increase of 40 SY.
 6. Item 530 - ACP. Turnouts was changed from 260 SY to 419 SY for a net increase of 159 SY.
 7. Items 666,668 and 672 - Paving marking were measured as built
 8. Item 531 - 8' Concrete sidewalk was reduced to 5' Concrete sidewalk

- Reason for Change Order:**
1. Items were never seen/used through out the life span of the construction project.
 2. To best fit existing conditions.
 3. To best fit existing conditions.
 4. To best fit existing conditions.
 5. To best fit existing conditions.
 6. To best fit existing conditions.
 7. To best fit existing conditions.
 8. To best fit existing conditions.

Attachments:

Change in Contract Price:		CHANGE IN CONTRACT TIME:	
Original Contract Price		Original Contract Time for	
\$	361,805.00	Substantial Completion:	45
			calendar days or dates
Net Changes from previous Change Order		Net change from previous Change Orders	
\$	(10,114.88)		0
			calendar days
Contract Price prior to this Change Order		Contract Time prior to this Change Order	
\$	351,690.12	Substantial Completion:	45
			calendar days or dates
Net Increase (decrease) of this Change Order		Net Increase (decrease) of this Change Order	
\$	1,875.20		0
			calendar days
Contract Price with all approved Change Orders	Net % increase (decrease) from original contract price.	Contract Time with all approved Change Orders	
\$	(2.30) %	Substantial Completion:	45
			calendar days or dates

RECOMMENDED:
 By: [Signature]
 Engineer (Authorized Signature)
 Date: 9/27/06

APPROVED:
 By: _____
 Owner (Authorized Signature)
 Date: _____

ACCEPTED:
 By: [Signature]
 Contractor (Authorized Signature)
 Date: Sept 26, 2006

R. Gutierrez Engineering Corporation

September 27, 2006

Ray Eufrazio.
Hidalgo County Auditor
100 East Cano
Edinburg, TX 78539

Subject: Reconstruction and Widening of McColl Road (Change Order No. 2)
Project No: C-06-207-06-20-VGG

Dear Mr. Eufrazio:


We are issuing out to you changes on the construction of this project. Some items were adjusted according with the construction of this project. These changes are reflected on the attached plan sheets No. 6, 7, 9, 38-42 and 91. Changes are described as follows:

- **Item 560** Construction Exits (Install and Remove)(Ty2) were eliminated, items never seen/used through out the life span of this project.
- **Item 529** Concrete curb & gutter (Ty A) was changed from 4,553 Lf to 4,673 Lf for a net increase of 120 Lf. This was done to better-fit existing conditions on jobsite.
- **Item 529** Concrete valley & gutter (6') was changed from 512 Lf to 466.50 Lf for a net decrease of 45.50 Lf. This was done to better-fit existing conditions on jobsite.
- **Item 530** ACP driveways (PB) were changed from 58 Sy to 107 Sy for a net increase of 49 Sy. This was done to better-fit existing conditions on jobsite.
- **Item 530** Concrete driveways were changed from 36 Sy to 76 Sy for a net increase of 40 Sy. This was done to better-fit existing conditions on jobsite.
- **Item 530** ACP Turnouts was changed from 260 Sy to 419 Sy for a net increase of 159 Sy. This was done to better-fit existing conditions on jobsite.
- **Item 531** Concrete sidewalk (8') was reduced to (5') from a total of 1,787 Lf. This was done to better-fit existing conditions on jobsite.
- **Item 666** Reflective paving marking Ty 1 (Y) 4" (Std) item was changed from 4,230 Lf to 4,346 Lf for a net increase of 116 Lf. This was done to better-fit existing conditions on jobsite.

- **Item 666** Reflective paving marking Ty 1 (W) 8" (Sld) item was changed from 637 Lf to 590 Lf for a net decrease of 47 Lf. This was done to better-fit existing conditions on jobsite.
- **Item 666** Reflective paving marking Ty 1 (Y) 24" (Sld) item was changed from 210 Lf to 107 Lf for a net decrease of 103 Lf. This was done to better-fit existing conditions on jobsite.
- **Item 666** Reflective paving marking Ty 1 (W) 24" (Sld) item was changed from 244 Lf to 433 Lf for a net increase of 189 Lf. This was done to better-fit existing conditions on jobsite.
- **Item 666** Reflective paving marking Ty 1 (W) 4" (Sld) item was changed from 3,170 Lf to 3,193 Lf for a net increase of 23 Lf. This was done to better-fit existing conditions on jobsite.
- **Item 668** Prefab Paving marking Ty B (W)(ONLY) was changed from 3 Ea to 4 Ea for a net increase of 1 Ea. This was done to better-fit existing conditions on jobsite.
- **Item 668** Prefab Paving marking Ty B (W)(ARROW) was changed from 3 Ea to 4 Ea for a net increase of 1 Ea. This was done to better-fit existing conditions on jobsite.
- **Item 677** Remove 1 Ea pave mark (ARROW) on Military Hwy. This was done to better-fit existing conditions on jobsite.
- **Item 662** Remove 202 Lf of reflective paving on Military Hwy. This was done to better-fit existing conditions on jobsite.

These changes will affect the payment application. Please review this application and respond back to us in writing. Call me back if you have any questions or concerns.

Sincerely,



Luis J. Nava P.E.
Senior Project Manager
office: (956) 782-2557
fax: (956) 782-2558

cc: Hector "Tito" Palacios, Hidalgo County Pct. 2, Commissioner
Agapito Vargas, H.C.C.A.P., Director
file