

CHANGE ORDER NUMBER FOUR (4)

PROJECT: SOUTH TOWER PARK PROJECT

DATE OF ISSUANCE: August 28, 2008 **EFFECTIVE DATE:** August 28, 2008

OWNER: HIDALGO COUNTY PRECINCT NO. 2
OWNER's Contract No.: 5007-92-0306-5000-9200-ML

CONTRACTOR: UNITED CONTRACTOR **ENGINEER:** R. Gutierrez Engineering Corporation
Rt. 8 BOX 3010 130 E. Park Ave.
MISSION, TX. 78572 Pharr, TX 78577

You are directed to make the following changes in the Contract Documents.

Description:
 1. ADDING 40 DAYS

Reason for Change Order:
 1. ADDITIONAL 40 DAYS FOR EXTRA WORK REQUESTED AND BAD WEATHER

Attachments:

Change in Contract Price:		CHANGE IN CONTRACT TIME:	
Original Contract Price		Original Contract Time for	
\$ 223,399.50		Substantial Completion:	<u>75</u> calendar days or dates
Net Changes from previous Change Order		Net change from previous Change Orders	<u>20</u> calendar days
\$ 6,936.50		Contract Time prior to this Change Order	
Contract Price prior to this Change Order		Substantial Completion:	<u>95</u> calendar days or dates
\$ 230,336.00		Net Increase (decrease) of this Change Order	<u>40</u> calendar days
Net Increase (decrease) of this Change Order		Contract Time with all approved Change Orders	
\$ 0.00		Completion:	<u>135</u> calendar days or dates
Contract Price with all approved Change Orders	Net % increase (decrease) from original contract price.		
\$ 230,336.00	<u>3.10</u> %		

RECOMMENDED:

APPROVED:

ACCEPTED:

By: _____
 Engineer (Authorized Signature)

By: _____
 Owner (Authorized Signature)

By: _____
 Contractor (Authorized Signature)

Date: _____

Date: _____

Date: _____

CHANGE ORDER No 4 TABULATION
HIDALGO COUNTY PRECINCT NO. 2
SOUTH TOWER PARK PROJECT
BID NUMBER:5007-02-0306-5000-9200-ML

Item Number	Original Plan Quantity	Change Order No.1 Quantities	Change Order No.2 Quantities	Change Order No.3 Quantities	Unit	Item Description	Unit Price	Original Contract Cost	Change In Contract Cost of C.O.No.1	Revised Contract Cost after C.O.No.1	Change In Contract Cost of C.O.No.2	Revised Contract Cost after C.O.No.2	Change In Contract Cost of C.O.No.3	Revised Contract Cost after C.O.No.3	Change In Contract Cost of C.O.No.4	Revised Contract Cost after C.O.No.4
STORM SEWER, SANITARY SEWER AND WATER																
1	1,115.00	1,503.00	1,503.00	1,503.00	LF	Trench Excavation Protection	\$ 2.00	\$ 2,230.00	778.00	3,008.00	0.00	3,008.00	0.00	3,008.00	0.00	3,008.00
2	157.50	157.50	157.50	157.50	SV	Concrete Riser (CL B)(4')	\$ 14.00	\$ 2,205.00	0.00	2,205.00	0.00	2,205.00	0.00	2,205.00	0.00	2,205.00
3	64.00	64.00	64.00	64.00	LF	RCP (CL III) (18") (Rubber Gasket)	\$ 27.00	\$ 1,728.00	0.00	1,728.00	0.00	1,728.00	0.00	1,728.00	0.00	1,728.00
4	51.00	51.00	51.00	51.00	LF	RCP (CL III) (30") (Rubber Gasket)	\$ 44.00	\$ 2,244.00	0.00	2,244.00	0.00	2,244.00	0.00	2,244.00	0.00	2,244.00
5	358.00	358.00	358.00	358.00	LF	RCP (CL III) (42") (Rubber Gasket)	\$ 70.00	\$ 27,160.00	0.00	27,160.00	0.00	27,160.00	0.00	27,160.00	0.00	27,160.00
6	640.00	640.00	640.00	640.00	LF	RCP (CL III) (48") (Rubber Gasket)	\$ 80.25	\$ 51,380.00	0.00	51,380.00	0.00	51,380.00	0.00	51,380.00	0.00	51,380.00
7	4.00	4.00	4.00	4.00	EA	Inlet (Ty CC)	\$ 2,400.00	\$ 9,600.00	0.00	9,600.00	0.00	9,600.00	0.00	9,600.00	0.00	9,600.00
8	2.00	2.00	2.00	2.00	FA	Manhole (Ty M)	\$ 1,900.00	\$ 3,800.00	0.00	3,800.00	0.00	3,800.00	0.00	3,800.00	0.00	3,800.00
9	1,115.00	1,115.00	1,115.00	1,115.00	LF	8" PVC SDR 26	\$ 11.50	\$ 12,822.50	0.00	12,822.50	0.00	12,822.50	0.00	12,822.50	0.00	12,822.50
10	4.00	4.00	4.00	4.00	EA	4-Ft Dia Fiberglass Manhole	\$ 1,700.00	\$ 6,800.00	0.00	6,800.00	1,700.00	8,500.00	0.00	8,500.00	0.00	8,500.00
11	2.00	2.00	2.00	2.00	EA	8" Cleanout	\$ 280.00	\$ 560.00	0.00	560.00	0.00	560.00	0.00	560.00	0.00	560.00
12	1.00	1.00	1.00	1.00	EA	8" Cleanout	\$ 325.00	\$ 325.00	0.00	325.00	(325.00)	0.00	0.00	0.00	0.00	0.00
13	940.00	940.00	940.00	940.00	LF	8" PVC C-900 DR 18	\$ 10.00	\$ 9,400.00	0.00	9,400.00	0.00	9,400.00	0.00	9,400.00	0.00	9,400.00
14	182.00	182.00	182.00	182.00	LF	8" PVC C-900 DR 18	\$ 7.50	\$ 1,215.00	0.00	1,215.00	0.00	1,215.00	0.00	1,215.00	0.00	1,215.00
15	781.00	781.00	781.00	781.00	LF	2" PVC C-900 DR 18	\$ 3.60	\$ 2,733.50	0.00	2,733.50	0.00	2,733.50	0.00	2,733.50	0.00	2,733.50
16	36.00	36.00	36.00	36.00	LF	18" PVC CASING (SDR-26)	\$ 27.00	\$ 972.00	0.00	972.00	0.00	972.00	0.00	972.00	0.00	972.00
17	45.00	45.00	45.00	45.00	LF	10" PVC CASING (SDR-26)	\$ 14.00	\$ 630.00	0.00	630.00	0.00	630.00	0.00	630.00	0.00	630.00
18	44.00	44.00	44.00	44.00	LF	4" PVC CASING (SDR-26)	\$ 4.00	\$ 176.00	0.00	176.00	0.00	176.00	0.00	176.00	0.00	176.00
19	1.00	1.00	1.00	1.00	EA	Flash Valve	\$ 660.00	\$ 660.00	0.00	660.00	0.00	660.00	0.00	660.00	0.00	660.00
20	2.00	2.00	2.00	2.00	EA	8" x 2" Reducer Tee	\$ 225.00	\$ 450.00	0.00	450.00	0.00	450.00	0.00	450.00	0.00	450.00
21	4.00	4.00	4.00	4.00	EA	8" x 8" Reducer Tee	\$ 285.00	\$ 1,140.00	0.00	1,140.00	0.00	1,140.00	0.00	1,140.00	0.00	1,140.00
22	1.00	1.00	1.00	1.00	EA	10" x 8" Reducer Tee	\$ 460.00	\$ 460.00	0.00	460.00	0.00	460.00	0.00	460.00	0.00	460.00
23	2.00	2.00	2.00	2.00	EA	2" (45 Degree) Elbow	\$ 60.00	\$ 120.00	0.00	120.00	0.00	120.00	0.00	120.00	0.00	120.00
24	2.00	2.00	2.00	2.00	EA	8" (45 Degree) Elbow	\$ 55.00	\$ 110.00	0.00	110.00	0.00	110.00	0.00	110.00	0.00	110.00
25	4.00	4.00	4.00	4.00	EA	8" (11 25 Degree) Elbow	\$ 65.00	\$ 260.00	0.00	260.00	0.00	260.00	0.00	260.00	0.00	260.00
26	1.00	1.00	1.00	1.00	EA	2" Valve Box	\$ 350.00	\$ 350.00	0.00	350.00	0.00	350.00	0.00	350.00	0.00	350.00
27	1.00	1.00	1.00	1.00	EA	8" M J Gate Valve & Box	\$ 870.00	\$ 870.00	0.00	870.00	0.00	870.00	0.00	870.00	0.00	870.00
28	3.00	3.00	3.00	3.00	EA	Fire Hydrant Assembly w/8" Gate & Valve Box	\$ 2,850.00	\$ 8,550.00	0.00	8,550.00	0.00	8,550.00	0.00	8,550.00	0.00	8,550.00
29	1.00	1.00	1.00	1.00	EA	Single Water Service Connection	\$ 650.00	\$ 650.00	0.00	650.00	0.00	650.00	0.00	650.00	0.00	650.00
30	205.00	205.00	205.00	205.00	LF	Tamp Sediment Control Fence	\$ 4.00	\$ 824.00	0.00	824.00	0.00	824.00	0.00	824.00	0.00	824.00
31	84.00	84.00	84.00	84.00	SV	Construction Exits (Install)	\$ 14.50	\$ 1,218.00	0.00	1,218.00	0.00	1,218.00	0.00	1,218.00	0.00	1,218.00
32	84.00	84.00	84.00	84.00	SV	Construction Exits (Remove)	\$ 10.00	\$ 840.00	0.00	840.00	0.00	840.00	0.00	840.00	0.00	840.00
33	6,781.00	6,781.00	6,781.00	6,781.00	LF	Concrete Curb (8")	\$ 5.00	\$ 33,905.00	0.00	33,905.00	0.00	33,905.00	0.00	33,905.00	0.00	33,905.00
34	3,750.00	3,750.00	3,750.00	3,750.00	LF	Concrete Curb & Gutter	\$ 7.00	\$ 26,320.00	0.00	26,320.00	0.00	26,320.00	0.00	26,320.00	0.00	26,320.00
35	631.00	631.00	631.00	631.00	LF	Valley Gutter (4-Ft)	\$ 16.50	\$ 10,411.50	0.00	10,411.50	(7,012.50)	3,399.00	0.00	3,399.00	0.00	3,399.00
36	0.00	388.00	388.00	388.00	LF	Lowering 42" R C P (CL III) Rubber Gasket	\$ 8.50	\$ -	3,298.00	3,298.00	0.00	3,298.00	0.00	3,298.00	0.00	3,298.00
37	0.00	3.00	3.00	3.00	EA	Lowering of Inlet C7, C9, and C10	\$ 1,200.00	\$ -	3,600.00	3,600.00	0.00	3,600.00	0.00	3,600.00	0.00	3,600.00
38	0.00	0.00	1.00	1.00	LS	Placing deep manhole and casing for Sanitary Sewer	\$ 2,800.00	\$ -	0.00	0.00	2,800.00	2,800.00	0.00	2,800.00	0.00	2,800.00
39	0.00	0.00	0.00	1.00	LS	Install 8" MJ Valve and Box w/stoplocks	\$ 1,150.00	\$ -	0.00	0.00	1,150.00	1,150.00	0.00	1,150.00	0.00	1,150.00
40	0.00	0.00	0.00	1.00	EA	Install 8" MJ Sleeve w/stoplocks	\$ 350.00	\$ -	0.00	0.00	350.00	350.00	0.00	350.00	0.00	350.00
41	0.00	0.00	0.00	1.00	EA	Pressure test 8" PVC line	\$ 600.00	\$ -	0.00	0.00	600.00	600.00	0.00	600.00	0.00	600.00
Total :							\$ 233,390.50	\$ 7,674.00	\$ 231,073.60	\$ (2,837.50)	\$ 228,236.00	\$ 2,160.00	\$ 230,356.00	\$ -	\$ 230,356.00	