

**CHANGE ORDER NUMBER SIX (6)**

PROJECT: SOUTH TOWER PARK PROJECT

DATE OF ISSUANCE: December 2, 2008 EFFECTIVE DATE: December 2, 2008

OWNER: HIDALGO COUNTY PRECINCT NO. 2

OWNER's Contract No.: 5007-92-0306-5000-9200-ML

CONTRACTOR: UNITED CONTRACTOR ENGINEER: R. Gutierrez Engineering Corporation  
Rt. 8 BOX 3010 130 E. Park Ave.  
MISSION, TX. 78572 Pharr, TX 78577

You are directed to make the following changes in the Contract Documents.

Description: 1. ADDING 60 DAYS

Reason for Change Order: 1. ADDITIONAL 60 DAYS REQUESTED BY CONTRACTOR BECAUSE FLEXIBLE BASE IS NOT READY TO SET VALLEY GUTTER (HIDALGO COUNTY PRECINCT No.2 WILL BE SETTING FLEXIBLE BASE) CONFLICT OF SUBGRADE NOT READY FOR PARK WALKING TRAIL

Attachments:

Change in Contract Price:		CHANGE IN CONTRACT TIME:	
Original Contract Price		Original Contract Time for	
\$ 223,399.50		Substantial Completion:	<u>75</u> calendar days or dates
Net Changes from previous Change Order		Net change from previous Change Orders	<u>103</u> calendar days
\$ 6,936.50		Contract Time prior to this Change Order	
Contract Price prior to this Change Order		Substantial Completion:	<u>178</u> calendar days or dates
\$ 230,336.00		Net Increase (decrease) of this Change Order	<u>60</u> calendar days
Net Increase (decrease) of this Change Order		Contract Time with all approved Change Orders	
\$ 0.00		Completion:	<u>238</u> calendar days or dates
Contract Price with all approved Change Orders	Net % Increase (decrease) from original contract price.		
\$ 230,336.00	<u>3.10</u> %		

RECOMMENDED:  
 By: [Signature]  
 Engineer (Authorized Signature)  
 Date: 12/3/08

APPROVED:  
 By: \_\_\_\_\_  
 Owner (Authorized Signature)  
 Date: \_\_\_\_\_

ACCEPTED:  
 By: [Signature]  
 Contractor (Authorized Signature)  
 Date: 12/4/08

INVOICE RECEIVED BY: [Signature] ON 12/5/08  
 GOODS/SERVICES RECEIVED BY: [Signature] ON 12/6/08

CHANGE ORDER No.6 TABULATION  
HIDALGO COUNTY PRECINCT NO. 2  
SOUTH TOWER PARK PROJECT  
BID NUMBER:5007-92-0306-5000-9200-ML

Item Number	Original Plan Quantity	Change Order No.1 Quantities	Change Order No.2 Quantities	Change Order No. 3 Quantities	Unit	Item Description	Unit Price	Original Contract Cost	Change in Contract Cost of C.O.No.1	Revised Contract Cost after C.O.No.1	Change in Contract Cost of C.O.No.2	Revised Contract Cost after C.O.No.2	Change in Contract Cost of C.O.No.3	Revised Contract Cost after C.O.No.3	Change in Contract Cost of C.O.No.4	Revised Contract Cost after C.O.No.4
<b>STORM SEWER, SANITARY SEWER AND WATER</b>																
1	1,115.00	1,503.00	1,503.00	1,503.00	LF	Trench Excavation Protection	\$ 2.00	\$ 2,230.00	776.00	3,006.00	0.00	3,006.00	0.00	3,006.00	0.00	3,006.00
2	157.50	157.50	157.50	157.50	SY	Concrete Riprap (CL B)(4")	\$ 14.00	\$ 2,205.00	0.00	2,205.00	0.00	2,205.00	0.00	2,205.00	0.00	2,205.00
3	64.00	64.00	64.00	64.00	LF	RCP (CL III) (18") (Rubber Gasket)	\$ 27.00	\$ 1,728.00	0.00	1,728.00	0.00	1,728.00	0.00	1,728.00	0.00	1,728.00
4	51.00	51.00	51.00	51.00	LF	RCP (CL III) (30") (Rubber Gasket)	\$ 44.00	\$ 2,244.00	0.00	2,244.00	0.00	2,244.00	0.00	2,244.00	0.00	2,244.00
5	388.00	388.00	388.00	388.00	LF	RCP (CL III) (42") (Rubber Gasket)	\$ 70.00	\$ 27,160.00	0.00	27,160.00	0.00	27,160.00	0.00	27,160.00	0.00	27,160.00
6	640.00	640.00	640.00	640.00	LF	RCP (CL III) (48") (Rubber Gasket)	\$ 80.25	\$ 51,360.00	0.00	51,360.00	0.00	51,360.00	0.00	51,360.00	0.00	51,360.00
7	4.00	4.00	4.00	4.00	EA	Inlet (Ty CC)	\$ 2,400.00	\$ 9,600.00	0.00	9,600.00	0.00	9,600.00	0.00	9,600.00	0.00	9,600.00
8	2.00	2.00	2.00	2.00	EA	Manhole (Ty M)	\$ 1,900.00	\$ 3,800.00	0.00	3,800.00	0.00	3,800.00	0.00	3,800.00	0.00	3,800.00
9	1,115.00	1,115.00	1,115.00	1,115.00	LF	8" PVC SDR 26	\$ 11.50	\$ 12,822.50	0.00	12,822.50	0.00	12,822.50	0.00	12,822.50	0.00	12,822.50
10	4.00	4.00	5.00	5.00	EA	4-Ft Dia. Fiberglass Manhole	\$ 1,700.00	\$ 6,800.00	0.00	6,800.00	1,700.00	8,500.00	0.00	8,500.00	0.00	8,500.00
11	2.00	2.00	2.00	2.00	EA	6" Cleanout	\$ 280.00	\$ 560.00	0.00	560.00	0.00	560.00	0.00	560.00	0.00	560.00
12	1.00	1.00	0.00	0.00	EA	8" Cleanout	\$ 325.00	\$ 325.00	0.00	325.00	(325.00)	0.00	0.00	0.00	0.00	0.00
13	940.00	940.00	940.00	940.00	LF	8" PVC C-900 DR 18	\$ 10.00	\$ 9,400.00	0.00	9,400.00	0.00	9,400.00	0.00	9,400.00	0.00	9,400.00
14	162.00	162.00	162.00	162.00	LF	6" PVC C-900 DR 18	\$ 7.50	\$ 1,215.00	0.00	1,215.00	0.00	1,215.00	0.00	1,215.00	0.00	1,215.00
15	781.00	781.00	781.00	781.00	LF	2" PVC C-900 DR 18	\$ 3.50	\$ 2,733.50	0.00	2,733.50	0.00	2,733.50	0.00	2,733.50	0.00	2,733.50
16	36.00	36.00	36.00	36.00	LF	16" PVC CASING (SDR-26)	\$ 27.00	\$ 972.00	0.00	972.00	0.00	972.00	0.00	972.00	0.00	972.00
17	45.00	45.00	45.00	45.00	LF	10" PVC CASING (SDR-26)	\$ 14.00	\$ 630.00	0.00	630.00	0.00	630.00	0.00	630.00	0.00	630.00
18	44.00	44.00	44.00	44.00	LF	4" PVC CASING (SDR-26)	\$ 4.00	\$ 176.00	0.00	176.00	0.00	176.00	0.00	176.00	0.00	176.00
19	1.00	1.00	1.00	1.00	EA	Flash Valve	\$ 660.00	\$ 660.00	0.00	660.00	0.00	660.00	0.00	660.00	0.00	660.00
20	2.00	2.00	2.00	2.00	EA	8" x 2" Reducer Tee	\$ 225.00	\$ 450.00	0.00	450.00	0.00	450.00	0.00	450.00	0.00	450.00
21	4.00	4.00	4.00	4.00	EA	8" x 6" Reducer Tee	\$ 285.00	\$ 1,140.00	0.00	1,140.00	0.00	1,140.00	0.00	1,140.00	0.00	1,140.00
22	1.00	1.00	1.00	1.00	EA	10" x 8" Reducer Tee	\$ 460.00	\$ 460.00	0.00	460.00	0.00	460.00	0.00	460.00	0.00	460.00
23	2.00	2.00	2.00	2.00	EA	2" (45 Degree) Elbow	\$ 60.00	\$ 120.00	0.00	120.00	0.00	120.00	0.00	120.00	0.00	120.00
24	2.00	2.00	2.00	2.00	EA	8" (45 Degree) Elbow	\$ 55.00	\$ 110.00	0.00	110.00	0.00	110.00	0.00	110.00	0.00	110.00
25	4.00	4.00	4.00	4.00	EA	8" (11.25 Degree) Elbow	\$ 65.00	\$ 260.00	0.00	260.00	0.00	260.00	0.00	260.00	0.00	260.00
26	1.00	1.00	1.00	1.00	EA	2" Valve Box	\$ 350.00	\$ 350.00	0.00	350.00	0.00	350.00	0.00	350.00	0.00	350.00
27	1.00	1.00	1.00	1.00	EA	8" M.J. Gate Valve & Box	\$ 870.00	\$ 870.00	0.00	870.00	0.00	870.00	0.00	870.00	0.00	870.00
28	3.00	3.00	3.00	3.00	EA	Fire Hydrant Assembly w/6" Gate & Valve Box	\$ 2,950.00	\$ 8,850.00	0.00	8,850.00	0.00	8,850.00	0.00	8,850.00	0.00	8,850.00
29	1.00	1.00	1.00	1.00	EA	Single Water Service Connection	\$ 650.00	\$ 650.00	0.00	650.00	0.00	650.00	0.00	650.00	0.00	650.00
30	206.00	206.00	206.00	206.00	LF	Temp Sediment Control Fence	\$ 4.00	\$ 824.00	0.00	824.00	0.00	824.00	0.00	824.00	0.00	824.00
31	84.00	84.00	84.00	84.00	SY	Construction Exits (Install)	\$ 14.50	\$ 1,218.00	0.00	1,218.00	0.00	1,218.00	0.00	1,218.00	0.00	1,218.00
32	84.00	84.00	84.00	84.00	SY	Construction Exits (Remove)	\$ 10.00	\$ 840.00	0.00	840.00	0.00	840.00	0.00	840.00	0.00	840.00
33	6,781.00	6,781.00	6,781.00	6,781.00	LF	Concrete Curb (6")	\$ 5.00	\$ 33,905.00	0.00	33,905.00	0.00	33,905.00	0.00	33,905.00	0.00	33,905.00
34	3,760.00	3,760.00	3,760.00	3,760.00	LF	Concrete Curb & Gutter	\$ 7.00	\$ 26,320.00	0.00	26,320.00	0.00	26,320.00	0.00	26,320.00	0.00	26,320.00
35	631.00	631.00	206.00	206.00	LF	Valley Gutter (4-Ft)	\$ 16.50	\$ 10,411.50	0.00	10,411.50	(7,012.50)	3,399.00	0.00	3,399.00	0.00	3,399.00
36	0.00	388.00	388.00	388.00	LF	Lowering 42" R.C.P. (CL III) Rubber Gasket	\$ 8.50	\$ -	3,298.00	3,298.00	0.00	3,298.00	0.00	3,298.00	0.00	3,298.00
37	0.00	3.00	3.00	3.00	EA	Lowering of Inlet C7, C9, and C10	\$ 1,200.00	\$ -	3,600.00	3,600.00	0.00	3,600.00	0.00	3,600.00	0.00	3,600.00
38	0.00	0.00	1.00	1.00	LS	Placing deep manhole and casing for Sanitary Sewer	\$ 2,800.00	\$ -	0.00	0.00	2,800.00	2,800.00	0.00	2,800.00	0.00	2,800.00
39	0.00	0.00	0.00	1.00	LS	Install 6" MJ Valve and Box w/megalocks	\$ 1,150.00						1,150.00	1,150.00	0.00	1,150.00
40	0.00	0.00	0.00	1.00	EA	Install 6" MJ Sleeve w/megalocks	\$ 350.00						350.00	350.00	0.00	350.00
41	0.00	0.00	0.00	1.00	EA	Pressure test 6" PVC line	\$ 600.00						600.00	600.00	0.00	600.00
<b>Total :</b>								<b>\$ 223,399.50</b>	<b>\$ 7,674.00</b>	<b>\$ 231,073.50</b>	<b>\$ (2,837.50)</b>	<b>\$ 228,236.00</b>	<b>\$ 2,100.00</b>	<b>\$ 230,336.00</b>	<b>\$ -</b>	<b>\$ 230,336.00</b>

# UNITED CONTRACTING INC.

4616 N. Conway Ave.  
Mission, Texas 78573  
: 956-581-6883  
956-519-3246

## FAX TRANSMITTAL FORM

TO: P. Gutierrez Engineering  
NAME: Olga  
CC: Jaime  
FAX: 956 282 2558  
PHONE: 956 282 2557

FROM: Sanchez  
DATE SENT: 12-2-06

NUMBER OF PAGES: 2

URGENT  FOR REVIEW  PLEASE REPLY  AS REQUESTED  FOR INFO.

Attention: Olga/Jaime  
Please review the following change  
order request for South Tower Park  
Thank you

L. Sanchez  
United Contracting, Inc.

United Contracting, Inc.

4616 N Conway Ave  
Mission, TX 78573

# Bid Proposal

Date
12/3/2008

Job/Project
South Tower Park -C.O. 6
C/O R. Gutierrez Engineering

Item	Description	Unit	Qty	Rate	Total
	HIDALGO COUNTY PRECINCT NO. 2 - SOUTH TOWER PARK *****CHANGE ORDER REQUEST NO. 6 *****				
1	Conflict of Flexible base not ready to set Valley Gutter				
2	Conflict of Subgrade not ready for Park Walking Trail				
	THE FOLLOWING IS A REQUEST FOR AN ADDITIONAL (60) SIXTY WORKING DAYS TO COMPLETE SAID PROJECT AT SOUTH TOWER PARK.				
		<b>Total</b>			\$0.00