

CHANGE ORDER NUMBER (2)

PROJECT: ROAD & DRAINAGE CONSTRUCTION FOR SUNDOWNER RECREATIONAL CENTER SUBDIVISION

DATE OF ISSUANCE: October 13, 2009 EFFECTIVE DATE: _____

OWNER: Hidalgo County Precinct # 2
 OWNER's Contract No.: C-CAP-09-188-07-07

CONTRACTOR: Closner Construction Co., LLC ENGINEER: DOS LOGISTICS INC.


You are directed to make the following changes in the Contract Documents.

- Description:
1. **Contract Time Extension**
 - 2.
 - 3.
 - 4.
 - 5.
 - 6.


- Reason for Change Order:
1. **Rain Days**
 2. **Easement Delay Days**
 3. **Water Line Services Adjustments Delay Days**
 - 4.
 - 5.
 - 6.

Attachments:

CHANGE IN CONTRACT PRICE:		CHANGE IN CONTRACT TIME:	
Original Contract Price		Original Contract Time for	
\$ 226,275.65		Substantial Completion:	120 <small>calendar days or dates</small>
Net Changes from previous Change Order		Net change from previous Change Orders	0 <small>calendar days</small>
\$ 0.00		Contract Time prior to this Change Order	
Contract Price prior to this Change Order		Substantial Completion:	120 <small>calendar days or dates</small>
\$ 226,275.65		Net Increase (decrease) of this Change Order	29 <small>calendar days</small>
Net Increase of this Change Order		Contract Time with all approved Change Orders	
\$ 0.00		Substantial Completion:	149 <small>calendar days or dates</small>
Contract Price with all approved Change Orders	Net % increase (decrease) from original contract price.		
\$ 226,275.65	0.00 %		

RECOMMENDED:
 By: 
 Engineer (Authorized Signature)
 Date: Oct. 13. 2009

APPROVED:
 By: _____
 Owner (Authorized Signature)
 Date: _____

ACCEPTED:
 By: 
 Contractor (Authorized Signature)
 Date: 10.13.2009