

CHANGE ORDER NUMBER ONE (1)

Project: North Tower Road Crossing Drainage Improvement Project

DATE OF ISSUANCE: 8/31/2010

EFFECTIVE DATE: 8/13/2010

OWNER: Hidalgo County Precinct No. 2
 OWNER'S CONTRACT NO: C-10-032-02-16

CONTRACTOR: Total Commitment LLC
 11435 North Bryan Road
 Mission, Texas 78573

ENGINEER: Raul E. Sesin, PE
 Planning Administrator
 Hidalgo County Planning Department
 1304 South 25th Street
 Edinburg, Texas 78539

You are directed to make the following changes in the Contract Documents.

- Description:
1. Request for Inclement Weather and Utility Conflict Days
 - 2.
 - 3.
 - 4.
 - 5.
 - 6.

- Reason for Change Order:
1. Due to Hurricane Alex, subsequent rains, and utility conflict this request for time is being made
 - 2.
 - 3.
 - 4.
 - 5.
 - 6.

Attachments: Correspondence from contractor and plan adjustment prepare by Engineer for utility conflict

CHANGE IN CONTRACT PRICE:		CHANGE IN CONTRACT TIME:	
Original Contract Price		Original Contract Time for	
\$	0.00	Substantial Completion:	90 calendar days
			<small>calendar days or dates</small>
Net Changes from previous Change Order		Net Change from previous Change Orders	
\$	0.00		0
			<small>calendar days</small>
Contract Price prior to this Change Order		Contract Time prior to this Change Order	
\$	0.00	Substantial Completion:	90 calendar days
			<small>calendar days or dates</small>
Net Increase(decrease) of this Change Order		Net Increase(decrease) of this Change Order	
\$	0.00		47 calendar days
			<small>calendar days</small>
Contract Price with all approved Change Orders	Net % increase(decrease) from original contract price.	Contract Time with all approved Change Orders	
\$	0	Substantial Completion:	137 calendar days
			<small>calendar days or dates</small>

RECOMMENDED:
 By: 
 Engineer (Authorized Signature)
 Date: 08/24/10

APPROVED:
 By: _____
 Owner (Authorized Signature)
 Date: _____

ACCEPTED:
 By: 
 Contractor (Authorized Signature)
 Date: 8-25-10

TOTAL COMMITMENT L.L.C.

11435 N. BRYAN ROAD
MISSION, TEXAS 78573
totalcommitmentllc@yahoo.com

(956) 519-7111

(956)519-7750



AUGUST 12, 2010

Raul E. Sesin, P.E., C.F.M.
Hidalgo County Planning Department
1304 s. 25TH. Street
Edinburg, Texas 78539

RE: Request for rain days & conflict down time.

Dear Mr. Sesin:

This purpose of this letter is for the request of rain days and down time due to waterline conflict. We are requesting a total of 47 days total. Please review list below.

1.) North Alamo Conflict With Proposed 54" Drain Pipe.

Friday, 6/4/2010 – N.A.W.S.C. conflict with proposed 54" drain pipe.
Wednesday, 6/9/2010 – Revised drawing issued for correction by Raul Sesin
Monday, 6/28/2010 – North Alamo starts and completes deflection as per plan.

Total of 24 Calendar Days Lost

2.) Hurricane Alex (Category 2) Hits & Tropical Storm Hits

Wednesday, 6/30/2010 – Hurricane makes landfall and job gets rained out.
Thursday, 7/8/2010 – Tropical Storm Hits
Monday, 7/12/2010 – Back to work crossing Tower Rd.

Total of 12 Calendar Days Lost

3.) Recent Rain Days


Thursday, 7/22/2010 – Rain out
Monday, 8/2/2010 – Job site still soggy but workable. Back to work.

Total of 11 Calendar Days Lost

Over all, amount of days requested 47 days

Thanks you for your review,

Armando Pedro Gutierrez Jr.



EMMSA

Plastic Piping Systems

EMMSA, Co.

www.emmsaco.com

McAllen Branch
101 N. Bircentennial Blvd.
78501 McAllen, Texas
Phone: (956) 692-3993
Fax: (956) 682-9881
mcallen@emmsaco.com

PLUMBING MUNICIPAL WATERWORKS INDUSTRIAL AGRICULTURE TURF IRRIGATION ELECTRICAL POOLS

ACCOUNT No:
Bus. Name: TOTAL COMMITMENT
Contact: **JUAN**
ADDRESS:
NA.W.S.C.
PH. (956) 519-7111
FX. (956) 519-7750
e-mail:

P.O. # 2010-024-667233

QUOTE No: TC-0022
DATE: 6/28/2010
REV:
TERMS:
FOB: O/T

Project: TOWER ROAD CROSSING ROAD PROJECT

ITEM	QTY	STOCK #	DESCRIPTION	UNIT PRICE	TOTAL
------	-----	---------	-------------	------------	-------

WATER SYSTEMS

40	918800	8" C900 DR18 CL235 PVC PIPE
2	DMB890	8" 90-ELBOW MJ-MJ D-IRON CLASS350
4	PVCPK4008	8" STARGRIP JR ACC PAK

Willie Mata
956-648-5542

Quantities are approximate and are provided as aids in the bidding process only.

Quoted prices are based upon receipt of the total quantity for immediate shipment. SHIPMENTS BEYOND 48 HOURS SHALL BE AT PRICE IN EFFECT AT TIME OF SHIPMENT. Seller not responsible for delays or lack of product due to causes beyond our control. Purchaser's sole warranties are those provided by the manufacturer. SELLER DISCLAIMS ALL EXPRESSED OR IMPLIED WARRANTIES, INCLUDING ALL IMPLIED WARRANTIES OF MERCHANTABILITY AND FITNESS OR FITNESS FOR A PARTICULAR PURPOSE. IN NO EVENT SELLER WILL BE LIABLE FOR ANY INCIDENTAL, PUNITIVE, SPECIAL, OR CONSEQUENTIAL DAMAGES ARISING DIRECTLY OR INDIRECTLY FROM THE OPERATION OR USE OF THE PRODUCT. SELLER'S LIABILITY, IF ANY, SHALL BE LIMITED TO THE NET SALES PRICE RECEIVED BY SELLER. Qualifiers are offered contingent upon the Buyer's acceptance of Seller's terms and conditions.

On Tower Road
Between Owassa & Minnesota
to the West Side of Tower

DATE: 06/09/10
 DRAWN BY: CYNTHIA FEEZ
 DESIGNED BY: R. STON
 REVIEWED BY: R. STON
 PREPARED BY: R. GINTERZ

PROFESSIONAL ENGINEER
 RAIN, E. SESHIN, P.E.
 LICENSE NO. 86374
 STATE OF TEXAS

THIS SEAL OPERATING ON THIS DOCUMENT WAS ISSUED BY RAIN, E. SESHIN, P.E. NO. 86374 ON THE DATE DESIGNATED ABOVE.

**TOWER RD CROSSING
 54" STORM LINE PLAN AND PROFILE**

**PRECINCT 2 DRAINAGE
 PROJECT**



HIDALGO COUNTY
 PLANNING DEPARTMENT
 1304 S. 25 TH STREET
 EDINBURG, TX 78239
 TEL: (936) 318-2340 FAX: (936) 318-2344
 WWW.CO.HIDALGO.TX.US
 PAUL E. SESHIN, P.E., C.F.M.
 PLANNING ADMINISTRATOR

REVISED DATE: 06/09/10



- SEE DETAIL SHEET NO. 10 FOR TYPE C-C INLET SPECIFICATIONS
 - PROPOSED TOP AND FLOW ELEVATIONS OF TYPE C-C INLETS ARE DESIGNED TO MATCH FUTURE TOWER RD IMPROVEMENTS
- **NOTE**

**TOWER RD CROSSING
 PROFILE
 STA 5+10 TO STA 6+40**

SCALE: (H) 1"=40' (V) 1"=4'

