

CHANGE ORDER NUMBER TWO (2)

PROJECT: MORNINGSUN SUBDIVISION

DATE OF ISSUANCE: September 16, 2010 EFFECTIVE DATE: September 16, 2010

OWNER: HIDALGO COUNTY PRECINCT NO. 2

OWNER's Contract No.: CAP-09-212-01-19

CONTRACTOR: O.G. CONSTRUCTION COMPANY, L.L.C. ENGINEER: R. Gutierrez Engineering Corporation
4021 N. CLOSNER BLVD 130 E. Park Ave.
EDINBURG, TX 78541 Pharr, TX 78577

You are directed to make the following changes in the Contract Documents.

- Description:
1. Increase 6" Flexible Base by 21 CY
 2. Increase Prime Coat (AC-30) by 25 GAL
 3. Increase Concrete Curb & Gutter (TY A)(BARRIER) by 86 LF
 4. Decrease Driveways (Concrete) by 15.2 SY
 5. 1 additional day for additional work needed
 6. 18 additional days for rain and too wet to work to date

- Reason for Change Order:
1. Additional pavement not included in original plans
 2. Additional pavement not included in original plans
 3. Additional pavement not included in original plans
 4. Change in material for one driveway
 5. Added 1 day to contract time for the work needed
 6. Rained or to wet to work

Attachments:

Change in Contract Price:		CHANGE IN CONTRACT TIME:	
Original Contract Price		Original Contract Time for	
\$ 78,145.00		Substantial Completion:	<u>60</u> calendar days or dates
Net Changes from previous Change Order		Net change from previous Change Orders	
\$ 6,187.50		<u>14</u> calendar days	
Contract Price prior to this Change Order		Contract Time prior to this Change Order	
\$ 84,332.50		Substantial Completion:	<u>74</u> calendar days or dates
Net Increase (decrease) of this Change Order		Net Increase (decrease) of this Change Order	
\$ 1,012.75		<u>19</u> calendar days	
Contract Price with all approved Change Orders	Net % increase (decrease) from original contract price.	Contract Time with all approved Change Orders	
\$ 85,345.25	<u>9.20</u> %	Substantial Completion:	<u>93</u> calendar days or dates

RECOMMENDED:
 By: Ram [Signature] P.E.
 Engineer (Authorized Signature)
 Date: 9-16-10

APPROVED:
 By: _____
 Owner (Authorized Signature)
 Date: _____

ACCEPTED:
 By: [Signature]
 Contractor (Authorized Signature)
 Date: 9/14/10

