

CHANGE ORDER NUMBER TWO (2)

Project: North Tower Road Crossing Drainage Improvement Project

DATE OF ISSUANCE: 10/12/2010

EFFECTIVE DATE: 9/24/2010

OWNER: Hidalgo County Precinct No. 2
 OWNER'S CONTRACT NO: C-10-032-02-16

CONTRACTOR: Total Commitment LLC
 11435 North Bryan Road
 Mission, Texas 78573

ENGINEER: Raul E. Sesin, PE
 Planning Administrator
 Hidalgo County Planning Department
 1304 South 25th Street
 Edinburg, Texas 78539


You are directed to make the following changes in the Contract Documents.

Description: 1. Request for Inclement Weather Days
 2.
 3.
 4.
 5.
 6.


Reason for Change Order: 1. Due to recent rains, ground conditions are too wet to conduct work within the project area.
 2.
 3.
 4.
 5.
 6.

Attachments: Correspondences from contractor requesting inclement weather days

CHANGE IN CONTRACT PRICE:		CHANGE IN CONTRACT TIME:	
Original Contract Price		Original Contract Time for	
\$ 0.00		Substantial Completion: 90 calendar days <small>calendar days or dates</small>	
Net Changes from previous Change Order		Net Change from previous Change Orders	
\$ 0.00		47 <small>calendar days</small>	
Contract Price prior to this Change Order		Contract Time prior to this Change Order	
\$ 0.00		Substantial Completion: 137 calendar days <small>calendar days or dates</small>	
Net Increase(decrease) of this Change Order		Net Increase(decrease) of this Change Order	
\$ 0.00		18 calendar days <small>calendar days</small>	
Contract Price with all approved Change Orders	Net % increase(decrease) from original contract price.	Contract Time with all approved Change Orders	
\$ 0.00	0	Substantial Completion: 155 calendar days <small>calendar days or dates</small>	

RECOMMENDED:
 By: 
Engineer (Authorized Signature)
 Date: 10/04/10

APPROVED:
 By: _____
Owner (Authorized Signature)
 Date: _____

ACCEPTED:
 By: 
Contractor (Authorized Signature)
 Date: 10-21-10

TOTAL COMMITMENT, LLC

11435 N. BRYAN RD.
MISSION, TX 78573

OFFICE# (956) 519-7111

FAX# (956) 519-7750

PEDRO GUTIERREZ JR.
MEMBER

NOTICE


9/08/2010

Hidalgo County Planning Department
1304 S. 25th St.
Edinburg, Tx 78539
(956) 318-2842

RE: Hidalgo County Precinct #2
Tower Road Crossing Drainage Improvements
C--10-032-02-16

Mr. Raul Sesin,

As per Mr. Agapito Vargas request to send requests for rain days more frequently, I am sending this request in for additional calendar days to be added to the project due to the heavy rains that have currently been causing flooding on the project. With the current hurricane "Hermin" that recently passed, from Friday (9/03/2010) through, Wednesday (9/08/2010), and all the current heavy rains that have fallen to date, I ask for 6-calendar days to be added and will keep you further posted on workable weather conditions being that the project is currently unworkable as I send this notice.



Pedro A. Gutierrez Jr. / Member

TOTAL COMMITMENT, LLC

11435 N. BRYAN RD.
MISSION, TX 78573

OFFICE# (956) 519-7111

FAX# (956) 519-7750

PEDRO GUTIERREZ JR.
MEMBER

NOTICE

9/13/2010

Hidalgo County Planning Department
1304 S. 25th St.
Edinburg, Tx 78539
(956) 318-2842

RE: Hidalgo County Precinct #2
Tower Road Crossing Drainage Improvements
C--10-032-02-16

Mr. Raul Sesin,

Good morning, I am requesting additional rain days for the Tower Road Crossing project due to the fact that the ground saturation was too high to man the project. I had a project manager go by the site and try to move machinery, but the ground was to soft and was giving way under the weight of the machinery. I want to claim three (3) additional rain days from Thursday (09/09/2010) through Saturday (09/11/2010). As of Friday the rain had stopped in the project area, but the ground took two additional days to dry out the moisture. Project is dry and currently being manned of this morning, Monday (09/13/2010).



Pedro A. Gutierrez Jr. / Member

TOTAL COMMITMENT, LLC

11435 N. BRYAN RD.
MISSION, TX 78573

OFFICE# (956) 519-7111

FAX# (956) 519-7750

PEDRO GUTIERREZ JR.
MEMBER

REQUEST

9/22/2010

Hidalgo County Planning Department
1304 S. 25th St.
Edinburg, Tx 78539
(956) 318-2842

RE: Hidalgo County Precinct #2
Tower Road Crossing Drainage Improvements
C--10-032-02-16

Mr. Raul Sesin,

Good morning, I am sending an update request for additional rain days for the recent rains we have been having. From Thursday (9-16-10) through Tuesday (9-21-10) we have had rain flooding the project. I am requesting 6 additional rain days, and will keep you informed on any additional days I will be needing for unworkable ground conditions or any future rains.

Thank you and God Bless,


Pedro A. Gutierrez Jr. / Member

TOTAL COMMITMENT, LLC

11435 N. BRYAN RD.
MISSION, TX 78573

OFFICE# (956) 519-7111

FAX# (956) 519-7750

PEDRO GUTIERREZ JR.
MEMBER

REQUEST

9/24/2010


Hidalgo County Planning Department
1304 S. 25th St.
Edinburg, Tx 78539
(956) 318-2842

RE: Hidalgo County Precinct #2
Tower Road Crossing Drainage Improvements
C--10-032-02-16

Mr. Raul Sesin,

Good morning, I am sending an update request for additional rain days for the recent rains we have been having. From Wednesday (9/22/2010) through Friday (9-24-2010) we have had scattered rains flooding the project and the ground is too saturated to move any equipment. I am requesting 3 additional rain days, and will keep you updated on any additional days I will be requesting for unworkable conditions.

Thank you and God Bless,



Pedro A. Gutierrez Jr. / Member