

CHANGE ORDER NUMBER ONE (1)

PROJECT: MESQUITE ACRES SUBDIVISION

DATE OF ISSUANCE: April 27, 2011 EFFECTIVE DATE: April 27, 2011

OWNER: HIDALGO COUNTY PRECINCT NO. 2

OWNER's Contract No.: C-CAP-10-309-09-21

CONTRACTOR: OG CONSTRUCTION ENGINEER: DOS LOGISTICS INC.
4021 N. Closner Blvd. 1002 East Expressway 83
Edinburg, TX 78541 Westlaco, TX 78596

You are directed to make the following changes in the Contract Documents.

- Description:
1. Item 247 Flexible Base (New Caliche) was increased in 463 CY.
 2. Item 251 Salvage Flexible Base was decreased in 463 CY.
 3. Item 531 Concrete Sidewalk was increased in 10.33 SY
 4. Item 432 Concrete Rip-Rap was decreased in 1 (one) CY
 5. Item 530 Concrete Driveway was increased in 9.33 SY

- Reason for Change Order:
1. Item 247 was increased because existing caliche thickness was less than the reflected on previous bores.
 2. Item 251 was decreasing for the same previous item reason.
 3. Item 531 was increased because a new house was built after road plans were made.
 4. Item 432 was decreased as per actual measurement.
 5. Item 530 was increased to have a better driveway slope and be in compliance with TxDOT standards.

Attachments:

Change in Contract Price:		CHANGE IN CONTRACT TIME:	
Original Contract Price		Original Contract Time for	
\$ 194,154.00		Substantial Completion:	60
			calendar days or dates
Net Changes from previous Change Order		Net change from previous Change Orders	
\$ 0.00		0	
			calendar days
Contract Price prior to this Change Order		Contract Time prior to this Change Order	
\$ 194,154.00		Substantial Completion:	60
			calendar days or dates
Net Increase (decrease) of this Change Order		Net Increase (decrease) of this Change Order	
\$ 8,034.41		0	
			calendar days
Contract Price with all approved Change Orders	Net % increase (decrease) from original contract price.	Contract Time with all approved Change Orders	
\$ 202,188.41	4.10 %	Substantial Completion:	60
			calendar days or dates

RECOMMENDED:
 By: [Signature]
 Engineer (Authorized Signature)
 Date: 5/10/2011

APPROVED:
 By: _____
 Owner (Authorized Signature)
 Date: _____

ACCEPTED:
 By: [Signature]
 Contractor (Authorized Signature)
 Date: 5/10/2011

