

CONTRACT CHANGE ORDER REQUEST

Owner: Hidalgo County DATE: June 27, 2011
2812 S. Business Hwy 281 Change Order No. 2
Edinburg, Texas 78539

Contractor/Firm

The 5125 Company Project Name/Acct. No.
1008 Doherty Hidalgo County Primary Care and
Mission, Texas 78572 Substance Abuse Facility Site and
Utility Improvements.

Phone #: (956) 583-5125 Bid No. 2010-050-02-24-MSS

You are hereby requested to comply with the following changes from the contract plans and specifications.

Final Quantitative adjustments Quantitative deletion
 Unit Price Time extension
 Quantitative Addition Other

Reason: The Contractor is requesting a Change Order for an Increase in the Bid item amount for 18" Curb & Gutter and 4.0' Concrete Valley Gutter. The reason for the request is due to multiple increases in concrete and fuel cost. The Notice to Proceed was issued on March of 2009. The Contractor has been on hold to place this two remaining items. The caliche is being done by others and so the Contractor has been on hold. The requested increases are to increase from 9.00/LF to 11.40/LF for the 18" Curb & Gutter and to increase from 30.00/LF to 39.00/LF for the 4.0' Concrete Valley Gutter. This totals to \$4,800.00 increase and \$ 1,350.00 increase for the Curb & Gutter and 4.0' Valley Gutter respectively. Total amount of increase \$ 6,150.00. Also, the following items have been completed with the final quantities being less that the plan quantities. 1.) 8" P.V.C. DR-18 plan quantity 1,800 LF actual 1,670 LF amount below contract \$ 1,820.00 2.) 8" M.J. 45° Bend plan quantity 13 Ea. Actual installed, 11 Ea. And below contract \$ 800.00 3.) 16" P.V.C. Casing plan quantity 350 LF, actual installed 314 LF amount below contract \$ 1,080.00 4.) 4" P.V.C. DR-18 plan quantity 610 LF, actual quantity installed 600 LF amount below contract \$ 100.00 5.) 8" P.V.C. SDR-26 plan quantity 650 LF, actual installed 540 LF amount below contract \$ 1,540.00 6.) Trench Safety Protection plan quantity 650 LF, actual installed 540 LF, amount below contract \$ 110.00 7.) 18" R.C.P. plan quantity 700 LF, actual installed 652 LF, amount below contract \$ 960.00 8.) 10" P.V.C.

bleeder line plan quantity 1,300 LF, actual installed 1,200 LF, amount below contract \$ 1,400.00. The final totals for Change Order No.2 are, \$6,150.00 additional and \$ 7,810.00 deduct. For a net quantity deletion of \$ 1,660.00.

Contract price prior to change order.....	\$ 219,512.50
I. Net Increase/Decrease of this change order No. 1.....	\$ 500.00
II. Net Increase/Decrease of this change order No.2.....	\$ 1,660.00
Contract Price with change order.....	\$ 217,352.50
Increase/Decrease in time _____ days.	

Change Order Request
Page 2

Approved By: **Hidalgo County**

Accepted By: **The 5125 Company**

Owner

Date

Contractor

Date

Recommended By;
Quintanilla, Headley and Associates, Inc.

ELLR 6-28-11

Project Engineer

Date



MBE, WBE, HUB CERTIFIED UTILITY CONTRACTOR

1008 DOHERTY
MISSION, TX 78572

OFFICE: (956) 583-5125
FAX: (956) 585-1633
E-MAIL: pe5125@aol.com

CHANGE ORDER REQUEST 2

Date: June 2, 2011

Change Order Request Submitted To: Quintanilla, Headley & Associates 124 East Stubbs Street Edinburg, Texas 78539	Project Name/No.: Hidalgo Cty Primary Care and Substance Abuse Facility Site and Utility Improvements (Bid No. 2010-050-02-24-MSS)
Attention: Eulalio Ramirez, P.E.	

Due to the multiple increases in concrete and fuel, we respectfully request a 30% increases on the items indicated below.

	Item Description	Qty.	Original Bid	Increase	Unit Bid	Total Bid
1	18" Curb and Gutter	2,000	\$ 9.00	\$ 2.40	\$ 11.40	\$ 22,800.00
2	4.0' Concrete Valley Gutter	150	\$ 30.00	\$ 9.00	\$ 39.00	\$ 5,850.00
TOTAL						\$ 28,650.00

Respectfully Submitted by:

Pat Esparicueta

ACCEPTANCE OF CHANGE ORDER REQUEST

The enclosed prices, descriptions of work or services to be performed are satisfactory and are hereby accepted. You are authorized to do the work as specified.

Accepted: _____

Rejected: _____

Date: _____

Signature: _____



QUINTANILLA, HEADLEY AND ASSOCIATES, INC.

Consulting Engineers ★ Land Surveyors
Engineering Firm Registration No. F-1513
Surveying Firm Registration No. 100411-00

Letter of Transmittal

**To: Hidalgo County – Budget
2812 S. Business Hwy. 281
Edinburg, Texas 78539**

**Date: June 29, 2011
Attention: Rey Salazar
Re: Hidalgo County Primary Care
and Substance Abuse Facility
Site and Utility Improvements**

Description:

- Revised Change Order Request No. 2 & Back up information
- Copy of Application for payment No. 2

Remarks: * Please call Mr. Eulalio Ramirez, upon receiving this package.**

Sent By: Neyda for Eulalio Ramirez, P.E . Delivered By: _____

Received By: _____ Time: _____
Printed Name