

CHANGE ORDER NUMBER ONE(1)

Project: Colonia Saenz Subdivision - Calle Hernandez

DATE OF ISSUANCE: 11-Jul-11 EFFECTIVE DATE: 11-Jul-11

OWNER: Hidalgo County
 OWNER'S CONTRACT NO: C-CAP-11-057-04-05

CONTRACTOR: M.J.A. Construction L.L.C. ENGINEER: Rodriguez Engineering
3100 Hackberry Ave. 200 S. Cage Blvd
Mission, Texas 78574 Suite A
Pharr, Texas 78577

You are directed to make the following changes in the Contract Documents.

- Description:
 1. Add 3' X 3' Grated Inlet
 2. Add 18" RCP - 40 L.F.

- Reason for Change Order:
 1. Drainage was to be done by another source, due to construction starting time it will be done with this contract. Run-off from the street will be collected into roadside ditch but will be equalized to the south roadside ditch and will be drained into the 3' x 3' grated inlet to discharge to a drain ditch north of subdivision.

Attachments:

CHANGE IN CONTRACT PRICE:		CHANGE IN CONTRACT TIME:	
Original Contract Price		Original Contract Time for	
\$ 63,149.50		Substantial Completion:	<u>90</u> calendar days or dates
Net Changes from previous Change Order		Net Change from previous Change Orders	<u>0</u> calendar days
\$ 0.00		Contract Time prior to this Change Order	
Contract Price prior to this Change Order		Substantial Completion:	<u>90</u> calendar days or dates
\$ 63,149.50		Net Increase(decrease) of this Change Order	<u>0</u> calendar days
Net (Increase) decrease of this Change Order		Contract Time with all approved Change Orders	
\$ 1,691.00		Substantial Completion:	<u>90</u> calendar days or dates
Contract Price with all approved Change Orders	Net % (increase) decrease from original contract price.		
\$ 64,840.50	<u>2.68%</u>		

RECOMMENDED:

APPROVED:

ACCEPTED:

By: [Signature]
 Engineer (Authorized Signature)

By: _____
 Owner (Authorized Signature)

By: [Signature]
 Contractor (Authorized Signature)

Date: 7/27/11

Date: _____

Date: [Signature]

Exhibit E-B

**HIDALGO COUNTY PRECINCT #1
BORDER COLONIA ACCESS PROGRAM
ROUND #3 - CHANGE ORDER #1**

BID OPENING DATE: FEBRUARY 16, 2011
9:30 a.m.

CHANGE ORDER #1							
BID Number	ITEM DESCRIPTION	UNIT	M.J.A. CONSTRUCTION L.L.C.			CHANGE ORDER #1	
			UNIT PRICE	UNIT PRICE	TOTAL PRICE	QUANTITY	TOTAL PRICE
SAENZ SUBDIVISION							
BASE BID (PAVING)							
100	PREPARING ROW	STA.	\$1,500.00	5.79	\$8,685.00	5.79	\$8,685.00
152	6" ROAD GRADER WORK (DENS. CONT.) (SUBGRADE)	S.Y.	\$3.50	1,690	\$5,915.00	1,690	\$5,915.00
247	6" FL BS (DC)(TY D GR6 CLIII)(COMP IN	S.Y.	\$5.75	1,690	\$9,717.50	1,690	\$9,717.50
310	ASPH MATRL (MC-30)	GAI.	\$8.50	338	\$2,873.00	338	\$2,873.00
340	1 1/2" HOT MIX ASPH CONC. TY D	S.Y.	\$9.00	1,550	\$13,950.00	1,550	\$13,950.00
500	MOBILIZATION	L.S.	\$5,000.00	1	\$5,000.00	1	\$5,000.00
502	BARRICADES, SIGN AND TRAFFIC	MO	\$2,500.00	1	\$2,500.00	1	\$2,500.00
	BASE BID PAVING TOTAL AMOUNT				\$48,640.50		\$48,640.50
BASE BID (DRAINAGE)							
530	DRIVEWAY (ASPH-CON-PAV) (PB-1)	L.F.	\$20.00	285	\$5,700.00	285	\$5,700.00
247	FLEX BASE (COMPL IN PLACE) (TY D GR6	L.F.	\$5.00	380	\$1,900.00	380	\$1,900.00
556	15" RCP STORM DRAIN CLIII	S.Y.	\$24.00	280	\$6,720.00	280	\$6,720.00
506	TEMPORARY SEDIMENT CONTROL FENCE (INSTALLED)	L.F.	\$2.00	63	\$126.00	63	\$126.00
506	TEMPORARY SEDIMENT CONTROL FENCE (REMOVE)	L.F.	\$1.00	63	\$63.00	63	\$63.00
	18" RCP STORM DRAIN CLIII	L.F.	\$24.50	0	\$0.00	40	\$980.00
	3' x 3' GRATED INLET	EA.	\$711.00	0	\$0.00	1	\$711.00
	BASE BID DRAINAGE TOTAL AMOUNT				\$14,509.00		\$16,200.00

BASE BID PAVING TOTAL AMOUNT:	\$48,640.50	\$48,640.50
BASE BID DRAINAGE TOTAL AMOUNT:	\$14,509.00	\$16,200.00
BASE BID GRAND TOTAL AMOUNT:	\$63,149.50	\$64,840.50
CHANGE ORDER AMOUNT:		\$1,691.00