

CONTRACT CHANGE ORDER REQUEST

Owner: Hidalgo County DATE: August 4, 2011
2812 S. Business Hwy 281 Change Order No. 3
Edinburg, Texas 78539

Contractor/Firm
The 5125 Company Project Name/Acct. No.
1008 Doherty Hidalgo County Primary Care and
Mission, Texas 78572 Substance Abuse Facility Site and
Utility Improvements.
Phone #: (956) 583-5125 Bid No. 2010-050-02-24-MSS

You are hereby requested to comply with the following changes from the contract plans and specifications.

Final Quantitative adjustments Quantitative deletion
 Unit Price Time extension
 Quantitative Addition Other

HIDALGO COUNTY
BUDGET OFFICE
AUG 9 AM 9 28


Reason: The Contractor is requesting a Change Order for time extension due to rain days and too wet to work days along with delays in completing their work due reasons beyond their control. There were a total of 39 rain days or too wet to work days on the project. In addition, the contractor had finished construction with their contract except for the curb & gutter and valley gutter on August 19, 2010, but were then put on hold. The contractor was put on hold at this point until the county could do the subgrade and the caliche and then the contractor would be able to finish their contract with the placement of the curb & gutter and the valley gutter. However, due to heavy workload the county was not able to do the subgrade and caliche until June at which point the contractor was notified (June 2) that they could now continue. There were rain days in June 2011 and the contractor was not able to finish the contract work until July 19, 2011. The time requested is a total of 326 days, 39 Rain days and 287 work stoppage days from August 19, 2010 to June 2, 2011. The original notice to proceed with construction was May 21, 2010. The end of the contract with 150 days would put the original end of contract at October 17, 2010. With the approval of this time extension change order, the new end of contract time would be September 8, 2011.

Contract price prior to change order..... \$ 219,512.50
I. Net Increase/Decrease of this change order No. 1..... \$ 500.00
II. Net Increase/Decrease of this change order No.2..... \$ 1,660.00
Contract Price with change order..... \$ 217,162.50
Increase/Decrease in time 326 days.

Approved By: **Hidalgo County**

Owner Date

Accepted By: **The 5125 Company**



Contractor Date

Recommended By;
Quintanilla, Headley and Associates, Inc.



Project Engineer Date



QUINTANILLA, HEADLEY AND ASSOCIATES, INC.

Consulting Engineers ★ Land Surveyors
Engineering Firm Registration No. F-1513
Surveying Firm Registration No. 100411-00
www.qhaengineering.com

Letter of Transmittal

To: Hidalgo County Purchasing Dept.
2802 S. Business 281
Edinburg, Texas 78539

Date: August 5, 2011

Attention: ~~Moises Salazar~~ **REY**
Re: Hidalgo County Primary Care
and Substance Abuse Facility
Site and Utility Improvements.

Description:

- Original Change Order No.3

Remarks: _____

2011 AUG 9 AM 9 28
HIDALGO COUNTY
BUDGET OFFICE

Sent By Lilia for Eulalio Ramirez, P.E. Delivered By: _____

Received By: _____ Time: _____
Printed Name