

CHANGE ORDER NUMBER ONE (1)

Project: **EL DORA STREET AND DRAINAGE IMPROVEMENTS PROJECT**
 DATE OF ISSUANCE: 1/10/2012 EFFECTIVE DATE: 1/10/2012

OWNER: Hidalgo County Precinct No. 2
 OWNER'S CONTRACT NO: C-11-044A-06-28

CONTRACTOR: Saenz Utility Contractors, Ltd.
 22290 N. FM 88
 Edcouch, TX. 78538

ENGINEER: Raul E. Sesein, PE
 Planning Administrator
 Hidalgo County Planning Department
 1304 South 25th Street
 Edinburg, Texas 78539

You are directed to make the following changes in the Contract Documents.

Description:


1. Contract Time Extension
- 2.
- 3.
- 4.
- 5.
- 6.
- 7.

Reason for Change Order:

1. Unable to start work due to storm sewer system being installed by other contractor (37 days).
2. Inclement weather days (3 days)
- 3.
- 4.
- 5.
- 6.

Attachments:

CHANGE IN CONTRACT PRICE:		CHANGE IN CONTRACT TIME:	
Original Contract Price		Original Contract Time for	
\$ 265,812.97		Substantial Completion:	90 <small>calendar days or dates</small>
Net Changes from previous Change Order		Net Change from previous Change Orders	
\$ -			0 <small>calendar days</small>
Contract Price prior to this Change Order		Contract Time prior to this Change Order	
\$ 265,812.97		Substantial Completion:	90 <small>calendar days or dates</small>
Net Increase(decrease) of this Change Order		Net Increase(decrease) of this Change Order	
\$ -			40 <small>calendar days</small>
Contract Price with all approved Change Orders	Net % increase(decrease) from original contract price.	Contract Time with all approved Change Orders	
\$ 265,812.97	0.00%	Substantial Completion:	130 <small>calendar days or dates</small>

RECOMMENDED:
 By: 
Engineer (Authorized Signature)
 Date: 12/28/11

APPROVED:
 By: _____
Owner (Authorized Signature)
 Date: _____


ACCEPTED:
 By: 
Contractor (Authorized Signature)
 Date: 12-28-11

Exhibit E-B