

## CHANGE ORDER NUMBER TWO (2)

Project: **TOWER ROAD PHASE 1 ROAD AND DRAINAGE IMPROVEMENTS PROJECT**  
 DATE OF ISSUANCE: 1/10/2012 EFFECTIVE DATE: 1/10/2012

OWNER: Hidalgo County Precinct No. 2  
 OWNER'S CONTRACT NO: C-11-044B-06-2B

CONTRACTOR: Mission Paving Company, Inc.  
 P.O. Box 949  
 Mission, Texas 78573

ENGINEER: Raul E. Sestin, PE  
 Planning Administrator  
 Hidalgo County Planning Department  
 1304 South 25th Street  
 Edinburg, Texas 78539

You are directed to make the following changes in the Contract Documents.

Reason for Change Order:


1. Contract time extension
- 2.
- 3.
- 4.
- 5.
- 6.
- 7.

Description:

1. Unable to start work due to fiber optic line not relocated by utility company
- 2.
- 3.
- 4.
- 5.
- 6.

Attachments:

CHANGE IN CONTRACT PRICE:		CHANGE IN CONTRACT TIME:	
Original Contract Price		Original Contract Time for	
\$ 225,690.90		Substantial Completion:	90 <small>calendar days or dates</small>
Net Changes from previous Change Order		Net Change from previous Change Orders	
\$ 17,000.00			0 <small>calendar days</small>
Contract Price prior to this Change Order		Contract Time prior to this Change Order	
\$ 242,690.90		Substantial Completion:	90 <small>calendar days or dates</small>
Net Increase(decrease) of this Change Order		Net Increase(decrease) of this Change Order	
\$ -			55 <small>calendar days</small>
Contract Price with all approved Change Orders	Net % increase(decrease) from original contract price.	Contract Time with all approved Change Orders	
\$ 242,690.90	0.00%	Substantial Completion:	145 <small>calendar days or dates</small>

RECOMMENDED:  
 By:   
 Engineer (Authorized Signature)  
 Date: 12/28/11

APPROVED:  
 By: \_\_\_\_\_  
 Owner (Authorized Signature)  
 Date: \_\_\_\_\_


ACCEPTED:  
 By:   
 Contractor (Authorized Signature)  
 Date: Dec 28 2011

Exhibit E-B