

CHANGE ORDER NUMBER THREE (3)

Project: **EL DORA STREET AND DRAINAGE IMPROVEMENTS PROJECT**

DATE OF ISSUANCE: 2/7/2012 ✓

EFFECTIVE DATE: 2/7/2012 ✓

OWNER: Hidalgo County Precinct No. 2
 OWNER'S CONTRACT NO.: C-11-043A-06-28 ✓

CONTRACTOR: Saenz Utility Contractors, Ltd.
 22290 N. FM 88
 Edcouch, TX. 78538

ENGINEER: Raul E. Sesin, PE
 Planning Administrator
 Hidalgo County Planning Department
 1304 South 25th Street
 Edinburg, Texas 78539


You are directed to make the following changes in the Contract Documents.

- Reason for Change Order:
1. Removal of an acceleration/deceleration lane and the installation of curb & gutter with backfill and concrete apron to replace said lane.
 2. Time extension for proposed work
 3. Adjustment of pavement quantities due to change of scope of work
 - 4.


- Description:
1. Add 300 LF @ \$5.25 of Type A barrier concrete curb & gutter (\$1,575.00)
 2. Add 50 LF @ \$4.50 to Remove & dispose of existing curb (\$225.00)
 3. Add 725 SF @ \$3.50 for Concrete Apron (\$2,537.50)
 4. Add 265 CY @ \$2.50 for Back of curb fill (\$662.50)
 5. Add 537 SY @ \$2.50 to Excavate & remove caliche (\$1,342.50)
 6. Deduct 537 SY @ \$.87 of Prime Coat (-\$467.19)
 7. Deduct 1047 SY @ \$2.00 of Compacted Caliche (labor only) (-\$2,094.00)
 8. Deduct 537 SY \$2.80 of 5" Compacted Caliche (labor only) (-\$1,503.60)
 9. Deduct 537 SY @ \$3.85 to excavate, treat & rework existing road section to proposed 10" finished grade (-\$2,067.45)

Attachments:

CHANGE IN CONTRACT PRICE:		CHANGE IN CONTRACT TIME:	
Original Contract Price		Original Contract Time for	
\$ 177,980.05 ✓		Substantial Completion:	90 <small>calendar days or dates</small>
Net Changes from previous Change Order		Net Change from previous Change Orders	
\$ 16,146.50 ✓			40 <small>calendar days</small>
Contract Price prior to this Change Order		Contract Time prior to this Change Order	
\$ 194,126.55 ✓		Substantial Completion:	130 <small>calendar days or dates</small>
Net Increase(decrease) of this Change Order		Net Increase(decrease) of this Change Order	
\$ 210.26			5 <small>calendar days</small>
Contract Price with all approved Change Orders	Net % increase(decrease) from original contract price.	Contract Time with all approved Change Orders	
\$ 194,336.81	9.19%	Substantial Completion:	135 <small>calendar days or dates</small>

RECOMMENDED:
 By: 
 Engineer (Authorized Signature)
 Date: 01/20/12

APPROVED:
 By: _____
 Owner (Authorized Signature)
 Date: _____

ACCEPTED:
 By: 
 Contractor (Authorized Signature)
 Date: 1-20-12

