

CHANGE ORDER NUMBER FOUR (4)

Project: **TOWER ROAD PHASE 1 ROAD AND DRAINAGE IMPROVEMENTS PROJECT**
 DATE OF ISSUANCE: 3/6/2012 EFFECTIVE DATE: 3/6/2012

OWNER: Hidalgo County Precinct No. 2
 OWNER'S CONTRACT NO: C-11-044B-06-28

CONTRACTOR: Mission Paving Company, Inc.
 P.O. Box 949
 Mission, Texas 78573

ENGINEER: Raul E. Sesin, PE
 Planning Administrator
 Hidalgo County Planning Department
 1304 South 25th Street
 Edinburg, Texas 78539


You are directed to make the following changes in the Contract Documents.

- Reason for Change Order:
1. Contract Time Extension
 - 2.
 - 3.
 - 4.
 - 5.
 - 6.
 - 7.

- Description:
1. Inclement weather days (7 days)
 - 2.
 - 3.
 - 4.
 - 5.
 - 6.

Attachments:

CHANGE IN CONTRACT PRICE:		CHANGE IN CONTRACT TIME:	
Original Contract Price		Original Contract Time for	
\$ 225,690.90		Substantial Completion:	90 <small>calendar days or dates</small>
Net Changes from previous Change Order		Net Change from previous Change Orders	
\$ 21,468.75			57 <small>calendar days</small>
Contract Price prior to this Change Order		Contract Time prior to this Change Order	
\$ 247,159.65		Substantial Completion:	147 <small>calendar days or dates</small>
Net Increase(decrease) of this Change Order		Net Increase(decrease) of this Change Order	
\$ -			7 <small>calendar days</small>
Contract Price with all approved Change Orders	Net % increase(decrease) from original contract price.	Contract Time with all approved Change Orders	
\$ 247,159.65	9.51%	Substantial Completion:	154 <small>calendar days or dates</small>

RECOMMENDED:
 By: 
 Engineer (Authorized Signature)
 Date: 02/27/12

APPROVED:
 By: _____
 Owner (Authorized Signature)
 Date: _____

ACCEPTED:
 By: 
 Contractor (Authorized Signature)
 Date: 2-24-12

Exhibit E-B

MISSION PAVING COMPANY, INC.

*The Finest in Asphalt and Concrete Paving
Established 1948*

STREETS : SUBDIVISIONS : PARKING LOTS : TRAILER PARKS : INDUSTRIAL AREAS

P.O. Box 949
MISSION, TEXAS 78573-0949

TELEPHONE (956) 585-4811
VALLEY WIDE 1-800-585-4811
FAX (956) 585-1616

Hidalgo County
C/o: Mr. Raul E. Sesin, P.E.
1304 S. 25th Street
Edinburg, Texas 78539

February 23, 2012

RE: Request for Contract Time Extension
Tower Road Phase I Road & Drainage Improvements
Project # C-11-044B-06-2B

Dear Mr. Sesin,

Please accept this as Mission Paving Co., Inc. formal request for contract time to be suspended on the above referenced project affective February 22, 2012. Work has been stopped due to North Alamo Water Supply 3" waterline in conflict with storm drainage placement. We would like contract time suspended until utility company has relocated the waterline and we have clearance to proceed.

We also request that the number of calendar days accumulated due to the delay be added to our current contract time.


We also request that Mission Paving be given credit 7 calendar days on the above referenced project due to work being halted due to rain and wet conditions beyond our control. The rain event took place during the month of February, 2012 and the following calendar day's, with in that time period are as follows.

Tuesday the 7th, Wednesday the 8th, Thursday the 9th, Friday the 10th, Saturday the 11th,
Sunday the 12th and Monday the 13th.

Thank you for your consideration concerning time suspension & contract time being extended.

Please call if you have any questions.

Thank you,



Sam Vaughn, Sales Representative
Mission Paving Company, Inc.

