

CHANGE ORDER NUMBER TWO (2)

PROJECT: ROAD & DRAINAGE CONSTRUCTION OF EL GATO ROAD IMPROVEMENTS

DATE OF ISSUANCE: March 5, 2012 **EFFECTIVE DATE:** March 13, 2012

OWNER: HIDALGO COUNTY PRECINCT No. 2

CONTRACTOR: ASAGO CONSTRUCTION **ENGINEER:** R. Gutierrez Engineering Corporation
 2113 Pecos 130 E. Park Ave.
 Mission, TX 78572 Pharr, TX 78577

You are directed to make the following changes in the Contract Documents.

Description:

1. Add 23,067 SY of Tack Coat (RC-250)
2. 21 additional days added to contract time

Reason:

1. County forces originally tasked with this item, but will be unable to do tack coat for this job
2. Time added to contract for following reasons:
 - 8 days for additional time required due to contractor waiting on county forces to complete overlay in sections and for contractor to complete application of Tack Coat (RC-250)
 - 13 days where it either rained or conditions were too wet to work between January 11, 2012 and February 29, 2012
 2/4, 2/5, 2/8, 2/9, 2/10, 2/11, 2/12, 2/13, 2/14, 2/16, 2/17, 2/18, & 2/19

Attachments:

Change in Contract Price:		CHANGE IN CONTRACT TIME:	
Original Contract Price		Original Contract Time for	
\$	643,798.80	Substantial Completion:	120
			calendar days or dates
Net Changes from previous Change Order		Net change from previous Change Orders	
\$	6,413.00		57
			calendar days
Contract Price prior to this Change Order		Contract Time prior to this Change Order	
\$	650,211.80	Substantial Completion:	177
			calendar days or dates
Net Increase (decrease) of this Change Order		Net Increase (decrease) of this Change Order	
\$	27,680.40		21
			calendar days
Contract Price with all approved Change Orders	Net % increase (decrease) from original contract price.	Contract Time with all approved Change Orders	
\$	677,892.20	5.30	%
		Substantial Completion:	198
			calendar days or dates

RECOMMENDED:

By: Rain Lopez, P.E.
 Engineer (Authorized Signature)
 Date: March 8, 2012

APPROVED:

By: _____
 Owner (Authorized Signature)
 Date: _____

ACCEPTED:

By: [Signature]
 Contractor (Authorized Signature)
 Date: March 8, 2012