

CHANGE ORDER NUMBER ONE (1)

Project: TOWER ROAD PHASE 1 ROAD AND DRAINAGE IMPROVEMENTS PROJECT  
 DATE OF ISSUANCE: 3/20/2012 EFFECTIVE DATE: 3/20/2012

OWNER: Hidalgo County Precinct No. 2  
 OWNER'S CONTRACT NO: C-11-044A-06-28  
 CONTRACTOR: Saenz Utility Contractors, Ltd.  
 22290 N. FM 88  
 Edcouch, TX. 78538  
 ENGINEER: Raul E. Sesin, PE  
 Planning Administrator  
 Hidalgo County Planning Department  
 1304 South 25th Street  
 Edinburg, Texas 78539


You are directed to make the following changes in the Contract Documents.

Reason for Change Order: 1. Contract Time Extension  
 2.  
 3.  
 4.  
 5.  
 6.  
 7.


Description: 1. Unable to start work due to storm sewer system being installed by other contractor.  
 2.  
 3.  
 4.  
 5.  
 6.

Attachments:

CHANGE IN CONTRACT PRICE:		CHANGE IN CONTRACT TIME:	
Original Contract Price		Original Contract Time for	
\$	265,812.97	Substantial Completion:	90 calendar days or dates
Net Changes from previous Change Order		Net Change from previous Change Orders	
\$	-		0 calendar days
Contract Price prior to this Change Order		Contract Time prior to this Change Order	
\$	-	Substantial Completion:	90 calendar days or dates
Net Increase(decrease) of this Change Order		Net Increase(decrease) of this Change Order	
\$	-		60 calendar days
Contract Price with all approved Change Orders	Net % increase(decrease) from original contract price.	Contract Time with all approved Change Orders	
\$	265,812.97	0.00%	Substantial Completion: 150 calendar days or dates

RECOMMENDED:  
 By:   
 Engineer (Authorized Signature)  
 Date: 03/14/12

APPROVED:  
 By: \_\_\_\_\_  
 Owner (Authorized Signature)  
 Date: \_\_\_\_\_

ACCEPTED:  
 By:   
 Contractor (Authorized Signature)  
 Date: 03/14/12  
 Exhibit E-B

