

CHANGE ORDER NUMBER THREE (3)

PROJECT: ROAD & DRAINAGE CONSTRUCTION OF EL GATO ROAD IMPROVEMENTS

DATE OF ISSUANCE: _____ **EFFECTIVE DATE:** _____

OWNER: HIDALGO COUNTY PRECINCT No. 2

CONTRACTOR: ASAGO CONSTRUCTION **ENGINEER:** R. Gutierrez Engineering Corporation
2113 Pecos 130 E. Park Ave.
Mission, TX 78572 Pharr, TX 78577

You are directed to make the following changes in the Contract Documents.

Description:

1. Final Quantity Adjustments
2. Add 4 ea. Prefab Pav Mrk Ty B (W) (Arrow) (Temp.)
3. 3 additional days added to contract time

Reason:

1. Final quantity adjustments.
2. 4 arrows added during temporary striping phase (not included in previous change order)
3. Time added to contract for following reasons:
 - 1 day when contractor was ready to prime flexbase, but it was too windy
3/7
 - 2 days where it either rained or conditions were too wet to work between March 1, 2012 and March 22, 2012
3/9, 3/10

Attachments:

Change in Contract Price:		CHANGE IN CONTRACT TIME:	
Original Contract Price		Original Contract Time for	
\$	643,798.80	Substantial Completion:	120
			<small>calendar days or dates</small>
Net Changes from previous Change Order		Net change from previous Change Orders	
\$	34,093.40	78	
		<small>calendar days</small>	
Contract Price prior to this Change Order		Contract Time prior to this Change Order	
\$	677,892.20	Substantial Completion:	198
			<small>calendar days or dates</small>
Net Increase (decrease) of this Change Order		Net Increase (decrease) of this Change Order	
\$	(28,025.90)	3	
		<small>calendar days</small>	
Contract Price with all approved Change Orders	Net % increase (decrease) from original contract price.	Contract Time with all approved Change Orders	
\$	649,866.30	0.90	%
		Substantial Completion:	201
			<small>calendar days or dates</small>

RECOMMENDED:

By: *Rain [Signature]*
 Engineer (Authorized Signature)

Date: April 23, 2012

APPROVED:

By: _____
 Owner (Authorized Signature)

Date: _____

ACCEPTED:

By: *[Signature]*
 Contractor (Authorized Signature)

Date: April 23, 2012



CHANGE ORDER NO. 3 TABULATION
HIDALGO COUNTY PRECINCT NO. 2
ROAD & DRAINAGE CONSTRUCTION OF EL GATO ROAD IMPROVEMENTS

Item Number	Original Plan Quantity	Change Order #1 Quantities	Change Order #2 Quantities	Change Order #3 Quantities	Unit	Item Description	Unit Price	Revised Unit Price	Original Contract Cost	Change In Contract Cost of C.O.#1	Revised Contract Cost after C.O.#1	Change In Contract Cost of C.O.#2	Revised Contract Cost after C.O.#2	Change In Contract Cost of C.O.#3	Revised Contract Cost after C.O.#3
100	38.98	38.98	38.98	38.98	STA	Preparation of Right-of-Way	\$ 60.00	\$ 60.00	\$ 2,338.80	0.00	2,338.80	0.00	2,338.80	0.00	2,338.80
110	18,717.00	18,717.00	18,717.00	18,717.00	CY	Excavation (Roadway)	\$ 2.00	\$ 2.00	\$ 37,434.00	0.00	37,434.00	0.00	37,434.00	0.00	37,434.00
132	318.00	318.00	318.00	318.00	CY	Embankment (Final) (Esns. Cont.) (TY C)	\$ 15.00	\$ 15.00	\$ 4,770.00	0.00	4,770.00	0.00	4,770.00	0.00	4,770.00
164	6,705.00	6,705.00	6,705.00	6,705.00	SY	Cell Fbr Mch Seed (Temp/Warm)	\$ 0.50	\$ 0.50	\$ 3,352.50	0.00	3,352.50	0.00	3,352.50	0.00	3,352.50
164	6,705.00	6,705.00	6,705.00	6,705.00	SY	Cell Fbr Mch Seed (Temp/Cool)	\$ 0.50	\$ 0.50	\$ 3,352.50	0.00	3,352.50	0.00	3,352.50	0.00	3,352.50
164	13,410.00	13,410.00	13,410.00	13,410.00	SY	Cell Fbr Mch Seed (Temp/Clay)	\$ 0.50	\$ 0.50	\$ 6,705.00	0.00	6,705.00	0.00	6,705.00	0.00	6,705.00
247	23,067.00	23,067.00	23,067.00	23,067.00	SY	Flexible Base (Mat'l Supplied by County) (8")	\$ 1.50	\$ 1.50	\$ 34,600.50	0.00	34,600.50	0.00	34,600.50	0.00	34,600.50
260	23,067.00	23,067.00	23,067.00	23,067.00	SY	Lime Tft (Exst Mat'l)(12")	\$ 1.50	\$ 1.50	\$ 34,600.50	0.00	34,600.50	0.00	34,600.50	0.00	34,600.50
260	23,067.00	23,067.00	23,067.00	23,067.00	SY	Lime Treat(New Base)(8")	\$ 1.50	\$ 1.50	\$ 34,600.50	0.00	34,600.50	0.00	34,600.50	0.00	34,600.50
260	716.00	716.00	716.00	716.00	TON	Lime (Slurry or Commercial Slurry)	\$ 170.00	\$ 170.00	\$ 121,720.00	0.00	121,720.00	0.00	121,720.00	0.00	121,720.00
310	6,265.00	6,265.00	6,265.00	6,265.00	TON	Prime Coat (MC-30)	\$ 6.00	\$ 6.00	\$ 37,590.00	0.00	37,590.00	0.00	37,590.00	0.00	37,590.00
400	55.20	55.20	55.20	55.20	SY	Cut & Restore Pavement	\$ 50.00	\$ 50.00	\$ 2,760.00	0.00	2,760.00	0.00	2,760.00	0.00	2,760.00
402	1,034.00	1,034.00	1,034.00	1,034.00	LF	Trench Excav Protection	\$ 1.00	\$ 1.00	\$ 1,034.00	0.00	1,034.00	0.00	1,034.00	0.00	1,034.00
432	2.00	2.00	2.00	2.00	CY	Concrete Riprap (CL C)	\$ 2,000.00	\$ 2,000.00	\$ 4,000.00	0.00	4,000.00	0.00	4,000.00	0.00	4,000.00
464	132.00	132.00	132.00	132.00	LF	RC Pipe (CL III) (18")	\$ 50.00	\$ 50.00	\$ 6,600.00	0.00	6,600.00	0.00	6,600.00	0.00	6,600.00
464	146.00	146.00	146.00	146.00	LF	RC Pipe (CL III) (24")	\$ 55.00	\$ 55.00	\$ 8,030.00	0.00	8,030.00	0.00	8,030.00	0.00	8,030.00
464	667.00	667.00	667.00	667.00	LF	RC Pipe (CL III) (30")	\$ 75.00	\$ 75.00	\$ 50,025.00	0.00	50,025.00	0.00	50,025.00	0.00	50,025.00
464	345.00	345.00	345.00	345.00	LF	RC Pipe (CL III) (36")	\$ 100.00	\$ 100.00	\$ 34,500.00	0.00	34,500.00	0.00	34,500.00	0.00	34,500.00
465	1.00	1.00	1.00	1.00	EA	Inlet (Complete) (TY A)	\$ 3,500.00	\$ 3,500.00	\$ 3,500.00	0.00	3,500.00	0.00	3,500.00	0.00	3,500.00
465	8.00	8.00	8.00	8.00	EA	Inlet (Complete) (TY F)	\$ 5,000.00	\$ 5,000.00	\$ 40,000.00	0.00	40,000.00	0.00	40,000.00	0.00	40,000.00
465	5.00	5.00	5.00	5.00	EA	Inlet Extension	\$ 700.00	\$ 700.00	\$ 3,500.00	0.00	3,500.00	0.00	3,500.00	0.00	3,500.00
465	3.00	3.00	3.00	3.00	EA	Manhole (Complete) (TY A)	\$ 3,000.00	\$ 3,000.00	\$ 9,000.00	0.00	9,000.00	0.00	9,000.00	0.00	9,000.00
506	168.00	168.00	168.00	168.00	SY	Construction Exits (Remove)	\$ 4.00	\$ 4.00	\$ 672.00	0.00	672.00	0.00	672.00	0.00	672.00
529	7,749.00	7,749.00	7,749.00	7,749.00	LF	Conc. Curb & Gutter (TY A)(Barrier)	\$ 8.00	\$ 8.00	\$ 61,992.00	(1,112.00)	60,880.00	0.00	60,880.00	0.00	60,880.00
529	490.00	490.00	490.00	490.00	LF	Conc. Valley Gutter (6-Ft)	\$ 8.00	\$ 8.00	\$ 3,920.00	(880.00)	3,040.00	0.00	3,040.00	0.00	3,040.00
530	878.00	878.00	878.00	878.00	SY	Driveways (Asphalt Concrete Pavement)	\$ 20.00	\$ 20.00	\$ 17,560.00	0.00	17,560.00	0.00	17,560.00	0.00	17,560.00
530	18.70	18.70	18.70	18.70	SY	Driveways (Brick Pavers)	\$ 50.00	\$ 50.00	\$ 935.00	0.00	935.00	0.00	935.00	0.00	935.00
530	429.60	429.60	429.60	429.60	SY	Turnout (Asphalt Concrete Pavement)	\$ 20.00	\$ 20.00	\$ 8,592.00	(1,560.00)	7,032.00	0.00	7,032.00	0.00	7,032.00
531	10.00	10.00	10.00	10.00	EA	Curb Ramps (TY 9)	\$ 700.00	\$ 700.00	\$ 7,000.00	(1,400.00)	5,600.00	0.00	5,600.00	0.00	5,600.00
531	520.00	480.00	480.00	512.00	SY	Sidewalk (Conc)(5-Ft)	\$ 40.00	\$ 40.00	\$ 20,800.00	(1,600.00)	19,200.00	0.00	19,200.00	0.00	19,200.00
644	14.00	14.00	14.00	14.00	EA	Install Small Roadside Sign Supp & Assem Ty 580 (1) SACP	\$ 400.00	\$ 400.00	\$ 5,600.00	0.00	5,600.00	0.00	5,600.00	0.00	5,600.00
644	8.00	8.00	8.00	8.00	EA	Remove Small Roadside Sign Supp & Assem	\$ 100.00	\$ 100.00	\$ 800.00	0.00	800.00	0.00	800.00	0.00	800.00
666	1,930.00	1,930.00	1,930.00	1,930.00	LF	Retl Pav Mkr Ty 1 (W)(4") (Bk)(100Mll)	\$ 1.00	\$ 1.00	\$ 1,930.00	0.00	1,930.00	0.00	1,930.00	0.00	1,930.00
666	250.00	250.00	250.00	250.00	LF	Retl Pav Mkr Ty 1 (W)(8") (Sld)(100 Mll)	\$ 3.00	\$ 3.00	\$ 750.00	0.00	750.00	0.00	750.00	0.00	750.00
666	8,900.00	8,900.00	8,900.00	8,900.00	LF	Retl Pav Mkr Ty 1 (Y) (4") (Sld) (100Mll)	\$ 1.00	\$ 1.00	\$ 8,900.00	0.00	8,900.00	0.00	8,900.00	0.00	8,900.00
666	568.00	568.00	568.00	568.00	LF	Retl Pav Mkr Ty 1 (W) (24") (Sld) (100Mll)	\$ 7.00	\$ 7.00	\$ 3,976.00	0.00	3,976.00	0.00	3,976.00	0.00	3,976.00
666	152.00	152.00	152.00	152.00	LF	Retl Pav Mkr Ty 1 (Y) (24") (Sld) (100Mll)	\$ 7.00	\$ 7.00	\$ 1,064.00	0.00	1,064.00	0.00	1,064.00	0.00	1,064.00
668	4.00	4.00	4.00	4.00	EA	Prefab Pav Mkr Ty B (W)(Word)	\$ 300.00	\$ 300.00	\$ 1,200.00	0.00	1,200.00	0.00	1,200.00	0.00	1,200.00
668	10.00	10.00	10.00	10.00	EA	Prefab Pav Mkr Ty B (W)(Arrow)	\$ 300.00	\$ 300.00	\$ 3,000.00	0.00	3,000.00	0.00	3,000.00	0.00	3,000.00
672	193.00	193.00	193.00	193.00	EA	Retl Pav Mkr (TY 1-C)	\$ 3.00	\$ 3.00	\$ 579.00	0.00	579.00	0.00	579.00	0.00	579.00
672	222.00	222.00	222.00	230.00	EA	Retl Pav Mkr (TY II A-A)	\$ 3.00	\$ 3.00	\$ 666.00	0.00	666.00	0.00	666.00	0.00	666.00
8531	2.00	2.00	2.00	2.00	EA	Solar Powered School Zone Sign & Assembly	\$ 6,000.00	\$ 6,000.00	\$ 12,000.00	0.00	12,000.00	0.00	12,000.00	0.00	12,000.00
502	4.00	4.00	4.00	4.00	MO	Barriades, Signs and Traffic Handling	\$ 1,000.00	\$ 1,000.00	\$ 4,000.00	0.00	4,000.00	0.00	4,000.00	0.00	4,000.00
506	324.00	324.00	324.00	324.00	LF	Temporary Sediment Control Fence	\$ 4.00	\$ 4.00	\$ 1,296.00	0.00	1,296.00	0.00	1,296.00	0.00	1,296.00
662	0.00	7,939.00	7,939.00	7,939.00	LF	4" Solid Yellow (Temp.)	\$ 1.00	\$ 1.00	\$ -	7,939.00	7,939.00	0.00	7,939.00	0.00	7,939.00
662	0.00	610.00	610.00	980.00	LF	4" Broken White (Temp.)	\$ 1.00	\$ 1.00	\$ -	610.00	610.00	0.00	610.00	0.00	610.00
662	0.00	2,325.00	2,325.00	2,325.00	LF	4" Solid White (Temp.)	\$ 1.00	\$ 1.00	\$ -	2,325.00	2,325.00	0.00	2,325.00	0.00	2,325.00
662	0.00	98.00	98.00	98.00	LF	8" Solid White (Temp.)	\$ 3.00	\$ 3.00	\$ -	294.00	294.00	0.00	294.00	0.00	294.00
662	0.00	117.00	117.00	117.00	LF	24" Solid White (Temp.)	\$ 7.00	\$ 7.00	\$ -	819.00	819.00	0.00	819.00	0.00	819.00
677	0.00	428.00	428.00	717.00	LF	Elim. Exst. Marking (4")	\$ 1.00	\$ 1.00	\$ -	428.00	428.00	0.00	428.00	0.00	428.00
550	0.00	1.00	1.00	1.00	LS	Relocate Fence (Sta 40 + 00)	\$ 350.00	\$ 350.00	\$ -	350.00	350.00	0.00	350.00	0.00	350.00
496	0.00	1.00	1.00	1.00	LS	Relocate Structures (Sta 41 + 50)	\$ 200.00	\$ 200.00	\$ -	200.00	200.00	0.00	200.00	0.00	200.00
668	0.00	0.00	0.00	4.00	EA	Tack Coat (RC-250)	\$ 1.20	\$ 1.20	\$ -	0.00	0.00	27,680.40	27,680.40	0.00	27,680.40
668	0.00	0.00	0.00	4.00	EA	Prefab Pav Mkr Ty B (W)(Arrow) (Temp.)	\$ 300.00	\$ 300.00	\$ -	0.00	0.00	0.00	0.00	1,200.00	1,200.00
TOTAL BASE AMOUNTS:							\$ 643,798.80	\$ 643,798.80	\$ 643,798.80	\$ 6,413.00	\$ 650,211.80	\$ 27,680.40	\$ 677,892.20	\$ (28,025.90)	\$ 649,866.30