

Aj # 33094  
R 07-17-12

**CHANGE ORDER NUMBER ONE(1)**

Project: Lakeview Subdivision  
 DATE OF ISSUANCE: July 3, 2012 EFFECTIVE DATE: \_\_\_\_\_

OWNER: Hidalgo County Precinct No.4  
 OWNER'S CONTRACT NO: C-CAP-11-123-05-23  
 CONTRACTOR: Sascon, Inc. ENGINEER: J.E. Saenz & Associates, Inc.  
 5200 N. 26th Lane 211 E. Wisconsin  
 McAllen, Texas 78504 Edinburg, Texas 78539


You are directed to make the following changes in the Contract Documents.

Description: Additional days are being requested to allow Eberle Materials, Inc. to complete the project.


Reason for Change Order: The request for additional days is due to work stoppage on behalf of Sascon, Inc. since they were closing their business and preparing Eberle Materials, Inc. to review the project and prepare themselves to complete the work..

Attachments:

CHANGE IN CONTRACT PRICE:		CHANGE IN CONTRACT TIME:	
Original Contract Price		Original Contract Time for	
\$ 292,535.85		Substantial Completion:	90 <small>calendar days or dates</small>
Net Changes from previous Change Order		Net Change from previous Change Orders	0 <small>calendar days</small>
\$ 0.00			
Contract Price prior to this Change Order		Contract Time prior to this Change Order	
\$ 292,535.85		Substantial Completion:	90 <small>calendar days or dates</small>
Net Increase(decrease) of this Change Order		Net Increase(decrease) of this Change Order	200 <small>calendar days</small>
\$ 0.00			
Contract Price with all approved Change Orders	Net % Increase(decrease) from original contract price.	Contract Time with all approved Change Orders	
\$ 292,535.85	0%	Substantial Completion:	290 (8/31/12) <small>calendar days or dates</small>

RECOMMENDED:  
 By:   
 Engineer (Authorized Signature)  
 Date: 7/3/12

APPROVED:  
 By: \_\_\_\_\_  
 Owner (Authorized Signature)  
 Date: \_\_\_\_\_

ACCEPTED:  
 By:   
 Contractor (Authorized Signature)  
 Date: 7-03-12