

**CHANGE ORDER #2**

**PROJECT:** HIDALGO COUNTY PRECINCT NO. 1 - DIMAS 2 & 3 SUBDIVISION

**DATE OF ISSUANCE:** August 28, 2013 **EFFECTIVE DATE:** September 04, 2013

**OWNER:** HIDALGO COUNTY

**OWNER's Contract No.** C-CAP-12-112-12-28

**CONTRACTOR:** Texas Cordia Construction LLC **ENGINEER:** TEDSI INFRASTRUCTURE GROUP

**You are directed to make the following changes in the Contract Documents.**

**Description:**


1. Add new driveways, changed driveways from ACP to concrete, changed item-code
- 2.
- 3.
- 4.
- 5.
- 6.


**Reason for Change Order:**


1. Driveways constructed after plans completion. Match existing concrete type
- 2.
- 3.
- 4.
- 5.
- 6.

**Attachments:** Change Order No 2 Tabulations Dimas 2 & 3 Subdivision  
Revised plan sheets

Change in Contract Price:		CHANGE IN CONTRACT TIME:	
Original Contract Price \$ 232,566.82		Original Contract Time for Substantial Completion: 150 calendar days or dates	
Net Changes from previous Change Order \$ (13,170.36)		Net change from previous Change Orders calendar days	
Contract Price prior to this Change Order \$ 219,396.46		Contract Time prior to this Change Order Substantial Completion: 150 calendar days or dates	
Net Increase (decrease) of this Change Order \$ 10,149.39		Net Increase (decrease) of this Change Order calendar days	
Contract Price with all approved Change Orders \$ 229,545.85	Net % increase (decrease) from original contract price. (1.30) %	Contract Time with all approved Change Orders Substantial Completion: 150 calendar days or dates	

**RECOMMENDED:**  
By:   
Engineer (Authorized Signature)

**APPROVED:**  
By:   
Owner (Authorized Signature)

**ACCEPTED:**  
By:   
Contractor (Authorized Signature)

Date: 08/27/2013

Date: 9-4-13

Date: 8/30/13

CHANGE ORDER NO. 2 TABULATION  
HIDALGO COUNTY PRECINCT NO. 1 - DIMAS 2 & 3 SUBDIVISION (C-CAP-12-112-12-28)

Item	Original Plan Qty	Change Order #1 Qty	Change Order #2 Qty	Unit	Item Description	Unit Price	Revised Unit Price	Original Contract Cost	Change in Contract Cost of C.O.#1	Revised Contract Cost after C.O.#1	Change in Contract Cost of C.O.#2	Revised Contract Cost after C.O.#2
<b>(905) ROADWAY</b>												
0100	22.78			STA	PREPARING ROW	\$153.81		\$3,503.79	\$0.00	\$3,503.79	\$0.00	\$3,503.79
0110	1927	-477		CY	EXCAVATION (ROADWAY)	\$6.70		\$12,910.90	-\$3,195.90	\$9,715.00	\$0.00	\$9,715.00
0132	71			CY	EMBANKMENT (FINAL)(ORD COMP)(TY C)	\$5.31		\$377.01	\$0.00	\$377.01	\$0.00	\$377.01
0164	6894			SY	CELL FBR MLCH SEED(PERM)(URBAN)(CLAY)	\$0.83		\$5,722.02	\$0.00	\$5,722.02	\$0.00	\$5,722.02
0168	206.9			MG	VEGETATIVE WATERING	\$3.96		\$819.32	\$0.00	\$819.32	\$0.00	\$819.32
0247	7223			SY	FL BS (CMP IN PLC)(TY E GR 4)(FNAL POS)	\$6.18	\$3.94	\$44,638.14	-\$16,179.52	\$28,458.62	\$0.00	\$28,458.62
0260	54.3			TON	LIME(HYD.COM OR OK)(SLRY)OR OK(DRY)	\$261.16		\$14,180.99	\$0.00	\$14,180.99	\$0.00	\$14,180.99
0260	7223			SY	LIME TRT(NEW BASE)(8")	\$1.17	\$0.97	\$8,450.91	-\$1,444.60	\$7,006.31	\$0.00	\$7,006.31
0310	1228			GAL	PRIME COAT (MC-30)	\$5.89		\$7,232.92	\$0.00	\$7,232.92	\$0.00	\$7,232.92
0340	6136			SY	D-GR HMA(METH) TY-D SAC-B PG64-22	\$10.31		\$63,262.16	\$0.00	\$63,262.16	\$0.00	\$63,262.16
0500	1			LS	MOBILIZATION	\$4,432.70		\$4,432.70	\$0.00	\$4,432.70	\$0.00	\$4,432.70
0502	3			MO	BARRICADES, SIGNS AND TRAFFIC HANDLING	\$1,899.00		\$5,697.00	\$0.00	\$5,697.00	\$0.00	\$5,697.00
0644	6			EA	INS SM SN SUP&AM TY 10BWG(2)SA(P)	\$484.83		\$2,908.98	\$0.00	\$2,908.98	\$0.00	\$2,908.98
0666	4263			LF	REFL PAV MRK TY I (W) 4" (SLD)(100MIL)	\$0.35		\$1,492.05	\$0.00	\$1,492.05	\$0.00	\$1,492.05
0666	36			LF	REFL PAV MRK TY I (W) 24"(SLD)(100MIL)	\$8.31		\$299.16	\$0.00	\$299.16	\$0.00	\$299.16
0666	490			LF	REFL PAV MRK TY I (Y) 4" (BRK)(100MIL)	\$0.42		\$205.80	\$0.00	\$205.80	\$0.00	\$205.80
0666	610			LF	REFL PAV MRK TY I (Y) 4" (SLD)(100MIL)	\$0.44		\$268.40	\$0.00	\$268.40	\$0.00	\$268.40
0251		5066		SY	REWORK BS MTL(TY D)(8")	\$1.51			\$7,649.66	\$7,649.66	\$0.00	\$7,649.66
<b>Total Roadway:</b>								\$176,402.25	-\$13,170.36	\$163,231.89	\$0.00	\$163,231.89
<b>(906) DRAINAGE</b>												
0464	156			LF	RC PIPE (CL III)(18 IN)	\$31.50		\$4,914.00	\$0.00	\$4,914.00	\$0.00	\$4,914.00
0506	78			LF	TEMPORARY SEDIMENT CONTROL FENCE	\$10.87		\$847.86	\$0.00	\$847.86	\$0.00	\$847.86
0530	537		125	SY	DRIVEWAY (CONC)	\$42.92		\$23,048.04	\$0.00	\$23,048.04	\$5,365.00	\$28,413.04
0530	423		61	SY	DRIVEWAY (ACP)	\$20.29		\$8,582.67	\$0.00	\$8,582.67	\$1,237.69	\$9,820.36
0531	20			SY	CONC SIDEWALKS (4")	\$58.04		\$1,160.80	\$0.00	\$1,160.80	\$0.00	\$1,160.80
0481	720		145	LF	PVC PIPE(SDR-35)(15 IN)	\$24.46		\$17,611.20	\$0.00	\$17,611.20	\$3,546.70	\$21,157.90
<b>Total Drainage:</b>								\$56,164.57	\$0.00	\$56,164.57	\$10,149.39	\$66,313.96
<b>GRAND TOTAL:</b>								\$232,566.82	-\$13,170.36	\$219,396.46	\$10,149.39	\$229,545.85