

CHANGE ORDER NUMBER ONE (1)

PROJECT: Road & Drainage Construction for Rancho Blanco Road

DATE OF ISSUANCE: _____ EFFECTIVE DATE: _____

OWNER: Hidalgo County Precinct No. 2

CONTRACTOR: RDH Site & Concrete, LLC ENGINEER: R. Gutierrez Engineering Corporation
1201 E. Moore Rd #89 130 E. Park Ave.
Pharr, TX 78577 Pharr, TX 78577

You are directed to make the following changes in the Contract Documents.

Description:

1. Safety End Treatment (18") (6:1)
2. RCP (CL III) (18") (SPL)
3. Driveways (Asphalt Concrete Pavement)
4. Additional Days

Reason:

1. - 3. Needed for 4 additional driveways not in original plan sheets
4. 26 Additional working days
 - 14 Rain / Too wet to work days from start of project through 3/12/2014 and 7 days for additional time required for construction of additional driveways and 7 days for delay caused by work done by City of Alamo on existing man holes.

Attachments:

Change in Contract Price:		CHANGE IN CONTRACT TIME:	
Original Contract Price \$ 297,936.13		Original Contract Time for Substantial Completion: <u>75</u> calendar days or dates	
Net Changes from previous Change Order \$ 0.00		Net change from previous Change Orders <u>0</u> calendar days	
Contract Price prior to this Change Order \$ 297,936.13		Contract Time prior to this Change Order Substantial Completion: <u>75</u> calendar days or dates	
Net Increase (decrease) of this Change Order \$ 8,125.84		Net Increase (decrease) of this Change Order <u>26</u> calendar days	
Contract Price with all approved Change Orders \$ 306,061.97	Net % Increase (decrease) from original contract price. 2.70 %	Contract Time with all approved Change Orders Substantial Completion: <u>103</u> calendar days or dates	

RECOMMENDED:

By: 
Engineer (Authorized Signature)

Date: 04/07/2014

APPROVED:

By: 
Owner (Authorized Signature)

Date: 4/09/2014

ACCEPTED:

By: 
Contractor (Authorized Signature)

Date: 4/7/2014

CHANGE ORDER NO. 1 TABULATION

Road & Drainage Construction for Rancho Blanco Road

Item Number	Original Plan Quantity	Change Order #1 Quantities	Unit	Item Description	Unit Price	Revised Unit Price	Original Contract Cost	Change in Contract Cost of C.O.#1	Revised Contract Cost after C.O.#1
ROADWAY & DRAINAGE CONSTRUCTION									
1	595.00	595.00	CY	Excavation (Roadway)	15.00	\$ 15.00	\$ 8,925.00	\$ -	8,925.00
2	475.00	475.00	CY	Embankment (Final) (Dens. Cont.) (Ty C)	15.00	\$ 15.00	\$ 7,125.00	\$ -	7,125.00
3	5,670.00	5670.00	SY	Cell Fiber Mulch Seeding (Temp)(Warm)	0.50	\$ 0.50	\$ 2,835.00	\$ -	2,835.00
4	5,670.00	5670.00	SY	Cell Fiber Mulch Seeding (Perm)(Urban)(Clay)	0.50	\$ 0.50	\$ 2,835.00	\$ -	2,835.00
5	190.00	190.00	MG	Vegetative Watering	10.52	\$ 10.52	\$ 1,998.80	\$ -	1,998.80
6	1,800.00	1800.00	CY	Flexible Base (Ty E) (Gr 4) (Final Position) (8")	28.94	\$ 28.94	\$ 52,092.00	\$ -	52,092.00
7	7,708.00	7708.00	SY	Lime Treat (Existing Material) (Dens Cont) (6")	2.63	\$ 2.63	\$ 20,272.04	\$ -	20,272.04
8	124.00	124.00	TON	Lime (Slurry or Commercial Slurry)	233.84	\$ 233.84	\$ 28,996.16	\$ -	28,996.16
9	2,116.00	2116.00	GAL	Prime Coat (MC-30)	3.00	\$ 3.00	\$ 6,348.00	\$ -	6,348.00
10	773.00	773.00	TON	Dense Graded Hot Mix Asphalt (Method) (Ty D) (2-inch)	100.00	\$ 100.00	\$ 77,300.00	\$ -	77,300.00
11	870.00	990.00	LF	RCP (CL III) (18") (SPL)	28.73	\$ 28.73	\$ 24,995.10	\$ 3,447.60	28,442.70
12	46.00	54.00	EA	Safety End Treatment (18") (6:1)	434.78	\$ 434.78	\$ 19,999.88	\$ 3,478.24	23,478.12
13	3.00	3.00	MO	Barricades, Signs & Traffic Handling	1,000.00	\$ 1,000.00	\$ 3,000.00	\$ -	3,000.00
14	168.00	168.00	SY	Construction Exits (Ty II)(Install)	5.95	\$ 5.95	\$ 999.60	\$ -	999.60
15	168.00	168.00	SY	Construction Exits (Remove)	5.95	\$ 5.95	\$ 999.60	\$ -	999.60
16	400.00	400.00	LF	Temp Sediment Control Fence	2.50	\$ 2.50	\$ 1,000.00	\$ -	1,000.00
17	383.00	463.00	SY	Driveways (Asphalt Concrete Pavement)	15.00	\$ 15.00	\$ 5,745.00	\$ 1,200.00	6,945.00
18	144.00	144.00	SY	Turnouts (Asphalt Concrete Pavement)	15.00	\$ 15.00	\$ 2,160.00	\$ -	2,160.00
19	52.00	52.00	SY	Driveways (Concrete)	40.00	\$ 40.00	\$ 2,080.00	\$ -	2,080.00
20	9.00	9.00	EA	Mailbox Installation (Single)	50.00	\$ 50.00	\$ 450.00	\$ -	\$ 450.00
21	2.00	2.00	EA	Mailbox Installation (Brick)	200.00	\$ 200.00	\$ 400.00	\$ -	\$ 400.00
22	6.00	6.00	EA	Ins Sm Rd Sn Sup & Assem Ty S80 (1) SA(T)	500.00	\$ 500.00	\$ 3,000.00	\$ -	\$ 3,000.00
23	200.00	200.00	LF	Refl Pav Mrk Ty I (Y) (4") (Sld) (100 Mil)	5.00	\$ 5.00	\$ 1,000.00	\$ -	\$ 1,000.00
24	630.00	630.00	LF	Refl Pav Mrk Ty I (Y) (4") (Bkn) (100 Mil)	5.00	\$ 5.00	\$ 3,150.00	\$ -	\$ 3,150.00
25	52.00	52.00	EA	Refl Pav Mrk (Ty II A-A)	5.00	\$ 5.00	\$ 260.00	\$ -	\$ 260.00
26	8,085.00	8085.00	SY	TRIAX GEOGRID (TX 5)	2.47	\$ 2.47	\$ 19,969.95	\$ -	\$ 19,969.95
Total Roadway & Drainage Construction							\$ 297,936.13	\$ 8,125.84	\$ 306,061.97

TOTAL CONTRACT AMOUNTS							\$ 297,936.13	\$ 8,125.84	\$ 306,061.97
-------------------------------	--	--	--	--	--	--	----------------------	--------------------	----------------------

R. Gutierrez Engineering Corporation

Transmittal Form

TO: Comm Hector "Tito" Palacios
c/o Erika Zamora
Hidalgo County Precinct #2

FROM: R. Gutierrez Engineering Corporation
 SUBJECT: Rancho Blanco Road
 PROJECT NO.: ENG13.012
 DATE: 4/7/2014

WE ARE SENDING YOU ATTACHED UNDER SEPARATE COVER VIA Hand Delivery THE FOLLOWING ITEMS:

BLUEPRINTS PLANS SHOP DRAWINGS CD
 CHANGE ORDER SAMPLES PAYMENT REQUEST OTHER: Letter
 BID TABULATION CONTRACT DOCUMENTS RECORD DRAWINGS 3 1/2" DISKETTE

QUANTITY / SETS	DATED	ITEM DESCRIPTION
1		Change Order #1

THESE ARE TRANSMITTED AS CHECKED BELOW:

FOR BIDS DUE APPROVED AS NOTED FOR YOUR RECORDS
 FOR APPROVAL APPROVED AS SUBMITTED FOR YOUR ACKNOWLEDGEMENT
 FOR YOUR USE RETURN FOR CORRECTIONS RESUBMIT FOR APPORVAL
 AS REQUESTED FOR FURTHER PROCESSING ON LOAN
 FOR REVIEW AND COMMENT FOR SIGNATURE OTHER

COMMENTS:

**HIDALGO COUNTY
 PRECINCT NO. 2
 2014 APR 9 PM 12 07**

Copy Distribution: file Received by: 