

**CHANGE ORDER NUMBER TWO (2)**

PROJECT: Road & Drainage Construction for Rancho Blanco Road

DATE OF ISSUANCE: \_\_\_\_\_ EFFECTIVE DATE: \_\_\_\_\_

OWNER: Hidalgo County Precinct No. 2

CONTRACTOR: RDH Site & Concrete, LLC ENGINEER: R. Gutierrez Engineering Corporation  
1201 E. Moore Rd #89 130 E. Park Ave.  
Pharr, TX 78577 Pharr, TX 78577

You are directed to make the following changes in the Contract Documents.

**Description:**

1. Add 4 EA Safety End Treatment (18") (6:1)
2. Add 48 LF RCP (CL III) (18") (SPL)
3. Add 45 SY for 2 Asphalt Concrete Pavement
4. 17 Additional Days added to contract

**Reason:**

1. Needed for 2 additional driveways in Phase II not in original plan sheets
2. Needed for 2 additional driveways in Phase II not in original plan sheets
3. Needed for 2 additional driveways in Phase II not in original plan sheets
4. Add 2 days for additional work to adjust Sanitary Sewer Man Hole for the City of Alamo  
 Add 5 days for delays caused by conflict with MHWSC water valve  
 Add 4 days for additional work for 2 extra driveways in Phase II  
 Add 6 days for Rain / Too Wet To Work conditions

**Attachments:**

Change in Contract Price:		CHANGE IN CONTRACT TIME:	
Original Contract Price		Original Contract Time for	
\$	297,936.11	Substantial Completion:	75
			calendar days or dates
Net Changes from previous Change Order		Net change from previous Change Orders	
\$	8,125.84		28
			calendar days
Contract Price prior to this Change Order		Contract Time prior to this Change Order	
\$	306,061.95	Substantial Completion:	103
			calendar days or dates
Net Increase (decrease) of this Change Order		Net Increase (decrease) of this Change Order	
\$	3,793.16		17
			calendar days
Contract Price with all approved Change Orders	Net % increase (decrease) from original contract price.	Contract Time with all approved Change Orders	
\$	309,855.11	4.00	%
		Substantial Completion:	120
			calendar days or dates

**RECOMMENDED:**  
 By: \_\_\_\_\_  
 Engineer (Authorized Signature)  
 Date: 05/22/2014

**APPROVED:**  
 By: \_\_\_\_\_  
 Owner (Authorized Signature)  
 Date: 5/22/2014

**ACCEPTED:**  
 By: \_\_\_\_\_  
 Contractor (Authorized Signature)  
 Date: 5/21/14

## CHANGE ORDER NO. 2 TABULATION

### Road & Drainage Construction for Rancho Blanco Road

Item Number	Original Plan Quantity	Change Order #1 Quantities	Change Order #2 Quantities	Unit	Item Description	Unit Price	Revised Unit Price	Original Contract Cost	Change in Contract Cost of C.O.#1	Revised Contract Cost after C.O.#1	Change in Contract Cost of C.O.#2	Revised Contract Cost after C.O.#2
<b>ROADWAY &amp; DRAINAGE CONSTRUCTION</b>												
1	595.00	595.00	595.00	CY	Excavation (Roadway)	15.00	\$ 15.00	\$ 8,925.00	\$ -	8,925.00	\$ -	8,925.00
2	475.00	475.00	475.00	CY	Embankment (Final) (Dens. Cont.) (Ty C)	15.00	\$ 15.00	\$ 7,125.00	\$ -	7,125.00	\$ -	7,125.00
3	5,670.00	5670.00	5670.00	SY	Cell Fiber Mulch Seeding (Temp)(Warm)	0.50	\$ 0.50	\$ 2,835.00	\$ -	2,835.00	\$ -	2,835.00
4	5,670.00	5670.00	5670.00	SY	Cell Fiber Mulch Seeding (Perm)(Urban)(Clay)	0.50	\$ 0.50	\$ 2,835.00	\$ -	2,835.00	\$ -	2,835.00
5	190.00	190.00	190.00	MG	Vegetative Watering	10.52	\$ 10.52	\$ 1,998.80	\$ -	1,998.80	\$ -	1,998.80
6	1,800.00	1800.00	1800.00	CY	Flexible Base (Ty E) (Gr 4) (Final Position) (8")	28.94	\$ 28.94	\$ 52,092.00	\$ -	52,092.00	\$ -	52,092.00
7	7,708.00	7708.00	7708.00	SY	Lime Treat (Existing Material) (Dens Cont) (6")	2.63	\$ 2.63	\$ 20,272.04	\$ -	20,272.04	\$ -	20,272.04
8	124.00	124.00	124.00	TON	Lime (Slurry or Commercial Slurry)	233.84	\$ 233.84	\$ 28,996.16	\$ -	28,996.16	\$ -	28,996.16
9	2,116.00	2116.00	2116.00	GAL	Prime Coat (MC-30)	3.00	\$ 3.00	\$ 6,348.00	\$ -	6,348.00	\$ -	6,348.00
10	773.00	773.00	773.00	TON	Dense Graded Hot Mix Asphalt (Method) (Ty D) (2-inch)	100.00	\$ 100.00	\$ 77,300.00	\$ -	77,300.00	\$ -	77,300.00
11	870.00	990.00	1038.00	LF	RCP (CL III) (18") (SPL)	28.73	\$ 28.73	\$ 24,995.10	\$ 3,447.60	28,442.70	\$ 1,379.04	29,821.74
12	46.00	54.00	58.00	EA	Safety End Treatment (18") (6:1)	434.78	\$ 434.78	\$ 19,999.88	\$ 3,478.24	23,478.12	\$ 1,739.12	25,217.24
13	3.00	3.00	3.00	MO	Barricades, Signs & Traffic Handling	1,000.00	\$ 1,000.00	\$ 3,000.00	\$ -	3,000.00	\$ -	3,000.00
14	168.00	168.00	168.00	SY	Construction Exits (Ty II)(Install)	5.95	\$ 5.95	\$ 999.60	\$ -	999.60	\$ -	999.60
15	168.00	168.00	168.00	SY	Construction Exits (Remove)	5.95	\$ 5.95	\$ 999.60	\$ -	999.60	\$ -	999.60
16	400.00	400.00	400.00	LF	Temp Sediment Control Fence	2.50	\$ 2.50	\$ 1,000.00	\$ -	1,000.00	\$ -	1,000.00
17	383.00	463.00	508.00	SY	Driveways (Asphalt Concrete Pavement)	15.00	\$ 15.00	\$ 5,745.00	\$ 1,200.00	6,945.00	\$ 675.00	7,620.00
18	144.00	144.00	144.00	SY	Turnouts (Asphalt Concrete Pavement)	15.00	\$ 15.00	\$ 2,160.00	\$ -	2,160.00	\$ -	2,160.00
19	52.00	52.00	52.00	SY	Driveways (Concrete)	40.00	\$ 40.00	\$ 2,080.00	\$ -	2,080.00	\$ -	2,080.00
20	9.00	9.00	9.00	EA	Mailbox Installation (Single)	50.00	\$ 50.00	\$ 450.00	\$ -	450.00	\$ -	450.00
21	2.00	2.00	2.00	EA	Mailbox Installation (Brick)	199.99	\$ 199.99	\$ 399.98	\$ -	399.98	\$ -	399.98
22	6.00	6.00	6.00	EA	Ins Sm Rd Sn Sup & Assem Ty S80 (1) SA(T)	500.00	\$ 500.00	\$ 3,000.00	\$ -	3,000.00	\$ -	3,000.00
23	200.00	200.00	200.00	LF	Refl Pav Mrk Ty I (Y) (4") (Slid) (100 Mil)	5.00	\$ 5.00	\$ 1,000.00	\$ -	1,000.00	\$ -	1,000.00
24	630.00	630.00	630.00	LF	Refl Pav Mrk Ty I (Y) (4") (Bkn) (100 Mil)	5.00	\$ 5.00	\$ 3,150.00	\$ -	3,150.00	\$ -	3,150.00
25	52.00	52.00	52.00	EA	Refl Pav Mrk (Ty II A-A)	5.00	\$ 5.00	\$ 260.00	\$ -	260.00	\$ -	260.00
26	8,085.00	8085.00	8085.00	SY	TRIAX GEOGRID (TX 5)	2.47	\$ 2.47	\$ 19,969.95	\$ -	19,969.95	\$ -	19,969.95
<b>Total Roadway &amp; Drainage Construction</b>								<b>\$ 297,936.11</b>	<b>\$ 8,125.84</b>	<b>\$ 306,061.95</b>	<b>\$ 3,793.16</b>	<b>\$ 309,855.11</b>
<b>TOTAL CONTRACT AMOUNTS</b>								<b>\$ 297,936.11</b>	<b>\$ 8,125.84</b>	<b>\$ 306,061.95</b>	<b>\$ 3,793.16</b>	<b>\$ 309,855.11</b>