

CHANGE ORDER NUMBER ONE(1)

Project: Gearhart Drive Paving and Drainage Improvements
 DATE OF ISSUANCE: July 25, 2014 EFFECTIVE DATE: 7-25-14

OWNER: Hidalgo County Precint 2
 OWNER'S CONTRACT NO: 2014-078-04-02
 CONTRACTOR: Rojas Construction & Paving
 240 Frontage Rd
 Alamo, TX 78516
 ENGINEER: Raul Sesin
 300 W. Hall Acres Ste G
 Pharr, TX 78577

You are directed to make the following changes in the Contract Documents.

Description: 1. Extension time to contract of 6 days
 2.
 3.
 4.
 5.
 6.

Reason for Change Order: 1. Due to 5 rain days and 1 day to complete change order for driveways (submitted on separate
 2. change order request)
 3.
 4.
 5.
 6.

Attachments:

CHANGE IN CONTRACT PRICE:		CHANGE IN CONTRACT TIME:	
Original Contract Price		Original Contract Time for	45
\$ 185,675.92		Substantial Completion:	45 calendar days or dates
Net Changes from previous Change Order		Net Change from previous Change Orders	0 calendar days
\$ 0.00		Contract Time prior to this Change Order	
Contract Price prior to this Change Order		Substantial Completion:	45 calendar days or dates
\$ 185,675.92		Net Increase(decrease) of this Change Order	6 calendar days
Net Increase(decrease) of this Change Order		Contract Time with all approved Change Orders	
\$		Substantial Completion:	51 calendar days or dates
Contract Price with all approved Change Orders	Net % increase(decrease)from original contract price.		
\$ 185,675.92	%		

RECOMMENDED:
 By: [Signature]
 Engineer (Authorized Signature)
 Date: 7/25/14

APPROVED:
 By: [Signature]
 Owner (Authorized Signature)
 Date: 7/25/2014

ACCEPTED:
 By: [Signature]
 Contractor (Authorized Signature)
 Date: 7.25.14

Exhibit E-B