

CHANGE ORDER NUMBER THREE (3)

Project: Lowering of Canal Crossings & Road Widening at Eldora & Sgt. Leonel Treviño Roads

DATE OF ISSUANCE: 7/1/2014

EFFECTIVE DATE: 8/5/2014

OWNER: Hidalgo County Precinct No. 2

OWNER'S CONTRACT NO: C-13-293-12-20

CONTRACTOR: Texas Cordia Construction

ENGINEER: Cruz-Hogan Consultants, Inc.

3149-A Center Pointe Dr.

605 E. Violet Ave., Ste. 5

Edinburg, TX 78539

McAllen, TX 78504

You are directed to make the following changes in the Contract Documents.

Description: 1. Contract Time Stopped beginning July 1, 2014 until matter with AT&T is resolved.
(See Attached Letter).


Reason for Change Order: 1. Stopping Project beginning July 1, 2014 due to unforeseen issues with an AT&T cable
(See Attached Letter).

HIDALGO COUNTY
 PRECINCT NO. 2
 2014 AUG 27 AM 11 29

Attachments:


CHANGE IN CONTRACT PRICE:		CHANGE IN CONTRACT TIME:	
Original Contract Price		Original Contract Time for	
\$	682,929.86	Substantial Completion:	60
		calendar days or dates	
Net Changes from previous Change Order		Net Change from previous Change Orders	
\$	24,844.85		39
		calendar days	
Contract Price prior to this Change Order		Contract Time prior to this Change Order	
\$	707,774.71	Substantial Completion:	99
		calendar days or dates	
Net Increase(decrease) of this Change Order		Net Increase(decrease) of this Change Order	
\$	0.00		0
		calendar days	
Contract Price with all approved Change Orders	Net % increase(decrease) from original contract price.	Contract Time with all approved Change Orders	
\$	707,774.71	Substantial Completion:	99
		calendar days or dates	
			0%

RECOMMENDED:

By: 
Engineer (Authorized Signature)

Date: 8/5/14

APPROVED:

By: 
Owner (Authorized Signature)

Date: 8/05/2014

ACCEPTED:

By: 
Contractor (Authorized Signature)

Date: 8/5/14

Exhibit E-B

